Tin Cup Equalization Basin

	Task Name	Start Date	End Date	Duration	Predecessors
1	CITY OF JOPLIN TIN CUP EQUALIZATION BASIN PROJECT PHASE 1	05/02/18	10/01/18	109d	
2	KICKOFF MEETING	05/01/18	05/14/18	10d	
3	Kickoff meeting	05/02/18	05/14/18	9d	
4	Information Gathering/Maps, GIS, etc	05/02/18	05/04/18	3d	
5	Internal Planning Session	05/07/18	05/07/18	1d	4
6	EQ Basin Project Initial Layout/Review	05/08/18	05/14/18	5d	5
7	Review of other items (Infrastructure, GIS, Survey, Utilities, etc)	05/08/18	05/14/18	5d	5
8	PHASE 1 DATA COLLECTION, SLUICE GATE PLANS, CONCEPT & COST ON BASIN (2 MONTHS)	05/15/18	09/17/18	90d	
9	Survey basin, pipes, sluice gate, sludge depth	05/15/18	05/28/18	10d	7
10	Development of Plans and Specs for Sluice Gate	05/29/18	08/10/18	54d	9
11	Development of conceptual plan for dredging or removal of sludge from basin	05/29/18	09/17/18	80d	9
12	Development of recommendations on operating equipment, basin usage, and associated costs	05/29/18	09/17/18	80d	9
13	Bidding of Sluice Gate Replacement	08/05/18	08/05/18	1d	
14	PHASE 2 BIDDING AND AWARD (2 MONTH)	08/13/18	10/09/18	42d	
15	Pre-Bid Conference	08/13/18	08/23/18	9d	10
16	Addendum and any necessary plan/spec clarifications	08/24/18	09/03/18	7d	15
17	Bid Opening	09/04/18	09/04/18	1d	16
18	Council Award	09/05/18	09/24/18	14d	17
19	Contract, Pre Con, Insurance & Bonds, and NTP	09/25/18	10/09/18	11d	18
20	PHASE 3 CONSTRUCTION TO BE COMPLETED BY CITY OF JOPLIN	10/03/18	12/25/18	60d	

