Grantee: Joplin, MO

Grant: B-12-MT-29-0001

July 1, 2015 thru September 30, 2015 Performance Report

Grant Number:
B-12-MT-29-0001

Obligation Date:

Award Date:

Grantee Name:
Joplin, MO

Contract End Date:

Review by HUD:
Submitted - Await for Review

Grant Award Amount:
$45,266,709.00

Grant Status:
Active

QPR Contact:
No QPR Contact Found

LOCCS Authorized Amount:
$45,266,709.00

Estimated PI/RL Funds:

Total Budget:
$45,266,709.00

Disasters:

Declaration Number

FEMA-1980-MO

Narratives

Disaster Damage:

HOUSING IMPACT
The majority of the property in Joplin that was affected by the May 20, 2011 tornado was residential property that contained a variety of single and multi-family as well as owner and renter-occupied dwellings. Because the tornado touched down on the west-side of the City, and indiscriminately tore through neighborhoods, residents of all demographic and income statuses were affected.

The estimates of affected residential dwellings, which would include everything from 1 apartment unit to a single family residence, showed that a total of 7,500 units received some level of damage from this disaster. Approximately 4,000 dwellings were destroyed with an additional 3,500 damaged affecting an estimated 17,000 residents. The dwellings that were deemed uninhabitable were estimated to displace approximately 9,200 residents from the City of Joplin.

INFRASTRUCTURE IMPACT
An assessment of public infrastructure and infrastructure systems that were damaged due to the May 22nd tornado was performed by the City's Public Works Department with the initial FEMA assistance was considered. The three main infrastructure elements that need additional assistance at this point are Sidewalks, Trails, and Trees.

ECONOMIC IMPACT
The path of the May 22, 2011 tornado also crossed a few of the commercial corridors in the City of Joplin which had a large effect on the local economy. There were 553 businesses destroyed or severely damaged, but approximately 85 percent, or 446 businesses, percent are back in operation. Thirty-nine businesses have indicated that they will not rebuild/reopen, and 21 new businesses have opened in the area. Between 4,500 and 5,000 employees were affected by the tornado but over 90 percent of jobs have been regained, which is partially attributable to the fact that many jobs were at major employers such as the hospitals and Wal-Mart, which have decided to rebuild. Overall, the local economy is fairly strong although smaller businesses are still struggling. The large number of volunteers, resources, and support has helped increase spending in the area and sales tax revenue is up 14 percent compared to a year ago. Future revenue will depend on how long the rebuilding will take and continued development of Joplin. Although the short-term sales tax revenue has prospered due to rebuilding activity, it will be important to introduce more diverse revenue sources back into the community that will ensure that revenues will remain after the rebuilding activities subside.

Recovery Needs:

HOUSING NEEDS
Shortly after the tornado, the City of Joplin commissioned a comprehensive Housing Study to assess the situation. The following

are selected recommendations from that study that confirm the need for housing in Joplin<!--[if !supportFootnotes]-->[1]<!--[endif]-->:
Objective #3: Introduce alternative housing options into the market including condominiums and townhomes to target young professionals and empty nesters.
Analysis:
According to demographics provided by ESRI, the age cohorts that include ages 20 to 24 and 30 to 34 are the largest age cohorts in the Joplin area. Many of the people in these age cohorts are young professionals, and some of them are young professionals with children. This segment of the population is an important and growing segment, and housing options should be targeted to meet their growing needs. In addition, the City of Joplin Planning Department stated that it has received several inquiries regarding the availability of condominiums or townhomes in the area by persons looking for lower-maintenance housing options while still maintaining ownership.
Action:
-Promote the development of upscale townhomes and condominiums with ample amenities for young professionals and empty nesters that are seeking high quality housing without maintenance responsibilities.
-Construct condominiums in urban areas like the CBD and just outside of the CBD so that young professionals can take advantage of being close to transportation while having entertainment options.

Objective #5: Replace demolished/destroyed Section 8 housing in a timely manner.

Analysis:
The May 2011 tornado destroyed or heavily damaged all of the family Section 8 properties in Joplin as well as two senior Section 8 properties leaving just one Senior Section 8 property in service in Joplin. Oak Meadows, Cedar Hill Apartments, Magnolia Heights and Mercy Village at St. John's have stated that they will rebuild their properties. However, Hampshire Terrace and JMA II Apartments were completely demolished and plans to rebuild at this time are unknown. Springview Gardens has not yet reported what will happen in the future.

Action:
-For Section 8 properties that are unsure whether they will rebuild or not, provide incentives to encourage rebuilding.
-Encourage Section 8 properties to apply for LIHTC funds for rehabilitation.
-Expedite the rehabilitation of these properties to place these developments back in service as soon as possible.

Objective #6: Encourage the development of affordable housing including LIHTC properties.

Analysis:
Only two LIHTC developments were affected by the tornado, Redwood Gardens and Redwood Towers; however, Redwood Gardens sustained major damage and Redwood Towers was completely demolished. The destruction of these two developments as well as the low vacancy rates and lengthy waiting lists at existing LIHTC developments indicate the need for additional LIHTC propert. Further, the demographics of the census tracts were tornados completely destroyed the housing stock illustrate a high percentage of renters and a high percentage of low to moderate income households. In order to provide approese

Recovery Needs:

olds, LIHTC properties would meet these needs by offering affordable rental housing.
Action:
-Entice developers through low-interest loans to increase the amount of LIHTC properties.
-Increase awareness and knowledge of the LIHTC and other state and federally assisted housing programs.
-Construct LIHTC properties near where many of the low to moderate income households previously lived.
- Encourage the development of all unit types from one to four-bedroom units in both multifamily and single-family units to create housing for both persons that were previously renters in traditional multifamily housing, as well as renters that were renting out larger single-family homes.
P 113
-Build approximately 560 new units of affordable housing including a combination of single-family rental homes and traditional multifamily apartments.

Objective #7: Educate low to moderate income households on how they can purchase homes and increase the supply of owner-occupied homes that are moderately priced.

Analysis:
Much of the single-family home housing stock that was destroyed by the tornado was older, lower priced homes. There is now a shortage of lower to moderately priced homes in the
Joplin area and many of the available homes are new construction with high price tags. As a result, the city needs to encourage the construction of moderately priced homes so that the residents that are now housed in the FEMA trailers can afford to move back into single-family homes.

Action:
- Educate future and prior homebuyers on financing options, access to capital and how to improve their credit worthiness.-Inform future and prior homebuyers on how they can maximum their insurance claims and use this money to rebuild and/or purchase a new home.
- Reach out to local developers to encourage the construction of moderately priced homes to replace the destroyed housing stock.

Objective #8: Replace at least 3,100 housing units including 1,400 rental units and 1,700 owner-occupied units. For the rental units, approximately 560 units should be affordable.

Analysis:

In the May 2011 tornado, 602 housing units suffered partial or semi-major damage while 3,422 units were completely damaged or destroyed. In addition over 3,000 homes suffered some form of damage, thus a total of over 7,000 homes were damaged by the May 2011 tornado. Residents of some of these destroyed units were able to find replacement housing among Joplin's existing housing stock or repair their homes. In order to determine the number and type of units that need to be replaced, we utilize the 3,422 units that were completely damaged or destroyed as a starting point. First, we determine the number of rental units and the number of owner-occupied units that need to be replaced. Basedpote renter percentage in the most densely populated areas that were damaged by the tornado, as illustrated on page 57, we assume that approximately 45 percent of the units destroyed were rental units.
NUMBER OF REPLACEMENT RENTAL UNITS
Number of units that were completely destroyed or damaged 3,422
*
Percentage of units that were rental units 45.0%
=TotalumeoRplcnnUtose150srng>preesvHui

Public Comment:

The City of Joplin provided an informal public meeting on July 3rdwith a prominent posting on the City's official website indicating written comments would be accepted through July 12that 5pm. The public meeting was advertised in the Joplin Globe and information was disseminated through local groups that have been active in Joplin's recovery efforts. Although conversations were held with the attendees of the public meeting, no written public comments were received during the mandatory 7-day comment period nor have any written comments been received before or after the official comment period.

Recovery Needs:

g Market Analysis,
Number of units that were completely destroyed or damaged 3,422
*
Percentage of units that were owner-occupied units 55.0%
=Total Number of Replacement Owner-Occupied Units Proposed 1,882

We assume that residents in approximately ten percent of the 3,422 units found other replacement housing among Joplin's existing housing stock or chose to repair/rebuild their homes. As a result, we recommend the replacement of 1,400 rental units and 1,700 owner-occupied units for a total of 3,100 units. The 1,700 owner-occupied units should contain a small percentage of condominium units through newly developed mixed-use developments and mostly single-family homes. These homes need to be priced at a variety of price points including homes for low to moderate income households that are priced at $95,000 or less.
Given that approximately 40 percent of households overall (both renter and home-owner) whose homes were damaged by the tornado were low to moderate income households, it is expected that a slightly lower percentage of home-owners were low to moderate income since it is often difficult for low to moderate income families to come up with down payment money for a home. As such, around 30 to 35 percent of owners have low to moderate incomes, which results in the need for 525 to 550 affordable homes. If 525 to 550 homes are built and priced at $95,000 or below, there should be an adequate amount of affordable owner-occupied homes to replace the destroyed units.
For the 1,400 rental units, we recommend a combination of market rate single-family homes, market rate traditional multifamily developments and affordable developments. To determine the number of affordable units that should be built, we have relied upon the percentage of low to moderate income households in the most densely populated areas that were damaged by the tornado, illustrated on page 41, and we assume that approximately 40 percent of households would qualify to live in affordable rental housing.MBER OF REPLACEMENT AFFORDABLE RENTAL UNITS
Number of proposed replacement rental units 1,400
*
Percentage of households that are low to moderate income 40.0%
= Total Number of Replacement Affordable Rental Units Proposed 560

As the above table illustrates, approximately 560 out of the 1,400 rental units should be affordable units that target low to moderate income households. The remaining 840 unit should be traditional market rate units. Of the 560 affordable units, we recommend that approximately 70 percent of these units should be traditional multifamily housing and 30 percent should be single-family rental homes. For the 840 market rate units,we recommend that the majority of these units should be traditional multifamily housing since single-family homes are not typically built to be permanent rentals.5
Action:
-Replace market rate multifamily apartments that were destroyed by building approximately 840 new market rate units, most of which are traditional multifamily apartments.
-Build approximately 1,700 new single-family homes in the areas that were heavily damaged by the tornado including single-family homes priced at $95,000 or belowto attract low tomoderateincomehouseholds.
-Buildapproximately 560newunits of affordablehousi

Recovery Needs:

ng including a combination of single-family rental homes and traditional multifamily apartments.
<!--[if !supportFootnotes]-->
INFRASTRUCTURE NEEDS
The assessment for damaged sidewalks resulted in a conservative estimate need of $2,500,000. The City did receive $117, 897 from FEMA for Sidewalk repair; however, the budget for this item remains at $2,500,000 to include a small amount for contingencies.
An important goal that was a result of the CART process was to incorporate more trails for the purpose of alternative forms of transportation. The City will use the construction of sidewalks along with the construction of trails to provide a safe means of transportation. The aim of this project will be to ensure that people of all income levels have access to the resources of the

community through linking the damaged neighborhoods to each other and to the commercial and cultural resources of the City. The initial estimates for restoring trails in Parr Hill and Campbell Parks as well as adding connections from these parks to other resources totaled approximately $2,200,000.
Joplin lost between 15,000 and 20,000 trees according to the Missouri Department of Conservation sponsored task force which evaluated the loss soon after the disaster. Those trees were a hodgepodge variety of species which more or less acted effectively as shade trees and wind-blocks, acted as traffic calming measures and reduced street maintenance.
ECONOMIC NEEDS
Certain areas, such as those along Range Line Road and near Mercy Hospital, have experienced more rapid development for retail and businesses whereas other areas, such as that along 20thStreet, have been slower to rebuild. It will be important to try to provide resources to ensure that the rest of the economic recovery is attained. Because of the slow development of smaller business and all businesses along certain corridors, it seems evident that stimulus will be needed to help recover economically. This will help bring the employment level back to the pre-tornado levels as well as provide important resources for the residents.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	$45,218,509.00
Total Budget	($48,200.00)	$45,218,509.00
Total Obligated	$1,000,000.00	$17,890,509.00
Total Funds Drawdown	$2,526,698.88	$13,759,047.76
Program Funds Drawdown	$2,489,119.35	$13,667,130.97
Program Income Drawdown	$37,579.53	$91,916.79
Program Income Received	$0.00	$91,916.79
Total Funds Expended	$986,220.75	$14,324,724.56
Match Contributed	$0.00	$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		51.97%
Overall Benefit Percentage (Actual)		32.92%
Minimum Non-Federal Match	$0.00	$0.00
Limit on Public Services	$6,790,006.35	$0.00
Limit on Admin/Planning	$9,053,341.80	$2,310,017.19
Limit on State Admin	$0.00	$2,198,903.62

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Public services	$6,790,006.35	$0.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	$22,633,354.50	$21,874,300.00

Overall Progress Narrative:

During this quarter the City completed an extensive capital planning process that cumulated with City Council adopting a plan identifying existing and proposed projects and their budgets that prioritized projects to best suit the City's recovery needs. The Plan covers both disaster grants received by Joplin, B-12-MT-29-0001 and B-13-MS-29-0001. The A copy of the plan is attached in the narrative for the Planning Activity for reference. In addition, an Integrated Master Schedule is under development that will sequence projects. Therefore, over the next two quarters, amendments will be submitted to mirror the plan.
The Joplin Homebuyer Assistance Program continues to be highly successful. Through an action plan amendment, an additional $7 million was added to the program, for a total of $19,750,000. Through the end of this reporting quarter a total of 783 applicants have been processed and 377 JHAP applicants have closed on homes.
Design of a portion of the 26th Street Trail segment was started this quarter in conjunction with the design of a proposed public park at the southeast corner of 26thand McClelland Streets.
A Request for Proosals was advertised for the development of affordable senior housing options on the southwest corner of 26th and McClelland and a pre-bid meeting was held for interested parties. Proposals are due November 24th.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
DR-2012-01, Infrastructure Activities	$0.00	$7,500,000.00	$198,325.43
DR-2012-02, Economic Development	$0.00	$5,390,000.00	$0.00
DR-2012-03, Housing Activities	$2,132,394.37	$29,250,000.00	$11,158,788.35
DR-2012-04, Program Administration	$356,724.98	$3,126,709.00	$2,310,017.19

Activities

Project # / Title: DR-2012-01 / Infrastructure Activities

Grantee Activity Number:	**01-A-LM-1**
Activity Title:	**Sidewalks - Low Mod - 1**

Activitiy Category:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Planned

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
03/01/2013

Projected End Date:
09/01/2014

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$1,250,000.00
Total Budget	$0.00	$1,250,000.00
Total Obligated	$0.00	$0.00
Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
City of Joplin	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Sidewalk reconstruction for areas damaged by the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

This activity will be closed in the coming quarter and the funds reallocated to one of the proposed projects in the recently adopted Capital Plan. Sidewalk repair will be incorporated in the City's second disaster grant award. The sidewalk work will be part of a wholistic treatment to public infrastructure ranked in the tornado zone to be repaired. Accurate performance measures and beneficiaries will be calculated at that time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/50000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	**01-A-UN-1**
Activity Title:	**Sidewalks - Urgent Need - 1**

Activitiy Category:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Planned

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
03/01/2013

Projected End Date:
09/01/2014

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$1,250,000.00
Total Budget	$0.00	$1,250,000.00
Total Obligated	$0.00	$0.00
Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
City of Joplin	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Reconstruction of sidewalks damaged in the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

This activity will be closed in the coming quarter and the funds reallocated to one of the proposed projects in the recently adopted Capital Plan. Sidewalk repair will be incorporated in the City's second disaster grant award. The sidewalk work will be part of a wholistic treatment to public infrastructure ranked in the tornado zone to be repaired. Accurate performance measures and beneficiaries will be calculated at that time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/50000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	01-B-LM-1
Activity Title:	Trails - Low Mod - 1

Activitiy Category:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Under Way

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
04/01/2013

Projected End Date:
05/01/2016

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$1,000,000.00
Total Budget	$0.00	$1,000,000.00
Total Obligated	$0.00	$2,000.00
Total Funds Drawdown	$0.00	$1,346.44
Program Funds Drawdown	$0.00	$1,346.44
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
City of Joplin	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Construction of trails to serve the area damaged by the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

Design of the 26th Street Trail Segment was initiated during this quarter. The development of this trail segment will compliment the development of a new public park at the former hospital location in the tornado zone. The trail is anticipated to be completed in May, 2016 to coincide with the 5th anniversery of the disaster event.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	1500	1500/1500

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	**01-B-UN-1**
Activity Title:	**Trails - Urgent Need - 1**

Activitiy Category:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Under Way

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
10/01/2013

Projected End Date:
09/01/2015

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$1,000,000.00
Total Budget	$0.00	$1,000,000.00
Total Obligated	$0.00	$500,000.00
Total Funds Drawdown	$0.00	$196,978.99
Program Funds Drawdown	$0.00	$196,978.99
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$10,053.76	$198,325.43
City of Joplin	$10,053.76	$198,325.43
Match Contributed	$0.00	$0.00

Activity Description:

Construction of trails to serve the area damaged by the May 22, 2011 tornado.

Location Description:

Portion of the area damaged by the May 22, 2011 tornado not benefitting low/moderate households.

Activity Progress Narrative:

This activity may be reprogrammed into the broader street improvement program to holistically treat damaged infrastructure and enhancing the walkability of the area. Amendments will be forthcoming during the next two quarters to reflect the repackaging of activities to meet the recovery needs.
We had zero expenditures during this period, the $10,053.76 is to correct prior QPR's.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	12160/25000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	**01-C-LM-1**
Activity Title:	**Trees - Low Mod - 1**

Activitiy Category:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Planned

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
11/01/2013

Projected End Date:
03/01/2017

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$2,000,000.00
Total Budget	$0.00	$2,000,000.00
Total Obligated	$0.00	$0.00
Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
City of Joplin	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Purchase, planting, and maintenance of trees to replace those that were lost as a result of the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

This activitiy will be reprogrammed and included in the overall street improvements for the tornado area as a wholistic approach to repair and improvement of the infrastructure and amenities destroyed by the tornado.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/6000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	01-D-LMI
Activity Title:	Storm Water Improvements

Activitiy Category:
Construction/reconstruction of water/sewer lines or systems

Activity Status:
Planned

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
06/01/2015

Projected End Date:
09/01/2016

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$1,000,000.00
Total Budget	$0.00	$1,000,000.00
Total Obligated	$0.00	$0.00
Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
City of Joplin	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Repair and improve storm water systems damaged in proximity of any proposed housing developments to ensure adequate drainage options for larger scale projects.

Location Description:

Within the tornado zone.

Activity Progress Narrative:

The City is awaiting receipt of Affordable Senior Housing Development proposals for the southwest corner of McClelland and 26th Street. Depending on the proposal selected, and the site plan that will be developed, the City knows from the assessment of the storm water system that improvements will need to be made in the collection system for this location and the immediate surrounding area. Design of the storm water improvements will not occur until a development proposal is approved.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/150
# of Multifamily Units	0	0/150

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: DR-2012-02 / Economic Development

Grantee Activity Number: 02-A-SB
Activity Title: SPARK - Arts Center

Activitiy Category:
Acquisition, construction,reconstruction of public facilities

Activity Status:
Planned

Project Number:
DR-2012-02

Project Title:
Economic Development

Projected Start Date:
10/01/2013

Projected End Date:
10/01/2016

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Slums and Blight

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$2,630,000.00
Total Budget	$0.00	$2,630,000.00
Total Obligated	$0.00	$0.00

Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
City of Joplin	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Rehabilitation and construction of an arts center utilizing Joplin's Union Depot to help eleviate slum and blight. Through the Capital Planning process this project was not selected for funding. Funds will be reallocated to approved projects.

Location Description:

Activity Progress Narrative:

The City continues to propose action plan amendments that reflect the results of the capital planning process. As this process continues, the SPARKS project will be closed and remaining dollars reallocated. The project was not selected as part of the Capital Plan, receiving a lower priority and finding a more suitable funding source.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	02-B-LM
Activity Title:	Crossroads-Phase 1

Activitiy Category:
Econ. development or recovery activity that creates/retains

Activity Status:
Planned

Project Number:
DR-2012-02

Project Title:
Economic Development

Projected Start Date:
09/01/2015

Projected End Date:
12/31/2017

Benefit Type:
Direct (Person)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$1,200,000.00
Total Budget	$0.00	$1,200,000.00
Total Obligated	$0.00	$0.00
Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Extend 24th Street paving and sanitary sewer to serve a portion of the Crossroads Industrial Park to accommodate expanding industries.

Location Description:

Crossroads Industrial Park

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: DR-2012-03 / Housing Activities

Grantee Activity Number: 03-A-LM
Activity Title: Homeownership Assistance - Low Mod

Activitiy Category:
Homeownership Assistance to low- and moderate-income

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
03/01/2013

Projected End Date:
03/01/2018

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Program Income Account:
JHAP-LM

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$6,912,500.00
Total Budget	($2,000,000.00)	$6,912,500.00
Total Obligated	($2,000,000.00)	$4,375,000.00
Total Funds Drawdown	$754,563.46	$3,524,647.12
Program Funds Drawdown	$743,356.36	$3,459,102.76
Program Income Drawdown	$11,207.10	$65,544.36
Program Income Received	$0.00	$65,544.36
Total Funds Expended	$518,371.41	$3,791,728.42
City of Joplin	$518,371.41	$3,791,728.42

Match Contributed	$0.00	$0.00

Activity Description:

Providing down payment and closing cost assistance to LMI persons purchasing a new or existing home within the recovery area, promoting the repopulation of the area. City Council approved additional CDBG-DR funding of $7 million to be re-allocated from activities that are not going forward. This will come in an upcoming amendment. Based on closings to date and projected closings, we have changed the number of anticipated households to 218, representing approximately 40% of program applicants.

Location Description:

Within recovery zone.

Activity Progress Narrative:

Current Quarter 25 homes were closed and a total of $735,836.13 dollars were expended. The current QPR is adjusted to correct prior QPR's.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	101/218
# of Singlefamily Units	0	101/218

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	25	25	0/0	126/218	126/218	100.00
# Owner Households	0	25	25	0/0	126/218	126/218	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
1235 Montana Pl	Joplin		Missouri	64804	Match / N
1610 Kansas Ave	Joplin		Missouri	64804	Not Validated / N
1805 S Wall Ave	Joplin		Missouri	64804	Match / N
1901 Virginia Ave	Joplin		Missouri	64804	Match / N

2021 Virginia	Joplin	Missouri	64804	Match / N
2026 S Kentucky Ave	Joplin	Missouri	64804	Match / N
2102 S Park Pl	Joplin	Missouri	64804	Match / N
2117 S Pearl Ave	Joplin	Missouri	64804	Match / N
2119 S Kentucky	Joplin	Missouri	64804	Match / N
2121 Pearl Ave	Joplin	Missouri	64804	Match / N
2121 Texas Ave	Joplin	Missouri	64804	Match / N
2311 Connor Ave	Joplin	Missouri	64804	Match / N
2314 S Connor	Joplin	Missouri	64804	Match / N
2314 S Wall Ave	Joplin	Missouri	64804	Match / N
2324 Virginia Ave	Joplin	Missouri	64804	Match / N
2405 New Hampshire	Joplin	Missouri	64804	Match / N
2429 S Murhpy Ave	Joplin	Missouri	64804	Match / N
2513 Annie Baxter	Joplin	Missouri	64804	Match / N

2624 Kentucky	Joplin	Missouri	64804	Match / N
2703 Missouri Ave	Joplin	Missouri	64804	Match / N
2813 S Massachusetts	Joplin	Missouri	64804	Match / N
2818 E 16th St	Joplin	Missouri	64804	Match / N
2835 E 15th St	Joplin	Missouri	64804	Match / N
3002 S Minnesota	Joplin	Missouri	64804	Match / N
3028 Michigan Ave	Joplin	Missouri	64804	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-A-UN
Activity Title:	Homeownership Assistance - Urgent Need

Activitiy Category:
Homeownership Assistance (with waiver only)

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
04/01/2013

Projected End Date:
04/30/2018

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Joplin

Program Income Account:
JHAP-UN

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$12,837,500.00
Total Budget	$2,000,000.00	$12,837,500.00
Total Obligated	$2,000,000.00	$8,375,000.00
Total Funds Drawdown	$1,335,848.82	$7,483,206.60
Program Funds Drawdown	$1,309,476.39	$7,456,834.17
Program Income Drawdown	$26,372.43	$26,372.43
Program Income Received	$0.00	$26,372.43
Total Funds Expended	$361,912.13	$7,765,844.89
City of Joplin	$361,912.13	$7,765,844.89
Match Contributed	$0.00	$0.00

Activity Description:

Homeownership assistance provided to families that do not qualify as Low-moderate Income, but will still fulfill the urgent need for housing created by the May 22, 2011 tornado. This urgent need is based on the threat to public safety that is associated with vacant land in neighborhoods that were populated before the tornado.

Location Description:

Activity Progress Narrative:

Current Quarter total of 37 homes were closed. We had a total expenditure of $984,569.43 but the current total was adjusted to correct prior QPR's.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	212/327
# of Singlefamily Units	0	212/327

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	37	37	0/0	37/0	249/327	14.86
# Owner Households	0	37	37	0/0	37/0	249/327	14.86

Activity Locations

Address	City	County	State	Zip	Status / Accept
1234 Montana Pl	Joplin		Missouri	64804	Match / N
1624 S Kentucky Ave	Joplin		Missouri	64804	Match / N
1702 S Sergeant Ave	Joplin		Missouri	64804	Match / N
1801 Empire Ave	Joplin		Missouri	64804	Match / N
1822 S Moffet Ave	Joplin		Missouri	64804	Match / N
1826 S Missouri Ave	Joplin		Missouri	64804	Match / N
1912 S Moffet	Joplin		Missouri	64804	Not Validated / N
2016 Grand Ave	Joplin		Missouri	64804	Match / N
2117 South Park	Joplin		Missouri	64804	Not Validated / N
2119 New Jersey Ave	Joplin		Missouri	64804	Not Validated / N
2127 S Bird Ave	Joplin		Missouri	64804	Not Validated / N

2127 S Joplin Ave	Joplin	Missouri	64804	Match / N
2228 W 29th St	Joplin	Missouri	64804	Not Validated / N
2301 Ozark Ave	Joplin	Missouri	64804	Match / N
2305 S Jackson Ave	Joplin	Missouri	64804	Not Validated / N
2325 Murphy Ave	Joplin	Missouri	64804	Not Validated / N
2329 S Murphy	Joplin	Missouri	64804	Not Validated / N
2402 Montana	Joplin	Missouri	64804	Not Validated / N
2407 W 23rd	Joplin	Missouri	64804	Match / N
2415 Indiana Ave	Joplin	Missouri	64804	Match / N
2424 Pennsylvania	Joplin	Missouri	64804	Match / N
2431 Ohio	Joplin	Missouri	64804	Not Validated / N
2508 Mylinda Leah Ln	Joplin	Missouri	64804	Match / N
2510 W 29th St	Joplin	Missouri	64804	Match / N
2515 Annie Baxter	Joplin	Missouri	64804	Not Validated / N

2515 S Empire Ave	Joplin	Missouri	64804	Match / N
2521 E 25th Court	Joplin	Missouri	64804	Match / N
2601 S Oliver	Joplin	Missouri	64804	Not Validated / N
2605 S Sergeant Ave	Joplin	Missouri	64804	Match / N
2613 S Oliver	Joplin	Missouri	64804	Match / N
2705 Grand Ave	Joplin	Missouri	64804	Not Validated / N
2715 S Oliver	Joplin	Missouri	64804	Match / N
2804 S Monroe	Joplin	Missouri	64804	Not Validated / N
2902 E 22nd	Joplin	Missouri	64804	Match / N
3014 Highland Ave	Joplin	Missouri	64804	Not Validated / N
3103 Iowa	Joplin	Missouri	64804	Not Validated / N
4423 W 29th	Joplin	Missouri	64804	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-B-LM-1
Activity Title:	Rental Construction- Low Mod - 1

Activitiy Category:
Construction of new housing

Activity Status:
Planned

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
07/01/2013

Projected End Date:
07/31/2016

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$2,500,000.00
Total Budget	$0.00	$2,500,000.00
Total Obligated	$0.00	$0.00
Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
City of Joplin	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Construction of rental housing to replace housing units that were lost due to the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

As part of the Capital Planning process this activity will be dropped. The need for affordable rental housing still exsists. Many rental units have been constructed after the tornado with the help of the State of Missouri through the provision of Low Income Housing Tax Credits. One of the populations in need of affordable rental housing options are seniors and a Request for Proposals has been issued for the development of senior housing options and is reflected in the Affordable Senior Housing activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/400

# of Multifamily Units	0	0/400
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/300	0/500	0
# Renter Households	0	0	0	0/0	0/300	0/500	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-B-UN-1
Activity Title:	Rental Construction- Urgent Need - 1

Activitiy Category:
Construction of new housing

Activity Status:
Planned

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
07/01/2013

Projected End Date:
07/31/2016

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$2,000,000.00
Total Budget	$0.00	$2,000,000.00
Total Obligated	$0.00	$0.00
Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
City of Joplin	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Funding will be provided for rental consruction to assist families that do not qualify as Low-moderate Income in finding rental resources. This will fulfill the urgent need for housing created by the May 22, 2011 tornado. This urgent need is based on the threat to public safety that is associated with vacant land in neighborhoods that were populated before the tornado.

Location Description:

Activity Progress Narrative:

As part of the Capital Planning process this activity will be dropped. The need for affordable rental housing still exsists. Many rental units have been constructed after the tornado with the help of the State of Missouri through the provision of Low Income Housing Tax Credits. One of the populations in need of affordable rental housing options are seniors and a Request for Proposals has been issued for the development of senior housing options and is reflected in the Affordable Senior Housing activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/100
# of Multifamily Units	0	0/100
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/20	0/80	0/100	0
# Renter Households	0	0	0	0/20	0/80	0/100	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-C-LM
Activity Title:	Single Family Rehabilitation - Low Mod

Activitiy Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Planned

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
02/01/2013

Projected End Date:
09/30/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$1,000,000.00
Total Budget	$0.00	$1,000,000.00
Total Obligated	$0.00	$1,000,000.00
Total Funds Drawdown	$79,289.14	$164,690.90
Program Funds Drawdown	$79,289.14	$164,690.90
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	($4,007.79)	$164,690.90
City of Joplin	($4,007.79)	$164,690.90
Match Contributed	$0.00	$0.00

Activity Description:

Financial Assistance to provide rehabilitation of homes to replace units that were damaged in the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

During the quarter we had five Rehab home closings, with expenditures totalling $78,762.11. The negative $4,007.79 is to correct prior QPR errors.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/67
# of Singlefamily Units	0	10/67

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	5	0	5	11/27	4/40	15/67	100.00
# Owner Households	5	0	5	11/27	4/40	15/67	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
1310 S Massachusetts	Joplin		Missouri	64804	Match / N
2016 Pearl	Joplin		Missouri	64804	Match / N
2130 S Conner	Joplin		Missouri	64804	Match / N
2730 E 13th	Joplin		Missouri	64804	Match / N
2817 Michigan	Joplin		Missouri	64804	Match / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-C-UN
Activity Title:	Single Family Rehabilitation - Urgent Need

Activitiy Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Planned

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
02/01/2013

Projected End Date:
09/30/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$500,000.00
Total Budget	$0.00	$500,000.00
Total Obligated	$0.00	$0.00
Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Funding will be provided for single-family homeowner rehabilitation to assist families that do not qualify as Low-moderate Income. This will fulfill the urgent need for housing created by the May 22, 2011 tornado. This urgent need is based on the threat to public safety that is associated with substandard structures.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/33
# of Singlefamily Units	0	0/33

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/33	0
# Owner Households	0	0	0	0/0	0/0	0/33	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	**03-E-LM-1**
Activity Title:	**FEMA THU Relocation**

Activitiy Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
04/11/2013

Projected End Date:
06/30/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$11,800.00
Total Budget	$0.00	$11,800.00
Total Obligated	$0.00	$11,800.00
Total Funds Drawdown	$0.00	$11,800.00
Program Funds Drawdown	$0.00	$11,800.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$11,800.00
Match Contributed	$0.00	$0.00

Activity Description:

Two temporary housing units were relocated to a permanent mobile home park due to the closing of the FEMA-funded Temporary Housing Unit group site. Two households that required the continued assistance of these units were transferred and provided an opportunity for temporary housing through a local non-profit.

Location Description:

This activity occured in the City of Joplin. Temporary Housing Units were relocated from the City's temporary park, Jeff Taylor Memorial Park, to Fountain Road Mobile Home Park.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Renter Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-F-LM
Activity Title:	TBRA - Joplin Housing Auth

Activitiy Category:
Rental Assistance (waiver only)

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
05/19/2014

Projected End Date:
04/01/2016

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$290,000.00
Total Budget	$0.00	$290,000.00
Total Obligated	$0.00	$290,000.00
Total Funds Drawdown	$0.00	$65,959.80
Program Funds Drawdown	$0.00	$65,959.80
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$65,959.80
City of Joplin	$0.00	$0.00
Joplin Housing Authority	$0.00	$65,959.80
Match Contributed	$0.00	$0.00

Activity Description:

As a result of the May, 2011 tornado, Joplin's housing stock including its Section 8 voucher program, was severely impacted. In regards to the Section 8 program, 85 voucher-holders were displaced. Since the tornado, new housing units have gradually been added to Joplin's inventory; however many of these are more costly as Joplin's rental market evolves. Compounding the issue, during its recovery, the Joplin Housing Authority experienced a decrease in its "fundable" voucher population due to the lack of available units. As a result of this decrease, the voucher budget provided to the City also decreased, despite the needs of additional households that were displaced.
Therefore, HUD through the Community Development Block Grant Program – Disaster Recovery and through the Public and Indian Housing Program have granted waivers to allow CDBG-DR funds to assist Joplin's Housing Authority restore its program to reach pre-disaster voucher levels. Tenant-based rental assistance will be assisted with a maximum of $290,000.00 in CDBG-DR funds within a two year period.

Location Description:

Various locations within the City of Joplin.

Activity Progress Narrative:

A closeout report will be provided in the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-G-LM
Activity Title:	Site Improvements - JHA

Activitiy Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Planned

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
05/19/2014

Projected End Date:
04/01/2016

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$210,000.00
Total Budget	$0.00	$210,000.00
Total Obligated	$0.00	$210,000.00
Total Funds Drawdown	$272.48	$400.72
Program Funds Drawdown	$272.48	$400.72
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$523.38	$651.62
City of Joplin	$523.38	$651.62
Joplin Housing Authority	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Due to tornado damage and subsequent damage and wear and tear from heavy trucks and equipment used in the clean-up effort which included demolition, construction and repair of utilities, several Joplin Housing Authority parking lots were damaged. Costs to repair and/or overlay were not covered by FEMA, insurance or other funding sources. Additionally, yards and trees at Joplin Housing Authority's housing sites were damaged. These repairs are central to the viability and livable of the affordable rental housing units as well as access to the Housing Authority's temporary office where they accept applicants. Therefore, up to $210,000 will be available in Community Development Block Grant Program – Disaster Recovery funds to make the necessary repairs.

Location Description:

Parr Hill - 19th and Vermont
Bartlett Hills - 24th and McCoy
Leonard Estates - 22nd and Jackson
All within the tornado zone.

Activity Progress Narrative:

A contract for the improvements has been awarded. Work is anticipated to start November 2nd.
Current quarter expenditures $438.66 Current QPR adjusted to correct prior QPR's.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/145
# of Multifamily Units	0	0/145

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/145	0/0	0/145	0
# Renter Households	0	0	0	0/145	0/0	0/145	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-H-LM
Activity Title:	Affordable Senior Housing

Activitiy Category:
Construction of new housing

Activity Status:
Planned

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
06/01/2015

Projected End Date:
09/01/2016

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$4,500,000.00
Total Budget	$0.00	$4,500,000.00
Total Obligated	$0.00	$0.00
Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
City of Joplin	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Proposals will be sought for the provision of senior housing choices that benefit low to moderate income seniors. Proposals may include indepent living, assisted living, memory care and other options for the low to moderate income senior community. Low vacancy rates in existing units demonstrates the need to build back additional options for seniors.

Location Description:

Within the disaster zone.

Activity Progress Narrative:

Request for Proposals was issued for the provision of affordable senior housing options on an 18 acre parcel that the Joplin Redevelopment Corporation is holding. A mandatory pre-bid meeting was held and represented by four potential developers. Proposals are due November 24th.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: DR-2012-04 / Program Administration

Grantee Activity Number: 04-A
Activity Title: City of Joplin Administration

Activitiy Category:
Administration

Activity Status:
Under Way

Project Number:
DR-2012-04

Project Title:
Program Administration

Projected Start Date:
02/01/2012

Projected End Date:
04/30/2018

Benefit Type:
( )

Completed Activity Actual End Date:

National Objective:
N/A

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$452,667.00
Total Budget	$0.00	$452,667.00
Total Obligated	$0.00	$452,667.00
Total Funds Drawdown	$6,721.23	$291,615.30
Program Funds Drawdown	$6,721.23	$291,615.30
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$103,625.90	$292,711.56

City of Joplin	$103,625.90	$292,711.56
Match Contributed	$0.00	$0.00

Activity Description:

Costs incurred by City staff assoctiated with administration of the CDBG-DR funds received for recovery from the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

Oversight and grant administration. Current quarter expenditures total $5,807.39. Current QPR total is correcting prior QPR errors.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	04-A-3
Activity Title:	Planning

Activitiy Category:
Planning

Activity Status:
Under Way

Project Number:
DR-2012-04

Project Title:
Program Administration

Projected Start Date:
10/01/2013

Projected End Date:
09/04/2017

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
N/A

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$367,529.00
Total Budget	$367,529.00	$367,529.00
Total Obligated	$367,529.00	$367,529.00
Total Funds Drawdown	$111,113.57	$111,113.57
Program Funds Drawdown	$111,113.57	$111,113.57
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$41,674.90	$118,016.98
City of Joplin	$41,674.90	$118,016.98
Match Contributed	$0.00	$0.00

Activity Description:

Conduct necessary planning for the provision of an overall recovery plan for the affected area. This has included and continues to include a process for re-assessing recovery needs, by developing criteria matrices, engaging stakeholders, substantiating benefit, etc.

Location Description:

Recovery zone.

Activity Progress Narrative:

The consultant and City staff continued work on creating an updated capital plan for the recovery efforts that have been and will be undertaken with the two grant awards. Final workshops were held with City Council during this quarter and City Council adopted an updated plan on July 6th. During the next two quarters, action plans will be amended to reflect the new ordering of activities. A list of the current and planned activities for both grants is attached and reflect both
Current QPR includes $6,903.41 for Senior Housing.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Plans or Planning Products	0	0/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents

Document cap_plan.pdf

Grantee Activity Number:	04-B
Activity Title:	Consultant Administration

Activitiy Category:
Administration

Activity Status:
Under Way

Project Number:
DR-2012-04

Project Title:
Program Administration

Projected Start Date:
01/01/2013

Projected End Date:
04/30/2018

Benefit Type:
( )

Completed Activity Actual End Date:

National Objective:
N/A

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	$2,306,513.00
Total Budget	$632,471.00	$2,306,513.00
Total Obligated	$632,471.00	$2,306,513.00
Total Funds Drawdown	$238,890.18	$1,907,288.32
Program Funds Drawdown	$238,890.18	$1,907,288.32
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	($45,932.94)	$1,914,994.96
City of Joplin	($45,932.94)	$1,914,994.96
Match Contributed	$0.00	$0.00

Activity Description:

Costs associated with consultant fees for administration of the CDBG-DR funds for recovery from the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

Oversight and grant administration.
Current quarter expenditures are $63,601.60

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	