Grantee: Joplin, MO

Grant: B-12-MT-29-0001

April 1, 2017 thru June 30, 2017 Performance Report

Grant Number:
B-12-MT-29-0001

Obligation Date:

Award Date:

Grantee Name:
Joplin, MO

Contract End Date:

Review by HUD:
Submitted - Await for Review

Grant Award Amount:
$45,266,709.00

Grant Status:
Active

QPR Contact:
No QPR Contact Found

LOCCS Authorized Amount:
$45,266,709.00

Estimated PI/RL Funds:

Total Budget:
$45,266,709.00

Disasters:

Declaration Number

FEMA-1980-MO

Narratives

Disaster Damage:

HOUSING IMPACT
The majority of the property in Joplin that was affected by the May 20, 2011 tornado was residential property that contained a variety of single and multi-family as well as owner and renter-occupied dwellings. Because the tornado touched down on the west-side of the City, and indiscriminately tore through neighborhoods, residents of all demographic and income statuses were affected.

The estimates of affected residential dwellings, which would include everything from 1 apartment unit to a single family residence, showed that a total of 7,500 units received some level of damage from this disaster. Approximately 4,000 dwellings were destroyed with an additional 3,500 damaged affecting an estimated 17,000 residents. The dwellings that were deemed uninhabitable were estimated to displace approximately 9,200 residents from the City of Joplin.

INFRASTRUCTURE IMPACT
An assessment of public infrastructure and infrastructure systems that were damaged due to the May 22nd tornado was performed by the City's Public Works Department with the initial FEMA assistance was considered. The three main infrastructure elements that need additional assistance at this point are Sidewalks, Trails, and Trees.

ECONOMIC IMPACT
The path of the May 22, 2011 tornado also crossed a few of the commercial corridors in the City of Joplin which had a large effect on the local economy. There were 553 businesses destroyed or severely damaged, but approximately 85 percent, or 446 businesses, percent are back in operation. Thirty-nine businesses have indicated that they will not rebuild/reopen, and 21 new businesses have opened in the area. Between 4,500 and 5,000 employees were affected by the tornado but over 90 percent of jobs have been regained, which is partially attributable to the fact that many jobs were at major employers such as the hospitals and Wal-Mart, which have decided to rebuild. Overall, the local economy is fairly strong although smaller businesses are still struggling. The large number of volunteers, resources, and support has helped increase spending in the area and sales tax revenue is up 14 percent compared to a year ago. Future revenue will depend on how long the rebuilding will take and continued development of Joplin. Although the short-term sales tax revenue has prospered due to rebuilding activity, it will be important to introduce more diverse revenue sources back into the community that will ensure that revenues will remain after the rebuilding activities subside.

Recovery Needs:

HOUSING NEEDS
Shortly after the tornado, the City of Joplin commissioned a comprehensive Housing Study to assess the situation. The following

are selected recommendations from that study that confirm the need for housing in Joplin<!--[if !supportFootnotes]-->[1]<!--[endif]-->:
Objective #3: Introduce alternative housing options into the market including condominiums and townhomes to target young professionals and empty nesters.
Analysis:
According to demographics provided by ESRI, the age cohorts that include ages 20 to 24 and 30 to 34 are the largest age cohorts in the Joplin area. Many of the people in these age cohorts are young professionals, and some of them are young professionals with children. This segment of the population is an important and growing segment, and housing options should be targeted to meet their growing needs. In addition, the City of Joplin Planning Department stated that it has received several inquiries regarding the availability of condominiums or townhomes in the area by persons looking for lower-maintenance housing options while still maintaining ownership.
Action:
-Promote the development of upscale townhomes and condominiums with ample amenities for young professionals and empty nesters that are seeking high quality housing without maintenance responsibilities.
-Construct condominiums in urban areas like the CBD and just outside of the CBD so that young professionals can take advantage of being close to transportation while having entertainment options.

Objective #5: Replace demolished/destroyed Section 8 housing in a timely manner.

Analysis:
The May 2011 tornado destroyed or heavily damaged all of the family Section 8 properties in Joplin as well as two senior Section 8 properties leaving just one Senior Section 8 property in service in Joplin. Oak Meadows, Cedar Hill Apartments, Magnolia Heights and Mercy Village at St. John's have stated that they will rebuild their properties. However, Hampshire Terrace and JMA II Apartments were completely demolished and plans to rebuild at this time are unknown. Springview Gardens has not yet reported what will happen in the future.

Action:
-For Section 8 properties that are unsure whether they will rebuild or not, provide incentives to encourage rebuilding.
-Encourage Section 8 properties to apply for LIHTC funds for rehabilitation.
-Expedite the rehabilitation of these properties to place these developments back in service as soon as possible.

Objective #6: Encourage the development of affordable housing including LIHTC properties.

Analysis:
Only two LIHTC developments were affected by the tornado, Redwood Gardens and Redwood Towers; however, Redwood Gardens sustained major damage and Redwood Towers was completely demolished. The destruction of these two developments as well as the low vacancy rates and lengthy waiting lists at existing LIHTC developments indicate the need for additional LIHTC propert. Further, the demographics of the census tracts were tornados completely destroyed the housing stock illustrate a high percentage of renters and a high percentage of low to moderate income households. In order to provide approese

Recovery Needs:

erties would meet these needs by offering affordable rental housing.
Action:
-Entice developers through low-interest loans to increase the amount of LIHTC properties.
-Increase awareness and knowledge of the LIHTC and other state and federally assisted housing programs.
-Construct LIHTC properties near where many of the low to moderate income households previously lived.
- Encourage the development of all unit types from one to four-bedroom units in both multifamily and single-family units to create housing for both persons that were previously renters in traditional multifamily housing, as well as renters that were renting out larger single-family homes. P 113
-Build approximately 560 new units of affordable housing including a combination of single-family rental homes and traditional multifamily apartments.

Objective #7: Educate low to moderate income households on how they can purchase homes and increase the supply of owner-occupied homes that are moderately priced.

Analysis:
Much of the single-family home housing stock that was destroyed by the tornado was older, lower priced homes. There is now a shortage of lower to moderately priced homes in the
Joplin area and many of the available homes are new construction with high price tags. As a result, the city needs to encourage the construction of moderately priced homes so that the residents that are now housed in the FEMA trailers can afford to move back into single-family homes.

Action:
- Educate future and prior homebuyers on financing options, access to capital and how to improve their credit worthiness.-Inform future and prior homebuyers on how they can maximum their insurance claims and use this money to rebuild and/or purchase a new home.
- Reach out to local developers to encourage the construction of moderately priced homes to replace the destroyed housing stock.

Objective #8: Replace at least 3,100 housing units including 1,400 rental units and 1,700 owner-occupied units. For the rental units, approximately 560 units should be affordable.

Analysis:

In the May 2011 tornado, 602 housing units suffered partial or semi-major damage while 3,422 units were completely damaged or destroyed. In addition over 3,000 homes suffered some form of damage, thus a total of over 7,000 homes were damaged by the May 2011 tornado. Residents of some of these destroyed units were able to find replacement housing among Joplin's existing housing stock or repair their homes. In order to determine the number and type of units that need to be replaced, we utilize the 3,422 units that were completely damaged or destroyed as a starting point. First, we determine the number of rental units and the number of owner-occupied units that need to be replaced. Basedpote renter percentage in the most densely populated areas that were damaged by the tornado, as illustrated on page 57, we assume that approximately 45 percent of the units destroyed were rental units.
NUMBER OF REPLACEMENT RENTAL UNITS
Number of units that were completely destroyed or damaged 3,422
*
Percentage of units that were rental units 45.0%
=TotalumeoRplcnnUtose150srng>preesvHuigMreAalss<&as

Public Comment:

The City of Joplin provided an informal public meeting on July 3rdwith a prominent posting on the City's official website indicating written comments would be accepted through July 12that 5pm. The public meeting was advertised in the Joplin Globe and information was disseminated through local groups that have been active in Joplin's recovery efforts. Although conversations were held with the attendees of the public meeting, no written public comments were received during the mandatory 7-day comment period nor have any written comments been received before or after the official comment period.

Recovery Needs:

mp;t;
Number of units that were completely destroyed or damaged 3,422
*
Percentage of units that were owner-occupied units 55.0%
=Total Number of Replacement Owner-Occupied Units Proposed 1,882

We assume that residents in approximately ten percent of the 3,422 units found other replacement housing among Joplin's existing housing stock or chose to repair/rebuild their homes. As a result, we recommend the replacement of 1,400 rental units and 1,700 owner-occupied units for a total of 3,100 units. The 1,700 owner-occupied units should contain a small percentage of condominium units through newly developed mixed-use developments and mostly single-family homes. These homes need to be priced at a variety of price points including homes for low to moderate income households that are priced at $95,000 or less.
Given that approximately 40 percent of households overall (both renter and home-owner) whose homes were damaged by the tornado were low to moderate income households, it is expected that a slightly lower percentage of home-owners were low to moderate income since it is often difficult for low to moderate income families to come up with down payment money for a home. As such, around 30 to 35 percent of owners have low to moderate incomes, which results in the need for 525 to 550 affordable homes. If 525 to 550 homes are built and priced at $95,000 or below, there should be an adequate amount of affordable owner-occupied homes to replace the destroyed units.
For the 1,400 rental units, we recommend a combination of market rate single-family homes, market rate traditional multifamily developments and affordable developments. To determine the number of affordable units that should be built, we have relied upon the percentage of low to moderate income households in the most densely populated areas that were damaged by the tornado, illustrated on page 41, and we assume that approximately 40 percent of households would qualify to live in affordable rental housing.MBER OF REPLACEMENT AFFORDABLE RENTAL UNITS
Number of proposed replacement rental units 1,400
*
Percentage of households that are low to moderate income 40.0%
= Total Number of Replacement Affordable Rental Units Proposed 560

As the above table illustrates, approximately 560 out of the 1,400 rental units should be affordable units that target low to moderate income households. The remaining 840 unit should be traditional market rate units. Of the 560 affordable units, we recommend that approximately 70 percent of these units should be traditional multifamily housing and 30 percent should be single-family rental homes. For the 840 market rate units,we recommend that the majority of these units should be traditional multifamily housing since single-family homes are not typically built to be permanent rentals.5
Action:
-Replace market rate multifamily apartments that were destroyed by building approximately 840 new market rate units, most of which are traditional multifamily apartments.
-Build approximately 1,700 new single-family homes in the areas that were heavily damaged by the tornado including single-family homes priced at $95,000 or belowto attract low tomoderateincomehouseholds.
-Buildapproximately 560newunits of affordablehousingincludinga

Recovery Needs:

combination of single-family rental homes and traditional multifamily apartments.
<!--[if !supportFootnotes]-->
INFRASTRUCTURE NEEDS
The assessment for damaged sidewalks resulted in a conservative estimate need of $2,500,000. The City did receive $117, 897 from FEMA for Sidewalk repair; however, the budget for this item remains at $2,500,000 to include a small amount for contingencies.
An important goal that was a result of the CART process was to incorporate more trails for the purpose of alternative forms of transportation. The City will use the construction of sidewalks along with the construction of trails to provide a safe means of transportation. The aim of this project will be to ensure that people of all income levels have access to the resources of the

community through linking the damaged neighborhoods to each other and to the commercial and cultural resources of the City. The initial estimates for restoring trails in Parr Hill and Campbell Parks as well as adding connections from these parks to other resources totaled approximately $2,200,000.
Joplin lost between 15,000 and 20,000 trees according to the Missouri Department of Conservation sponsored task force which evaluated the loss soon after the disaster. Those trees were a hodgepodge variety of species which more or less acted effectively as shade trees and wind-blocks, acted as traffic calming measures and reduced street maintenance.
ECONOMIC NEEDS
Certain areas, such as those along Range Line Road and near Mercy Hospital, have experienced more rapid development for retail and businesses whereas other areas, such as that along 20thStreet, have been slower to rebuild. It will be important to try to provide resources to ensure that the rest of the economic recovery is attained. Because of the slow development of smaller business and all businesses along certain corridors, it seems evident that stimulus will be needed to help recover economically. This will help bring the employment level back to the pre-tornado levels as well as provide important resources for the residents.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	$45,266,709.00
Total Budget	$0.09	$45,266,709.00
Total Obligated	($2,824,040.20)	$35,892,668.80
Total Funds Drawdown	$762,899.36	$23,613,895.45
Program Funds Drawdown	$762,899.36	$23,387,077.30
Program Income Drawdown	$0.00	$226,818.15
Program Income Received	$0.00	$226,818.15
Total Funds Expended	$723,597.12	$24,264,616.35
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		62.28%
Overall Benefit Percentage (Actual)		42.57%
Minimum Non-Federal Match	$0.00	$0.00
Limit on Public Services	$6,790,006.35	$0.00
Limit on Admin/Planning	$9,053,341.80	$2,501,718.33
Limit on State Admin	$0.00	$1,689,334.55
Most Impacted and Distressed Threshold (Projected)	$0.00	$0.00

Overall Progress Narrative:

The infrastructure and sanitary sewer improvements being constructed in the Crossroads Industrial Park are all ready bearing fruit. A local company is expanded and a second company is under construction with a new plant. Only one eligible JHAP applicant remains on the list. The Mohaska/St. John's Boulevard Trail is coming closer to fruition. Additional funds for the trail have been awarded by the Missouri Department of Transportation and matched by the City's Park funds. A contract was awarded for the construction of a 14,000 s.f. Senior Center next to the completed Mercy Park. Completion is anticipated to happen late next summer.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
DR-2012-01, Infrastructure Activities	$141,674.94	$8,774,040.20	$778,612.48
DR-2012-02, Economic Development	$395,153.79	$8,750,000.00	$2,034,494.90
DR-2012-03, Housing Activities	$105,037.98	$22,987,759.80	$18,072,251.59
DR-2012-04, Program Administration	$121,032.65	$4,754,909.00	$2,501,718.33

Activities

Project # / Title: DR-2012-01 / Infrastructure Activities

Grantee Activity Number: 01-B-UN-1
Activity Title: Trails - Urgent Need - 1

Activitiy Category:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Under Way

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
10/01/2013

Projected End Date:
09/01/2019

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Joplin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$1,198,653.56
Total Budget	$0.00	$1,198,653.56
Total Obligated	$0.00	$1,198,653.56
Total Funds Drawdown	$30,757.11	$405,661.38
Program Funds Drawdown	$30,757.11	$405,661.38
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$121,853.14	$508,710.34
City of Joplin	$121,853.14	$508,710.34
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Create a pedestrian friendly trail system to encourage the liveability of the reconstructed tornado zone.

Location Description:

Construction of the portions of the trail system located within the tornado zone.

Activity Progress Narrative:

The Mohaska/St. John's trail segment is still under design. Additional funding has been secured through the Missouri Department of Transportation to assist with costs. The $250,000 grant, when received will be matched with City Park funds. The trail is expected to be bid in early Fall.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	12160/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	01-E-LM
Activity Title:	Senior Center

Activitiy Category:
Acquisition, construction,reconstruction of public facilities

Activity Status:
Under Way

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
03/01/2016

Projected End Date:
12/31/2018

Benefit Type:
( )

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$4,750,000.00
Total Budget	$0.00	$4,750,000.00
Total Obligated	$0.00	$4,750,000.00
Total Funds Drawdown	$110,917.83	$372,951.10
Program Funds Drawdown	$110,917.83	$372,951.10
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$14,010.72	$513,655.19
City of Joplin	$14,010.72	$513,655.19
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

The existing Senior Center, located in the tornado zone, has experienced growth in the number of senior citizens served. The facility is not ADA compliant and currently provides all its programming in the lunchroom. The new Center, to be located on the east side of the new Mercy Park in the tornado zone on land donated by Mercy after the hospital was destroyed, will have an expanded kitchen, exercise classrooms, educational areas and privacy rooms for wellness checks, counseling, Medicare open enrollment assistance, etc.

Location Description:

The Senior Center will be located east of Mercy Park at 26th and McClelland.

Activity Progress Narrative:

The Senior Center project was awarded this quarter to R.E. Smith. The contractor has mobilized and construction will commence in the third quarter. Additionally, staff requested an additional $250,000 from City Council for equipping the Center. A substantial amendment has been sent to HUD to create the activity and it will be reported out next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: DR-2012-02 / Economic Development

Grantee Activity Number: 02-B-LM
Activity Title: Crossroads-Phase 1

Activitiy Category:
Econ. development or recovery activity that creates/retains

Activity Status:
Under Way

Project Number:
DR-2012-02

Project Title:
Economic Development

Projected Start Date:
09/01/2015

Projected End Date:
12/31/2017

Benefit Type:
Direct (Person)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$1,741,000.00

Total Budget	$0.00	$1,741,000.00
Total Obligated	$0.00	$1,741,000.00
Total Funds Drawdown	$171,215.03	$1,637,111.35
Program Funds Drawdown	$171,215.03	$1,637,111.35
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$4,860.76	$1,641,972.11
City of Joplin	$4,860.76	$1,641,972.11
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Extend 2310 l.f. of 23th Street paving and 1800 l.f. of 12" sanitary sewer to serve a portion of the Crossroads Industrial Park to accommodate expanding industries.

Location Description:

Crossroads Industrial Park

Activity Progress Narrative:

Crossroads Phase I has been completed. The Joplin Chamber Foundation is collected data regarding new hires from expansions and new construction. A total of 35 jobs are to be created, of which 18 must be qualified as LMI at the time of the hire.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	02-C-LM
Activity Title:	Crossroads-Phase 2

Activitiy Category:
Econ. development or recovery activity that creates/retains

Activity Status:
Under Way

Project Number:
DR-2012-02

Project Title:
Economic Development

Projected Start Date:
03/04/2016

Projected End Date:
07/01/2019

Benefit Type:
Direct (Person)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$4,959,000.00
Total Budget	$0.00	$4,959,000.00
Total Obligated	$0.00	$4,959,000.00
Total Funds Drawdown	$223,938.76	$397,383.55
Program Funds Drawdown	$223,938.76	$397,383.55
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$492,669.00	$887,466.52
City of Joplin	$492,669.00	$887,466.52
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Provide infrastructure and sewer to land available for business development for economic benefit of new job creation for LMI as part of the recovery effort.

Location Description:

Crossroads Industrial Park located on the east side of Joplin.

Activity Progress Narrative:

A contract was awarded for the extension of a sanitary sewer line along the new road construction. Included was the completion of a lift station servicing the line. In addition, a contract was awarded for the construction of Road C. Both projects contribute to opening more land capable of developlent. At least one industry has started construction in anticipation of the completion of these improvements.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: DR-2012-03 / Housing Activities

Grantee Activity Number: 03-A-LM
Activity Title: Homeownership Assistance - Low Mod

Activitiy Category:
Homeownership Assistance to low- and moderate-income

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
03/01/2013

Projected End Date:
09/01/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Program Income Account:
JHAP-LM

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$6,192,500.00
Total Budget	($720,000.00)	$6,192,500.00
Total Obligated	($720,000.00)	$6,192,500.00
Total Funds Drawdown	$104,776.59	$6,104,551.97
Program Funds Drawdown	$104,776.59	$5,952,364.46
Program Income Drawdown	$0.00	$152,187.51
Program Income Received	$0.00	$152,187.51
Total Funds Expended	$67,776.84	$5,965,211.07
City of Joplin	$67,776.84	$5,965,211.07

Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Providing down payment and closing cost assistance to LMI persons purchasing a new or existing home within the recovery area, promoting the repopulation of the area. City Council approved additional CDBG-DR funding of $7 million to be re-allocated from activities that are not going forward. Based on closings to date and projected closings, we have changed the number of anticipated households to 218, representing approximately 40% of program applicants. Funding is being reduced based on number of applicants left in the program.

Location Description:

Within recovery zone.

Activity Progress Narrative:

Two of the last 3 eligible JHAP applicants closed on home purchases.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	195/218
# of Singlefamily Units	2	195/218

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	19/0	176/218	195/218	100.00
# Owner Households	0	0	0	19/0	176/218	195/218	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-A-UN
Activity Title:	Homeownership Assistance - Urgent Need

Activitiy Category:
Homeownership Assistance (with waiver only)

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
04/01/2013

Projected End Date:
09/01/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Joplin

Program Income Account:
JHAP-UN

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$11,757,500.00
Total Budget	($1,080,000.00)	$11,757,500.00
Total Obligated	($1,080,000.00)	$11,757,500.00
Total Funds Drawdown	$0.00	$11,746,365.74
Program Funds Drawdown	$0.00	$11,671,735.10
Program Income Drawdown	$0.00	$74,630.64
Program Income Received	$0.00	$74,630.64
Total Funds Expended	($48,304.00)	$11,623,431.10
City of Joplin	($48,304.00)	$11,623,431.10
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Homeownership assistance provided to families that do not qualify as Low-moderate Income, but will still fulfill the urgent need for housing created by the May 22, 2011 tornado. This urgent need is based on the threat to public safety that is associated with vacant land in neighborhoods that were populated before the tornado. Funding is being reduced at this time to reflect the number of applicants left in the program.

Location Description:

Throughout the recovery area.

Activity Progress Narrative:

Two JHAP clients sold their homes during this quarter. The negative $48,304 reflecrts their prorated pay backs to the program.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	390/327

# of Singlefamily Units	0	390/327

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	390/327	0.00
# Owner Households	0	0	0	0/0	0/0	390/327	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-C-LM
Activity Title:	Single Family Rehabilitation - Low Mod

Activitiy Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
02/01/2013

Projected End Date:
09/30/2016

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$250,000.00
Total Budget	$0.00	$250,000.00
Total Obligated	$0.00	$250,000.00
Total Funds Drawdown	$163.01	$243,570.48
Program Funds Drawdown	$163.01	$243,570.48
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$243,570.48
City of Joplin	$0.00	$243,570.48
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Financial Assistance to provide rehabilitation of owner-occupied homes to replace units that were damaged in the May 22, 2011 tornado.

Location Description:

Within the tornado zone.

Activity Progress Narrative:

The last Homeowner Rehabilitation project will be completed in the next quarter and this activity will be closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	17/20
# of Singlefamily Units	0	17/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/10	6/10	18/20	100.00
# Owner Households	0	0	0	12/10	6/10	18/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	**03-F-LM**
Activity Title:	**TBRA - Joplin Housing Auth**

Activitiy Category:
Rental Assistance (waiver only)

Activity Status:
Completed

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
05/19/2014

Projected End Date:
04/01/2016

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$65,959.80
Total Budget	($224,040.20)	$65,959.80
Total Obligated	($224,040.20)	$65,959.80
Total Funds Drawdown	$0.00	$65,959.80
Program Funds Drawdown	$0.00	$65,959.80
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$65,959.80
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

As a result of the May, 2011 tornado, Joplin's housing stock including its Section 8 voucher program, was severely impacted. In regards to the Section 8 program, 85 voucher-holders were displaced. Since the tornado, new housing units have gradually been added to Joplin's inventory; however many of these are more costly as Joplin's rental market evolves. Compounding the issue, during its recovery, the Joplin Housing Authority experienced a decrease in its "fundable" voucher population due to the lack of available units. As a result of this decrease, the voucher budget provided to the City also decreased, despite the needs of additional households that were displaced. All funding deficits in the Section 8 program for the Joplin Housing Authority have been eliminated.
Therefore, HUD through the Community Development Block Grant Program – Disaster Recovery and through the Public and Indian Housing Program have granted waivers to allow CDBG-DR funds to assist Joplin's Housing Authority restore its program to reach pre-disaster voucher levels. Tenant-based rental assistance will be assisted with a maximum of $290,000.00 in CDBG-DR funds within a two year period.

Location Description:

Various locations within the City of Joplin.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-G-LM
Activity Title:	Site Improvements - JHA

Activitiy Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
05/19/2014

Projected End Date:
12/30/2016

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$210,000.00
Total Budget	$0.00	$210,000.00
Total Obligated	$0.00	$210,000.00
Total Funds Drawdown	$98.38	$126,821.75
Program Funds Drawdown	$98.38	$126,821.75
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$161.34	$126,983.09
City of Joplin	$161.34	$126,983.09
Joplin Housing Authority	$0.00	$0.00
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Due to tornado damage and subsequent damage and wear and tear from heavy trucks and equipment used in the clean-up effort which included demolition, construction and repair of utilities, several Joplin Housing Authority parking lots were damaged. Costs to repair and/or overlay were not covered by FEMA, insurance or other funding sources. Additionally, yards and trees at Joplin Housing Authority's housing sites were damaged. These repairs are central to the viability and livable of the affordable rental housing units as well as access to the Housing Authority's temporary office where they accept applicants. Therefore, up to $210,000 will be available in Community Development Block Grant Program – Disaster Recovery funds to make the necessary repairs.

Location Description:

Parr Hill - 19th and Vermont
Bartlett Hills - 24th and McCoy
Leonard Estates - 22nd and Jackson
All within the tornado zone.

Activity Progress Narrative:

Final documentation is being collected.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/145
# of Multifamily Units	0	0/145

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/145	0/0	0/145	0
# Renter Households	0	0	0	0/145	0/0	0/145	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-H-LM
Activity Title:	Affordable Senior Housing

Activitiy Category:
Construction of new housing

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
06/01/2015

Projected End Date:
12/29/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$4,500,000.00
Total Budget	$0.00	$4,500,000.00
Total Obligated	$0.00	$0.00
Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$6,030.75	$149,997.57
City of Joplin	$6,030.75	$149,997.57
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Proposals will be sought for the provision of senior housing choices that benefit low to moderate income seniors. Proposals may include indepent living, assisted living, memory care and other options for the low to moderate income senior community. Low vacancy rates in existing units demonstrates the need to build back additional options for seniors.

Location Description:

Within the disaster zone.

Activity Progress Narrative:

Continued to work with the proposed nonprofit to determine how we can structure the agreement for new housing construction. The City has requested technical assistance from HUD to determine if a Community Based Development Organization is necessary to qualify the proposer as a developer.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: DR-2012-04 / Program Administration

Grantee Activity Number: 04-A
Activity Title: City of Joplin Administration

Activitiy Category:
Administration

Activity Status:
Under Way

Project Number:
DR-2012-04

Project Title:
Program Administration

Projected Start Date:
02/01/2012

Projected End Date:
09/18/2019

Benefit Type:
( )

Completed Activity Actual End Date:

National Objective:
N/A

Responsible Organization:
City of Joplin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$462,667.09
Total Budget	$33,696.09	$462,667.09
Total Obligated	$33,696.00	$462,667.09
Total Funds Drawdown	$2,414.96	$309,006.68
Program Funds Drawdown	$2,414.96	$309,006.68
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$3,778.09	$311,576.28

City of Joplin	$3,778.09	$311,576.28
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Costs incurred by City staff assoctiated with administration of the CDBG-DR funds received for recovery from the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

Overall administration, oversight and compliance of the grant.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	04-A-3
Activity Title:	Planning

Activitiy Category:
Planning

Activity Status:
Under Way

Project Number:
DR-2012-04

Project Title:
Program Administration

Projected Start Date:
10/01/2013

Projected End Date:
09/18/2019

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
N/A

Responsible Organization:
City of Joplin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$2,512,600.00
Total Budget	($654,870.91)	$2,512,600.00
Total Obligated	($654,870.91)	$2,512,600.00
Total Funds Drawdown	$48,086.62	$812,383.78
Program Funds Drawdown	$48,086.62	$812,383.78
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$768,289.40
City of Joplin	$0.00	$768,289.40
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Conduct necessary planning for the provision of an overall recovery plan for the affected area. This has included and continues to include a process for re-assessing recovery needs, by developing criteria matrices, engaging stakeholders, substantiating benefit, etc. Reduced the amount budgetted to offset capital project needs.

Location Description:

Recovery zone.

Activity Progress Narrative:

With a new consultant administrator the Capital Plan was reviewed for relevance to the City's general plan, transportation plan and trail plan and the needs assessment for the activities.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	04-B
Activity Title:	Consultant Administration

Activitiy Category:
Administration

Activity Status:
Under Way

Project Number:
DR-2012-04

Project Title:
Program Administration

Projected Start Date:
01/01/2013

Projected End Date:
04/30/2018

Benefit Type:
( )

Completed Activity Actual End Date:

National Objective:
N/A

Responsible Organization:
City of Joplin

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	$1,779,641.91
Total Budget	($178,825.09)	$1,779,641.91
Total Obligated	($178,825.09)	$1,779,641.91
Total Funds Drawdown	$70,531.07	$1,380,327.87
Program Funds Drawdown	$70,531.07	$1,380,327.87
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$60,760.48	$1,439,022.85
City of Joplin	$60,760.48	$1,439,022.85
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Costs associated with consultant fees for administration of the CDBG-DR funds for recovery from the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

As the City moved into a heavier project execution phase, the City procured for a consulting firm with the skill sets that best fit those needs. PricewaterhouseCooper was selected and an agreement was entered into April 17th.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	