# Grantee: Joplin, MO

# Grant: B-12-MT-29-0001

# October 1, 2018 thru December 31, 2018 Performance

**Grant Number:**
B-12-MT-29-0001

**Obligation Date:**

**Award Date:**

**Grantee Name:**
Joplin, MO

**Contract End Date:**

**Review by HUD:**
Submitted - Await for Review

**Grant Award Amount:**
$45,266,709.00

**Grant Status:**
Active

**QPR Contact:**
No QPR Contact Found

**LOCCS Authorized Amount:**
$45,266,709.00

**Estimated PI/RL Funds:**

**Total Budget:**
$45,266,709.00

# Disasters:

## Declaration Number

FEMA-1980-MO

## Narratives

**Disaster Damage:**

HOUSING IMPACT
The majority of the property in Joplin that was affected by the May 20, 2011 tornado was residential property that contained a variety of single and multi-family as well as owner and renter-occupied dwellings. Because the tornado touched down on the west-side of the City, and indiscriminately tore through neighborhoods, residents of all demographic and income statuses were affected.

The estimates of affected residential dwellings, which would include everything from 1 apartment unit to a single family residence, showed that a total of 7,500 units received some level of damage from this disaster. Approximately 4,000 dwellings were destroyed with an additional 3,500 damaged affecting an estimated 17,000 residents. The dwellings that were deemed uninhabitable were estimated to displace approximately 9,200 residents from the City of Joplin.

INFRASTRUCTURE IMPACT
An assessment of public infrastructure and infrastructure systems that were damaged due to the May 22nd tornado was performed by the City's Public Works Department with the initial FEMA assistance was considered. The three main infrastructure elements that need additional assistance at this point are Sidewalks, Trails, and Trees.

ECONOMIC IMPACT
The path of the May 22, 2011 tornado also crossed a few of the commercial corridors in the City of Joplin which had a large effect on the local economy. There were 553 businesses destroyed or severely damaged, but approximately 85 percent, or 446 businesses, percent are back in operation. Thirty-nine businesses have indicated that they will not rebuild/reopen, and 21 new businesses have opened in the area. Between 4,500 and 5,000 employees were affected by the tornado but over 90 percent of jobs have been regained, which is partially attributable to the fact that many jobs were at major employers such as the hospitals and Wal-Mart, which have decided to rebuild. Overall, the local economy is fairly strong although smaller businesses are still struggling. The large number of volunteers, resources, and support has helped increase spending in the area and sales tax revenue is up 14 percent compared to a year ago. Future revenue will depend on how long the rebuilding will take and continued development of Joplin. Although the short-term sales tax revenue has prospered due to rebuilding activity, it will be important to introduce more diverse revenue sources back into the community that will ensure that revenues will remain after the rebuilding activities subside.

**Recovery Needs:**

HOUSING NEEDS. As a result of the May 22, 2011 tornado, several residential properties were severely impacted, which included a variety of single and multi-family as well as owner and renter-occupied dwellings. Residents of all demographic and income statuses were affected. A total of 7,500 units received some level of damage from this disaster, affecting an estimated 17,000

residents. In 2014, to ensure that the CDBG-DR funding was being used to most effectively address the Housing unmet needs, the City of Joplin contracted Bowen National Research to conduct an updated Housing Assessment. The study showed that the largest group of citizens looking to purchase households will be with incomes under $25,000 and the greatest growth is projected to be among the older adult population age 55 and older.
INFRASTRUCTURE NEEDS. Since the initial assessment of infrastructure damages described in detail below and provided in previous amendments, several subsequent assessments of the City's infrastructure needs have been conducted, including a reallocation of funds during the City's Capital Planning process. As a result, a significant portion of the City of Joplin's CDBG-DR Round II funds will be applied toward public infrastructure improvements. Those unmet needs are addressed in the Round II Action Plan as amended.
EC0NOMIC NEEDS. The path of the tornado crossed several of the commercial corridors in the City of Joplin which had a substantial effect on the local economy. 553 businesses were destroyed or severely damaged by the storm.

The community continues to have an ongoing need for economic development to stimulate the economy. Infrastructure improvements were needed to provide services to new industries. In addition, a key aspect of Joplin's recovery is employing the unemployed and upgrading the skill sets of the underemployed. There is a need to fill gaps in the area's workforce, provide better-skilled workers and appropriate infrastructure to existing and new companies, and enable local residents, particularly those with low/moderate incomes (LMI) to advance their skills and, consequently, their standard of living.

**Public Comment:**

The City of Joplin provided an informal public meeting on July 3rd with a prominent posting on the City's official website indicating written comments would be accepted through July 12that 5pm. The public meeting was advertised in the Joplin Globe and information was disseminated through local groups that have been active in Joplin's recovery efforts. Although conversations were held with the attendees of the public meeting, no written public comments were received during the mandatory 7-day comment period nor have any written comments been received before or after the official comment period.

| Overall | This Report Period | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $45,266,709.00 |
| **Total Budget** | $0.00 | $45,266,709.00 |
| **Total Obligated** | $0.00 | $45,266,709.00 |
| **Total Funds Drawdown** | $1,207,353.30 | $32,696,233.60 |
| **Program Funds Drawdown** | $1,207,353.30 | $32,469,415.45 |
| **Program Income Drawdown** | $0.00 | $226,818.15 |
| **Program Income Received** | $0.00 | $226,818.15 |
| **Total Funds Expended** | $1,000,560.96 | $33,088,942.05 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Progress Toward Required Numeric Targets

| Requirement | Target | Actual |
|---|---|---|
| **Overall Benefit Percentage (Projected)** | | 62.73% |
| **Overall Benefit Percentage (Actual)** | | 59.87% |
| **Minimum Non-Federal Match** | $0.00 | $0.00 |
| **Limit on Public Services** | $6,790,006.35 | $0.00 |
| **Limit on Admin/Planning** | $9,053,341.80 | $2,784,454.34 |
| **Limit on Admin** | $2,263,335.45 | $2,043,918.53 |
| **Most Impacted and Distressed Threshold (Projected)** | $43,003,373.55 | $0.00 |

## Overall Progress Narrative:

Currently the Joplin Bungalows project will consist of 20 units with LMI seniors and homeless vets receiving priority. A storm shelter with a small office will also be constructed. Room on the site is available to build out additional units in the future. Building plans have been submitted, and dirt work and construction will start in the first quarter of 2019.
The Mohaska/St. John's Trail bid proposals were prepared. Missouri Department of Transportation is making its final review in the first quarter of 2019. The trail will be bid at that time.
The Joplin Homebuyer Assistance Program (JHAP) has been closed since 2017. However, the City receives partial repayments of the down payment assistance during each quarter. Those funds go back into the disaster recovery program to complete all activities.

## Project Summary

| Project #, Project Title | This Report Period | To Date | |
|---|---|---|---|
| | Program Funds Drawdown | Project Funds Budgeted | Program Funds Drawdown |
| DR-2012-01, Infrastructure Activities | $733,773.16 | $8,924,040.20 | $5,690,615.99 |
| DR-2012-02, Economic Development | $66,225.76 | $8,314,000.00 | $5,271,715.55 |
| DR-2012-03, Housing Activities | $102,481.61 | $23,060,759.80 | $18,446,315.34 |
| DR-2012-04, Program Administration | $102,426.66 | $4,681,909.00 | $2,784,454.34 |
| DR-2012-05, Public Service Activities | $202,446.11 | $286,000.00 | $276,314.23 |

# Activities

## Project # / Title: DR-2012-01 / Infrastructure Activities

| | |
|---|---|
| **Grantee Activity Number:** | **01-B-UN-1** |
| **Activity Title:** | **Trails - Urgent Need - 1** |

**Activitiy Category:**
Rehabilitation/reconstruction of a public improvement

**Activity Status:**
Under Way

**Project Number:**
DR-2012-01

**Project Title:**
Infrastructure Activities

**Projected Start Date:**
10/01/2013

**Projected End Date:**
09/01/2019

**Benefit Type:**
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**
Urgent Need

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $1,200,000.00 |
| **Total Budget** | $0.00 | $1,200,000.00 |
| **Total Obligated** | $0.00 | $1,200,000.00 |
| **Total Funds Drawdown** | $58,306.15 | $657,886.30 |
| **Program Funds Drawdown** | $58,306.15 | $657,886.30 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $48,287.25 | $672,100.11 |
| City of Joplin | $48,287.25 | $672,100.11 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

### Activity Description:

Create a pedestrian friendly trail system to encourage the liveability of the reconstructed tornado zone.

### Location Description:

Construction of the portions of the trail system located within the tornado zone.

### Activity Progress Narrative:

Request for bids will now be out the first quarter of 22019 as procurement regulatins of both CDBG-DR and MoDOT are being reviewed for appropriate language.

## Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---|---|---|
| | Total | Total |
| **# of Linear feet of Public** | 0 | 12160/0 |

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| Grantee Activity Number: | 01-D-LM-2 |
|---|---|
| Activity Title: | Storm Water Improvements |

**Activitiy Category:**
Construction/reconstruction of water/sewer lines or systems

**Activity Status:**
Under Way

**Project Number:**
DR-2012-01

**Project Title:**
Infrastructure Activities

**Projected Start Date:**
04/01/2017

**Projected End Date:**
12/31/2019

**Benefit Type:**
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**
Low/Mod

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $500,000.00 |
| **Total Budget** | $0.00 | $500,000.00 |
| **Total Obligated** | $0.00 | $500,000.00 |
| **Total Funds Drawdown** | $245,117.08 | $295,289.95 |
| **Program Funds Drawdown** | $245,117.08 | $295,289.95 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $244,061.82 | $295,820.45 |
| City of Joplin | $244,061.82 | $295,820.45 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

Correct storm water issues along McCoy to accommodate two low income rental housingprojects

## Location Description:

Within the recovery zone. Correct storm water issues along McCoy Avenue south of 26th Street where two LMI housing projects are proposed.

## Activity Progress Narrative:

Completion of the installation of a storm water pipe occurred during this quarter. Inspection and punch list items and subsequent closeout will occur during the first quarter of 2019.

## Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---|---|---|
| | Total | Total |
| **# of Linear feet of Public** | 609 | 1109/1000 |

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| Grantee Activity Number: | 01-E-LM |
|---|---|
| Activity Title: | Senior Center |

**Activitiy Category:**
Acquisition, construction,reconstruction of public facilities

**Activity Status:**
Under Way

**Project Number:**
DR-2012-01

**Project Title:**
Infrastructure Activities

**Projected Start Date:**
03/01/2016

**Projected End Date:**
12/31/2018

**Benefit Type:**
( )

**Completed Activity Actual End Date:**

**National Objective:**
Low/Mod

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $4,900,000.00 |
| **Total Budget** | $0.00 | $4,900,000.00 |
| **Total Obligated** | $0.00 | $4,900,000.00 |
| **Total Funds Drawdown** | $430,349.93 | $4,737,439.74 |
| **Program Funds Drawdown** | $430,349.93 | $4,737,439.74 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $84,672.09 | $4,815,982.97 |
| City of Joplin | $84,672.09 | $4,815,982.97 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

The existing Senior Center, located in the tornado zone, has experienced growth in the number of senior citizens served. The facility is not ADA compliant and currently provides all its programming in the lunchroom. The new Center, to be located on the east side of the new Mercy Park in the tornado zone on land donated by Mercy after the hospital was destroyed, will have an expanded kitchen, exercise classrooms, educational areas and privacy rooms for wellness checks, counseling, Medicare open enrollment assistance, etc.

## Location Description:

The Senior Center will be located east of Mercy Park at 26th and McClelland.

## Activity Progress Narrative:

The Senior Center continues its operations at this new location. Punch list items were identified during this quarter and are being addressed in anticipation of the activity closeout.

## Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---|---|---|
| | Total | Total |
| **# of Properties** | 0 | 2/1 |

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

---

## Project # / Title: DR-2012-02 / Economic Development

| | |
|---|---|
| **Grantee Activity Number:** | **02-B-LM** |
| **Activity Title:** | **Crossroads-Phase 1** |

**Activitiy Category:**
Econ. development or recovery activity that creates/retains

**Activity Status:**
Under Way

**Project Number:**
DR-2012-02

**Project Title:**
Economic Development

**Projected Start Date:**
09/01/2015

**Projected End Date:**
12/31/2018

**Benefit Type:**
Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**
Low/Mod

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $1,809,000.00 |
| **Total Budget** | $6,000.00 | $1,809,000.00 |
| **Total Obligated** | $6,000.00 | $1,809,000.00 |
| **Total Funds Drawdown** | $12,772.50 | $1,767,555.89 |
| **Program Funds Drawdown** | $12,772.50 | $1,767,555.89 |

| | | |
|---|---|---|
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $7,137.50 | $1,782,684.02 |
| City of Joplin | $7,137.50 | $1,782,684.02 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

Extend 2310 l.f. of 23th Street paving and 1800 l.f. of 12" sanitary sewer to serve a portion of the Crossroads Industrial Park to accommodate expanding industries.

## Location Description:

Crossroads Industrial Park

## Activity Progress Narrative:

Demographics collected for the 135 new employees as a result of the improvements in the industrial park.

## Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---|---|---|
| | Total | Total |
| **# of Businesses** | 0 | 1/1 |

## Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---|---|---|---|---|---|---|---|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod% |
| **# of Permanent Jobs Created** | 0 | 0 | 0 | 52/0 | 44/18 | 135/35 | 71.11 |

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---|---|---|---|---|---|---|---|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| **# of Persons** | 0 | 0 | 0 | 52/0 | 44/18 | 135/35 | 71.11 |

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| Grantee Activity Number: | 02-C-LM |
|---|---|
| Activity Title: | Crossroads-Phase 2 |

**Activitiy Category:**
Econ. development or recovery activity that creates/retains

**Activity Status:**
Under Way

**Project Number:**
DR-2012-02

**Project Title:**
Economic Development

**Projected Start Date:**
03/04/2016

**Projected End Date:**
07/01/2019

**Benefit Type:**
Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**
Low/Mod

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $4,455,000.00 |
| **Total Budget** | ($42,000.00) | $4,455,000.00 |
| **Total Obligated** | ($42,000.00) | $4,455,000.00 |
| **Total Funds Drawdown** | $53,453.26 | $3,504,159.66 |
| **Program Funds Drawdown** | $53,453.26 | $3,504,159.66 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $31,280.16 | $3,571,018.29 |
| City of Joplin | $31,280.16 | $3,571,018.29 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

Provide infrastructure and sewer to land available for business development for economic benefit of new job creation for LMI as part of the recovery effort.

## Location Description:

Crossroads Industrial Park located on the east side of Joplin.

## Activity Progress Narrative:

Sanitary lift station functions are being monitored as part of the final check list.  Closeout of the activity will occur in the first quarter of  2019.

## Accomplishments Performance Measures

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

---

## Project # / Title: DR-2012-03 / Housing Activities

### Grantee Activity Number: 03-A-LM
### Activity Title: Homeownership Assistance - Low Mod

**Activitiy Category:**
Homeownership Assistance to low- and moderate-income

**Activity Status:**
Under Way

**Project Number:**
DR-2012-03

**Project Title:**
Housing Activities

**Projected Start Date:**
03/01/2013

**Projected End Date:**
09/20/2019

**Benefit Type:**
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**
Low/Mod

**Responsible Organization:**
City of Joplin

**Program Income Account:**
JHAP-LM

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $6,156,104.32 |
| **Total Budget** | $0.00 | $6,156,104.32 |
| **Total Obligated** | $0.00 | $6,156,104.32 |
| **Total Funds Drawdown** | ($111,304.02) | $6,004,750.91 |
| **Program Funds Drawdown** | ($111,304.02) | $5,852,563.40 |
| **Program Income Drawdown** | $0.00 | $152,187.51 |
| **Program Income Received** | $0.00 | $152,187.51 |
| **Total Funds Expended** | $5,546.86 | $5,854,852.63 |
| City of Joplin | $5,546.86 | $5,854,852.63 |

| | | |
|---|---|---|
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

Providing down payment and closing cost assistance to LMI persons purchasing a new or existing home within the recovery area, promoting the repopulation of the area. City Council approved additional CDBG-DR funding of $7 million to be re-allocated from activities that are not going forward. Based on closings to date and projected closings, we have changed the number of anticipated households to 218, representing approximately 40% of program applicants. Funding is being reduced based on number of applicants left in the program.

## Location Description:

Within recovery zone.

## Activity Progress Narrative:

The City of Joplin continues to receive re-payments from JHAP clients who have sold their homes during the affordabilty periods.

## Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---|---|---|
| | Total | Total |
| **# of Housing Units** | 0 | 195/218 |
| **# of Singlefamily Units** | 0 | 195/218 |

## Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---|---|---|---|---|---|---|---|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| **# of Households** | 0 | 0 | 0 | 19/0 | 176/218 | 195/218 | 100.00 |
| **# Owner Households** | 0 | 0 | 0 | 19/0 | 176/218 | 195/218 | 100.00 |

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| Grantee Activity Number: | 03-A-UN |
|---|---|
| Activity Title: | Homeownership Assistance - Urgent Need |

**Activitiy Category:**
Homeownership Assistance (with waiver only)

**Activity Status:**
Under Way

**Project Number:**
DR-2012-03

**Project Title:**
Housing Activities

**Projected Start Date:**
04/01/2013

**Projected End Date:**
09/20/2019

**Benefit Type:**
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**
Urgent Need

**Responsible Organization:**
City of Joplin

**Program Income Account:**
JHAP-UN

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $11,602,600.00 |
| **Total Budget** | $0.00 | $11,602,600.00 |
| **Total Obligated** | $0.00 | $11,757,500.00 |
| **Total Funds Drawdown** | ($107,888.60) | $11,361,280.09 |
| **Program Funds Drawdown** | ($107,888.60) | $11,286,649.45 |
| **Program Income Drawdown** | $0.00 | $74,630.64 |
| **Program Income Received** | $0.00 | $74,630.64 |
| **Total Funds Expended** | ($5,912.96) | $11,343,644.01 |
| City of Joplin | ($5,912.96) | $11,343,644.01 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

Homeownership assistance provided to families that do not qualify as Low-moderate Income, but will still fulfill the urgent need for housing created by the May 22, 2011 tornado. This urgent need is based on the threat to public safety that is associated with vacant land in neighborhoods that were populated before the tornado. Funding is being reduced at this time to reflect the number of applicants left in the program.

## Location Description:

Throughout the recovery area.

## Activity Progress Narrative:

The City of Joplin continues to receive re-payments from JHAP clients who have sold their homes during the affordabilty periods.

## Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---|---|---|
| | Total | Total |
| **# of Housing Units** | 0 | 390/327 |

| | | |
|---|---|---|
| **# of Singlefamily Units** | 0 | 390/327 |

## Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---|---|---|---|---|---|---|---|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| **# of Households** | 0 | 0 | 0 | 0/0 | 0/0 | 390/327 | 0.00 |
| **# Owner Households** | 0 | 0 | 0 | 0/0 | 0/0 | 390/327 | 0.00 |

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| Grantee Activity Number: | 03-C-LM |
|---|---|
| Activity Title: | Single Family Rehabilitation - Low Mod |

**Activitiy Category:**
Rehabilitation/reconstruction of residential structures

**Activity Status:**
Under Way

**Project Number:**
DR-2012-03

**Project Title:**
Housing Activities

**Projected Start Date:**
02/01/2013

**Projected End Date:**
03/15/2019

**Benefit Type:**
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**
Low/Mod

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $363,329.65 |
| **Total Budget** | $0.00 | $363,329.65 |
| **Total Obligated** | $0.00 | $363,329.65 |
| **Total Funds Drawdown** | $3,315.00 | $363,329.65 |
| **Program Funds Drawdown** | $3,315.00 | $363,329.65 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $0.00 | $363,329.65 |
| City of Joplin | $0.00 | $363,329.65 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

Financial Assistance to provide rehabilitation of owner-occupied homes to replace units that were damaged in the May 22, 2011 tornado.

## Location Description:

Within the tornado zone.

## Activity Progress Narrative:

Completing and checking the rehabilitation assistance files.

## Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---|---|---|
| | Total | Total |
| **# of Housing Units** | 0 | 18/20 |
| **# of Singlefamily Units** | 0 | 18/20 |

## Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---|---|---|---|---|---|---|---|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| **# of Households** | 0 | 0 | 0 | 12/10 | 6/10 | 18/20 | 100.00 |
| **# Owner Households** | 0 | 0 | 0 | 12/10 | 6/10 | 18/20 | 100.00 |

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| Grantee Activity Number: | 03-F-LM |
|---|---|
| Activity Title: | TBRA - Joplin Housing Auth |

**Activitiy Category:**
Rental Assistance (waiver only)

**Activity Status:**
Under Way

**Project Number:**
DR-2012-03

**Project Title:**
Housing Activities

**Projected Start Date:**
05/19/2014

**Projected End Date:**
03/15/2019

**Benefit Type:**
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**
Low/Mod

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $91,906.80 |
| **Total Budget** | $0.00 | $91,906.80 |
| **Total Obligated** | $0.00 | $91,906.80 |
| **Total Funds Drawdown** | $440.00 | $91,906.80 |
| **Program Funds Drawdown** | $440.00 | $91,906.80 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $0.00 | $91,983.05 |
| City of Joplin | $0.00 | $91,983.05 |
| Joplin Housing Authority | $0.00 | $0.00 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

As a result of the May, 2011 tornado, Joplin's housing stock including its Section 8 voucher program, was severely impacted. In regards to the Section 8 program, 85 voucher-holders were displaced. Since the tornado, new housing units have gradually been added to Joplin's inventory; however many of these are more costly as Joplin's rental market evolves. Compounding the issue, during its recovery, the Joplin Housing Authority experienced a decrease in its "fundable" voucher population due to the lack of available units. As a result of this decrease, the voucher budget provided to the City also decreased, despite the needs of additional households that were displaced. All funding deficits in the Section 8 program for the Joplin Housing Authority have been eliminated.
Therefore, HUD through the Community Development Block Grant Program – Disaster Recovery and through the Public and Indian Housing Program have granted waivers to allow CDBG-DR funds to assist Joplin's Housing Authority restore its program to reach pre-disaster voucher levels. Tenant-based rental assistance will be assisted with a maximum of $290,000.00 in CDBG-DR funds within a two year period.

## Location Description:

Various locations within the City of Joplin.

## Activity Progress Narrative:

Closeout checklist being completed and demographics ready to report.

## Accomplishments Performance Measures

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| Grantee Activity Number: | 03-G-LM |
|---|---|
| Activity Title: | Site Improvements - JHA |

**Activitiy Category:**
Rehabilitation/reconstruction of residential structures

**Activity Status:**
Under Way

**Project Number:**
DR-2012-03

**Project Title:**
Housing Activities

**Projected Start Date:**
05/19/2014

**Projected End Date:**
03/15/2019

**Benefit Type:**
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**
Low/Mod

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $180,119.03 |
| **Total Budget** | $0.00 | $180,119.03 |
| **Total Obligated** | $0.00 | $180,119.03 |
| **Total Funds Drawdown** | $875.00 | $180,119.03 |
| **Program Funds Drawdown** | $875.00 | $180,119.03 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $0.00 | $180,119.03 |
| City of Joplin | $0.00 | $180,119.03 |
| Joplin Housing Authority | $0.00 | $0.00 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

Due to tornado damage and subsequent damage and wear and tear from heavy trucks and equipment used in the clean-up effort which included demolition, construction and repair of utilities, several Joplin Housing Authority parking lots were damaged. Costs to repair and/or overlay were not covered by FEMA, insurance or other funding sources. Additionally, yards and trees at Joplin Housing Authority's housing sites were damaged. These repairs are central to the viability and livable of the affordable rental housing units as well as access to the Housing Authority's temporary office where they accept applicants. Therefore, up to $210,000 will be available in Community Development Block Grant Program – Disaster Recovery funds to make the necessary repairs.

## Location Description:

Parr Hill - 19th and Vermont
Bartlett Hills - 24th and McCoy
Leonard Estates - 22nd and Jackson
All within the tornado zone.

## Activity Progress Narrative:

Preparing demographics.

## Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---|---|---|
| | Total | Total |
| **# of Housing Units** | 0 | 0/145 |
| **# of Multifamily Units** | 0 | 0/145 |

## Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---|---|---|---|---|---|---|---|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| **# of Households** | 0 | 0 | 0 | 0/145 | 0/0 | 0/145 | 0 |
| **# Renter Households** | 0 | 0 | 0 | 0/145 | 0/0 | 0/145 | 0 |

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| Grantee Activity Number: | 03-H-LM |
|---|---|
| Activity Title: | Affordable Senior Housing |

**Activitiy Category:**
Construction of new housing

**Activity Status:**
Under Way

**Project Number:**
DR-2012-03

**Project Title:**
Housing Activities

**Projected Start Date:**
06/01/2015

**Projected End Date:**
12/31/2018

**Benefit Type:**
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**
Low/Mod

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $4,654,900.00 |
| **Total Budget** | $0.00 | $4,654,900.00 |
| **Total Obligated** | $0.00 | $4,500,000.00 |
| **Total Funds Drawdown** | $317,044.23 | $659,947.01 |
| **Program Funds Drawdown** | $317,044.23 | $659,947.01 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $300,380.38 | $676,492.06 |
| City of Joplin | $300,380.38 | $676,492.06 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

A proposal is being reviewed that will provide 32 bungalow style affordable rental housing for low-income seniors as well as low-income and/or homeless veterans. Services will be provided to the tenants by a local nonprofit agency.

## Location Description:

Within the disaster zone on the southeast corner of 26th and McClelland Streets.

## Activity Progress Narrative:

## Accomplishments Performance Measures

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

---

## Project # / Title: DR-2012-04 / Program Administration

### Grantee Activity Number: 04-A
### Activity Title: City of Joplin Administration

**Activitiy Category:**
Administration

**Activity Status:**
Under Way

**Project Number:**
DR-2012-04

**Project Title:**
Program Administration

**Projected Start Date:**
02/01/2012

**Projected End Date:**
09/18/2019

**Benefit Type:**
( )

**Completed Activity Actual End Date:**

**National Objective:**
N/A

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $462,667.09 |
| **Total Budget** | $0.00 | $462,667.09 |
| **Total Obligated** | $0.00 | $462,667.09 |
| **Total Funds Drawdown** | $2,283.56 | $323,341.79 |
| **Program Funds Drawdown** | $2,283.56 | $323,341.79 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $919.19 | $323,153.56 |
| City of Joplin | $919.19 | $323,153.56 |

| | | |
|---|---|---|
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

Costs incurred by City staff assoctiated with administration of the CDBG-DR funds received for recovery from the May 22, 2011 tornado.

## Location Description:

## Activity Progress Narrative:

Overall management of the grant program by City staff.

## Accomplishments Performance Measures

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| Grantee Activity Number: | 04-A-3 |
|---|---|
| Activity Title: | Planning |

**Activitiy Category:**
Planning

**Activity Status:**
Under Way

**Project Number:**
DR-2012-04

**Project Title:**
Program Administration

**Projected Start Date:**
10/01/2013

**Projected End Date:**
09/18/2019

**Benefit Type:**
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**
N/A

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $2,439,600.00 |
| **Total Budget** | $0.00 | $2,439,600.00 |
| **Total Obligated** | $0.00 | $2,439,600.00 |
| **Total Funds Drawdown** | $77,325.00 | $740,535.81 |
| **Program Funds Drawdown** | $77,325.00 | $740,535.81 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $165,354.56 | $1,076,059.54 |
| City of Joplin | $165,354.56 | $1,076,059.54 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

Conduct necessary planning for the provision of an overall recovery plan for the affected area. This has included and continues to include a process for re-assessing recovery needs, by developing criteria matrices, engaging stakeholders, substantiating benefit, etc. Reduced the amount budgetted to offset capital project needs.

## Location Description:

Recovery zone.

## Activity Progress Narrative:

Continued work on disaster recovery/resilience plan for Joplin to follow after the expenditure of CDBG-DR funds.

## Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---|---|---|
| | Total | Total |
| **# of Plans or Planning Products** | 0 | 0/5 |

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

| Grantee Activity Number: | 04-B |
|---|---|
| Activity Title: | Consultant Administration |

**Activitiy Category:**
Administration

**Activity Status:**
Under Way

**Project Number:**
DR-2012-04

**Project Title:**
Program Administration

**Projected Start Date:**
01/01/2013

**Projected End Date:**
09/19/2019

**Benefit Type:**
( )

**Completed Activity Actual End Date:**

**National Objective:**
N/A

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $1,779,641.91 |
| **Total Budget** | $0.00 | $1,779,641.91 |
| **Total Obligated** | $0.00 | $1,779,641.91 |
| **Total Funds Drawdown** | $22,818.10 | $1,720,576.74 |
| **Program Funds Drawdown** | $22,818.10 | $1,720,576.74 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $25,477.09 | $1,738,856.18 |
| City of Joplin | $25,477.09 | $1,738,856.18 |
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

Costs associated with consultant fees for administration of the CDBG-DR funds for recovery from the May 22, 2011 tornado.

## Location Description:

## Activity Progress Narrative:

Overall management of grant program by consultant administrators.

## Accomplishments Performance Measures

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

---

## Project # / Title: DR-2012-05 / Public Service Activities

### Grantee Activity Number: 05-A-LM
### Activity Title: Senior Center Phase 2

**Activitiy Category:**
Public services

**Activity Status:**
Under Way

**Project Number:**
DR-2012-05

**Project Title:**
Public Service Activities

**Projected Start Date:**
08/04/2017

**Projected End Date:**
08/02/2019

**Benefit Type:**
Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**
Low/Mod

**Responsible Organization:**
City of Joplin

| Overall | Oct 1 thru Dec 31, 2018 | To Date |
|---|---|---|
| **Total Projected Budget from All Sources** | N/A | $286,000.00 |
| **Total Budget** | $36,000.00 | $286,000.00 |
| **Total Obligated** | $36,000.00 | $286,000.00 |
| **Total Funds Drawdown** | $202,446.11 | $276,314.23 |
| **Program Funds Drawdown** | $202,446.11 | $276,314.23 |
| **Program Income Drawdown** | $0.00 | $0.00 |
| **Program Income Received** | $0.00 | $0.00 |
| **Total Funds Expended** | $93,357.02 | $281,006.11 |
| City of Joplin | $93,357.02 | $281,006.11 |

| | | |
|---|---|---|
| **Most Impacted and Distressed Expended** | $0.00 | $0.00 |
| **Match Contributed** | $0.00 | $0.00 |

## Activity Description:

Provide the means to purchase necessary furniture, fixtures and equipment required to develop and execute the following activities: expanded kitchen to serve 140+ seniors daily and to load home delivery meals, health cloasses, computer skills clases, reading and fellowship.

## Location Description:

Senior Center is being constructed directly east and abutting Mercy Park, south of 26th Street in the recovery area.

## Activity Progress Narrative:

## Accomplishments Performance Measures

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

| Other Funding Sources | Amount |
|---|---|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

# Monitoring, Audit, and Technical Assistance

| Event Type | This Report Period | To Date |
|---|---|---|
| Monitoring, Audits, and Technical Assistance | 0 | 6 |
| Monitoring Visits | 0 | 0 |
| Audit Visits | 0 | 0 |
| Technical Assistance Visits | 0 | 1 |
| Monitoring/Technical Assistance Visits | 0 | 5 |
| Report/Letter Issued | 1 | 5 |