Grantee: Joplin, MO

Grant: B-12-MT-29-0001

July 1, 2020 thru September 30, 2020 Performance

Grant Number:
B-12-MT-29-0001

Obligation Date:

Award Date:

Grantee Name:
Joplin, MO

Contract End Date:

Review by HUD:
Reviewed and Approved

Grant Award Amount:
$45,266,709.00

Grant Status:
Active

QPR Contact:
No QPR Contact Found

LOCCS Authorized Amount:
$45,266,709.00

Estimated PI/RL Funds:
$1,897,039.65

Total Budget:
$47,163,748.65

Disasters:

Declaration Number

FEMA-1980-MO

Narratives

Disaster Damage:

HOUSING IMPACT
The majority of the property in Joplin that was affected by the May 20, 2011 tornado was residential property that contained a variety of single and multi-family as well as owner and renter-occupied dwellings. Because the tornado touched down on the west-side of the City, and indiscriminately tore through neighborhoods, residents of all demographic and income statuses were affected.

The estimates of affected residential dwellings, which would include everything from 1 apartment unit to a single family residence, showed that a total of 7,500 units received some level of damage from this disaster. Approximately 4,000 dwellings were destroyed with an additional 3,500 damaged affecting an estimated 17,000 residents. The dwellings that were deemed uninhabitable were estimated to displace approximately 9,200 residents from the City of Joplin.

INFRASTRUCTURE IMPACT
An assessment of public infrastructure and infrastructure systems that were damaged due to the May 22nd tornado was performed by the City's Public Works Department with the initial FEMA assistance was considered. The three main infrastructure elements that need additional assistance at this point are Sidewalks, Trails, and Trees.

ECONOMIC IMPACT
The path of the May 22, 2011 tornado also crossed a few of the commercial corridors in the City of Joplin which had a large effect on the local economy. There were 553 businesses destroyed or severely damaged, but approximately 85 percent, or 446 businesses, percent are back in operation. Thirty-nine businesses have indicated that they will not rebuild/reopen, and 21 new businesses have opened in the area. Between 4,500 and 5,000 employees were affected by the tornado but over 90 percent of jobs have been regained, which is partially attributable to the fact that many jobs were at major employers such as the hospitals and Wal-Mart, which have decided to rebuild. Overall, the local economy is fairly strong although smaller businesses are still struggling. The large number of volunteers, resources, and support has helped increase spending in the area and sales tax revenue is up 14 percent compared to a year ago. Future revenue will depend on how long the rebuilding will take and continued development of Joplin. Although the short-term sales tax revenue has prospered due to rebuilding activity, it will be important to introduce more diverse revenue sources back into the community that will ensure that revenues will remain after the rebuilding activities subside.

Recovery Needs:

HOUSING NEEDS. As a result of the May 22, 2011 tornado, several residential properties were severely impacted, which included a variety of single and multi-family as well as owner and renter-occupied dwellings. Residents of all demographic and income statuses were affected. A total of 7,500 units received some level of damage from this disaster, affecting an estimated 17,000 residents. In 2014, to ensure that the CDBG-DR funding was being used to most effectively address the Housing unmet needs, the City of Joplin contracted Bowen National Research to conduct an updated Housing Assessment. The study showed that the largest group of citizens looking to purchase households will be with incomes under $25,000 and

the greatest growth is projected to be among the older adult population age 55 and older.
INFRASTRUCTURE NEEDS. Since the initial assessment of infrastructure damages described in detail below and provided in previous amendments, several subsequent assessments of the City's infrastructure needs have been conducted, including a reallocation of funds during the City's Capital Planning process. As a result, a significant portion of the City of Joplin's CDBG-DR Round II funds will be applied toward public infrastructure improvements. Those unmet needs are addressed in the Round II Action Plan as amended.
EC0NOMIC NEEDS. The path of the tornado crossed several of the commercial corridors in the City of Joplin which had a substantial effect on the local economy. 553 businesses were destroyed or severely damaged by the storm.

The community continues to have an ongoing need for economic development to stimulate the economy. Infrastructure improvements were needed to provide services to new industries. In addition, a key aspect of Joplin's recovery is employing the unemployed and upgrading the skill sets of the underemployed. There is a need to fill gaps in the area's workforce, provide better-skilled workers and appropriate infrastructure to existing and new companies, and enable local residents, particularly those with low/moderate incomes (LMI) to advance their skills and, consequently, their standard of living.

Public Comment:

The City of Joplin provided an informal public meeting on July 3rd with a prominent posting on the City's official website indicating written comments would be accepted through July 12that 5pm. The public meeting was advertised in the Joplin Globe and information was disseminated through local groups that have been active in Joplin's recovery efforts. Although conversations were held with the attendees of the public meeting, no written public comments were received during the mandatory 7-day comment period nor have any written comments been received before or after the official comment period.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	$47,163,748.63
Total Budget	$0.00	$47,163,748.63
Total Obligated	$0.00	$46,845,482.35
Total Funds Drawdown	$0.00	$41,044,762.50
Program Funds Drawdown	$0.00	$39,361,662.27
Program Income Drawdown	$0.00	$1,683,100.23
Program Income Received	$0.00	$1,683,100.23
Total Funds Expended	$1,492,109.61	$43,288,013.54
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		65.15%
Overall Benefit Percentage (Actual)		61.28%
Minimum Non-Federal Match	$0.00	$0.00
Limit on Public Services	$6,790,006.35	$295,254.90
Limit on Admin/Planning	$9,053,341.80	$3,707,054.14
Limit on Admin	$2,263,335.45	$2,135,666.92
Most Impacted and Distressed Threshold (Projected)	$43,003,373.55	$0.00

Overall Progress Narrative:

Infrastructure activities continue to wind down and should mostly be complete in the fourth quarter. The unique Joplin Bungalows project of 20 affordable units for homeless vets and low-income elderly closed construction during this quarter. Joplin Bungalows offers a ‘neighborhood’ style setting with front doors and porches and sense of community. One activity remains specifically unidentified. Originally tagged as assistance to an economic project that would create 125 jobs, new opportunities are being explored. The company creating the 125 jobs did not require the assistance offered. As part of the overall recovery of Joplin from the horrific tornado disaster, a Disaster Resiliency Plan, known as the Smarter Joplin Roadmap, as been developed to determine highest impact resiliency infrastructure and job security/attraction activities. A specific activity will be identified as part of the planning process to utilize the current economic development available funds.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	$0.00	$0.00	$0.00
DR-2012-01, Infrastructure Activities	$0.00	$10,799,120.92	$8,462,722.08
DR-2012-02, Economic Development	$0.00	$7,443,694.46	$5,191,117.88
DR-2012-03, Housing Activities	$0.00	$24,015,537.96	$21,884,412.46
DR-2012-04, Program Administration	$0.00	$4,291,874.11	$3,576,496.11
DR-2012-05, Public Service Activities	$0.00	$295,254.90	$246,913.74

Activities

Project # / DR-2012-01 / Infrastructure Activities

Grantee Activity Number:	**001-A-UN-1**
Activity Title:	**Public Infrastructure Improvements-UN**

Activitiy Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
07/31/2019

Projected End Date:
09/30/2022

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Joplin

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$575,500.00
Total Budget	$0.00	$575,500.00
Total Obligated	$0.00	$500,000.00
Total Funds Drawdown	$0.00	$317,783.40
Program Funds Drawdown	$0.00	$317,783.40
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$3,068.75	$344,518.14
City of Joplin	$3,068.75	$344,518.14
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Continue to repair, replace surface infrastructure as needed based on the assessment of need completed for all the infrastructure within the zone.

Location Description:

Within the recovery zone. A map will be provided showing all the areas of improvement within the zone that were affected. Upon completion of an overall map, proposed accomplishments will be populated.

Activity Progress Narrative:

The last of the infrastructure projects in the zone are nearly complete and in various stages of walk-throughs, punch lists and invoicing. Anticipated closeout is in the fourth quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	01-A-LM-1
Activity Title:	**Public Infrastructure Improvements**

Activitiy Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
06/02/2019

Projected End Date:
04/30/2021

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$2,942,264.44
Total Budget	$0.00	$2,942,264.44
Total Obligated	$0.00	$2,539,911.44
Total Funds Drawdown	$0.00	$1,113,001.57
Program Funds Drawdown	$0.00	$1,055,843.27
Program Income Drawdown	$0.00	$57,158.30
Program Income Received	$0.00	$0.00
Total Funds Expended	$836,776.38	$2,005,507.05
City of Joplin	$836,776.38	$2,005,507.05
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

As bids came in during the course of infrastructure work, additional streets are being added that were assessed and targetted for improvements. Fund balances will be able to fund three more small areas within the recovery zone.

Location Description:

Tornado recovery area. Additional surface repairs and improvements on blocks earlier assessed as needed.

Activity Progress Narrative:

The last of the infrastructure projects in the zone are nearly complete and in various stages of walk-throughs, punch lists and invoicing. Anticipated closeout is in the fourth quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 01-B-UN-1
Activity Title: Trails - Urgent Need - 1

Activitiy Category:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Under Way

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
09/30/2013

Projected End Date:
09/30/2020

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$1,827,000.00
Total Budget	$0.00	$1,827,000.00
Total Obligated	$0.00	$1,827,000.00
Total Funds Drawdown	$0.00	$1,778,617.26
Program Funds Drawdown	$0.00	$1,756,962.20
Program Income Drawdown	$0.00	$21,655.06
Program Income Received	$0.00	$0.00
Total Funds Expended	$5,534.89	$1,789,743.24
City of Joplin	$5,534.89	$1,789,743.24
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Create a pedestrian friendly trail system to encourage the liveability of the reconstructed tornado zone.

Location Description:

Construction of the portions of the trail system located within the tornado zone.

Activity Progress Narrative:

The Mohaska and St. John's trails are complete. An issue between the contractor and Liberty Utilities over the relocation of a light pole was to be resolved during this reporting quarter. This has occurred; however proof of resolution did not come in until the beginning of the fourth quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	12160/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 01-D-LM-2
Activity Title: Storm Water Improvements

Activitiy Category:
Construction/reconstruction of water/sewer lines or systems

Activity Status:
Completed

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
03/31/2017

Projected End Date:
08/31/2020

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$393,115.51
Total Budget	$0.00	$393,115.51
Total Obligated	$0.00	$393,115.51
Total Funds Drawdown	$0.00	$385,758.21
Program Funds Drawdown	$0.00	$385,758.21
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$393,115.51
City of Joplin	$0.00	$393,115.51
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Correct storm water issues along McCoy to accommodate two low income rental housingprojects

Location Description:

Within the recovery zone. Correct storm water issues along McCoy Avenue south of 26th Street where two LMI housing projects are proposed.

Activity Progress Narrative:

This activity is complete and ready to close out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	2218/1000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	01-E-LM
Activity Title:	Senior Center

Activitiy Category:
Acquisition, construction,reconstruction of public facilities

Activity Status:
Under Way

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
02/29/2016

Projected End Date:
12/31/2020

Benefit Type:
Direct (Person)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$5,146,599.98
Total Budget	$0.00	$5,146,599.98
Total Obligated	$0.00	$5,143,100.00
Total Funds Drawdown	$0.00	$4,944,325.76
Program Funds Drawdown	$0.00	$4,630,897.73
Program Income Drawdown	$0.00	$313,428.03
Program Income Received	$0.00	$0.00
Total Funds Expended	$15,008.34	$4,979,531.34
City of Joplin	$15,008.34	$4,979,531.34
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

The existing Senior Center, located in the tornado zone, has experienced growth in the number of senior citizens served. The facility is not ADA compliant and currently provides all its programming in the lunchroom. The new Center, to be located on the east side of the new Mercy Park in the tornado zone on land donated by Mercy after the hospital was destroyed, will have an expanded kitchen, exercise classrooms, educational areas and privacy rooms for wellness checks, counseling, Medicare open enrollment assistance, etc.
Funds for possible additional work on the center and grounds have been included to assist the Meals of Wheels program to be more user friendly.

Location Description:

The Senior Center will be located east of Mercy Park at 26th and McClelland.

Activity Progress Narrative:

Preliminary design was completed during this quarter after the exact location of several utility easements was determined and designed around. Bid letting for improvements to the Meals on Wheels loading area will occur during the fourth quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	01-F-UN
Activity Title:	20th/Main Street Improvements

Activitiy Category:
Construction/reconstruction of streets

Activity Status:
Under Way

Project Number:
DR-2012-01

Project Title:
Infrastructure Activities

Projected Start Date:
03/15/2017

Projected End Date:
09/01/2022

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$395,993.97
Total Budget	$0.00	$395,993.97
Total Obligated	$0.00	$395,993.97
Total Funds Drawdown	$0.00	$315,477.27
Program Funds Drawdown	$0.00	$315,477.27
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$320,477.27
City of Joplin	$0.00	$320,477.27
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

In support of the City’s ongoing efforts to rebuild its infrastructure, CDBG-DR funds for the streetscape improvements will support the engineering design activities necessary to connect the CART’s vision, the City’s Comprehensive and Consolidated Plans for the future of downtown Joplin and recommendations from the City Council on the Capital Plan presented in June 2015 along with the other ongoing infrastructure-related design activities within the disaster-affected area.
These project improvements will include mill and overlay as well as pedestrian-friendly improvements such as the installation of trash receptacles, benches, new lighting and trees. These improvements will attract businesses, as well as improve pedestrian and vehicular traffic which will help promote future economic development activities along the two major corridors in the City of Joplin.

Location Description:

The 20thStreet improvements will provide sidewalks/shared use paths as well as pedestrian-friendly amenities on either sides of 20th Street from Main Street to Range Line Avenue, totaling approximately 2 miles.
The Main Street improvements will provide sidewalks on and on Main Street from 15thto 32nd Street, totaling approximately 1.5 miles.

Activity Progress Narrative:

Main Street replacement plantings were not completed in the third quarter, but in the beginning of the fourth quarter. The project is ready for close out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/18500

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / DR-2012-02 / Economic Development

Grantee Activity Number: 02-B-LM

Activity Title: Crossroads-Phase 1

Activitiy Category:
Econ. development or recovery activity that creates/retains

Activity Status:
Completed

Project Number:
DR-2012-02

Project Title:
Economic Development

Projected Start Date:
08/31/2015

Projected End Date:
08/31/2020

Benefit Type:
Direct (Person)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$1,809,000.00
Total Budget	$0.00	$1,809,000.00
Total Obligated	$0.00	$1,809,000.00
Total Funds Drawdown	$0.00	$1,786,142.08

Program Funds Drawdown	$0.00	$1,750,175.73
Program Income Drawdown	$0.00	$35,966.35
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$1,786,142.08
City of Joplin	$0.00	$1,786,142.08
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Joplin	Econ. development or recovery activity that creates/retains jobs	DR-2012-02	02-C-LM	Crossroads-Phase 2	General

Activity Description:

Extend 2310 l.f. of 23th Street paving and 1800 l.f. of 12" sanitary sewer to serve a portion of the Crossroads Industrial Park to accommodate expanding industries.

Location Description:

Crossroads Industrial Park

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	52/0	44/18	135/35	71.11

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	52/0	44/18	135/35	71.11

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	02-C-LM
Activity Title:	Crossroads-Phase 2

Activitiy Category:
Econ. development or recovery activity that creates/retains

Activity Status:
Under Way

Project Number:
DR-2012-02

Project Title:
Economic Development

Projected Start Date:
03/03/2016

Projected End Date:
09/30/2020

Benefit Type:
Direct (Person)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$3,584,694.46
Total Budget	$0.00	$3,584,694.46
Total Obligated	$0.00	$3,584,694.46
Total Funds Drawdown	$0.00	$3,584,694.46
Program Funds Drawdown	$0.00	$3,440,942.15
Program Income Drawdown	$0.00	$143,752.31
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$3,584,694.46
City of Joplin	$0.00	$3,584,694.46
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Provide infrastructure and sewer to land available for business development for economic benefit of new job creation for LMI as part of the recovery effort.

Location Description:

Crossroads Industrial Park located on the east side of Joplin.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	02-D-LM
Activity Title:	Future Economic Development Activity

Activitiy Category:
Econ. development or recovery activity that creates/retains

Activity Status:
Under Way

Project Number:
DR-2012-02

Project Title:
Economic Development

Projected Start Date:
03/04/2016

Projected End Date:
07/01/2022

Benefit Type:
Direct (Person)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$2,050,000.00
Total Budget	$0.00	$2,050,000.00
Total Obligated	$0.00	$2,050,000.00
Total Funds Drawdown	$0.00	$0.00
Program Funds Drawdown	$0.00	$0.00
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$0.00
City of Joplin	$0.00	$0.00
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Prospective company received assistance from the State of Missouri and have created jobs accordingly. These funds will be re-allocated to infrastructure and/or a resiliency activity.

Location Description:

To be determined.

Activity Progress Narrative:

An activity is being defined that will further provide economic opportunities as part of the recovery from the disaster. Opportunities are being defined in relationship to the Smarter Joplin Roadmap, a resilicency plan.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / DR-2012-03 / Housing Activities

Grantee Activity Number: 03-A-LM
Activity Title: Homeownership Assistance - Low Mod

Activitiy Category:
Homeownership Assistance to low- and moderate-income

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
02/28/2013

Projected End Date:
08/31/2021

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$6,302,839.39
Total Budget	$0.00	$6,302,839.39
Total Obligated	$0.00	$6,287,839.39
Total Funds Drawdown	$0.00	$6,280,342.23
Program Funds Drawdown	$0.00	$5,998,630.94
Program Income Drawdown	$0.00	$281,711.29
Program Income Received	$0.00	$554,573.28
Total Funds Expended	$2,839.77	$6,285,529.92
City of Joplin	$2,839.77	$6,285,529.92
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Providing down payment and closing cost assistance to LMI persons purchasing a new or existing home within the recovery area, promoting the repopulation of the area. City Council approved additional CDBG-DR funding of $7 million to be re-allocated from activities that are not going forward. Based on closings to date and projected closings, we have changed the number of anticipated households to 218, representing approximately 40% of program applicants. Funding is being reduced based on number of applicants left in the program.
Housing assistance is no longer provided; however, staff continues to work with the program as recepients have subsequent transactions such as selling, moving or refinancing. Assistance is provided with those transactons and program income receipted.

Location Description:

Within recovery zone.

Activity Progress Narrative:

Staff continues to assist JHAP clients who are selling their homes or refinancing.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	195/218
# of Singlefamily Units	0	195/218

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	19/0	176/218	195/218	100.00
# Owner Households	0	0	0	19/0	176/218	195/218	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	03-A-UN
Activity Title:	Homeownership Assistance - Urgent Need

Activitiy Category:
Homeownership Assistance (with waiver only)

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
03/31/2013

Projected End Date:
08/31/2021

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Urgent Need

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$12,137,493.84
Total Budget	$0.00	$12,137,493.84
Total Obligated	$0.00	$12,131,493.84
Total Funds Drawdown	$0.00	$11,931,759.81
Program Funds Drawdown	$0.00	$11,567,486.29
Program Income Drawdown	$0.00	$364,273.52
Program Income Received	$0.00	$1,128,526.95
Total Funds Expended	$5,273.88	$12,125,865.44
City of Joplin	$5,273.88	$12,125,865.44
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Homeownership assistance provided to families that do not qualify as Low-moderate Income, but will still fulfill the urgent need for housing created by the May 22, 2011 tornado. This urgent need is based on the threat to public safety that is associated with vacant land in neighborhoods that were populated before the tornado. Funding is being reduced at this time to reflect the number of applicants left in the program.
Homeownership assistance is no longer provided; however transactions by the recepients by moving, selling or other, cause staff to continue to work within the program and process those transactions and receipt program income.

Location Description:

Throughout the recovery area.

Activity Progress Narrative:

Staff continues to assist JHAP clients who are selling their homes or refinancing.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	390/327
# of Singlefamily Units	0	390/327

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	390/327	0.00
# Owner Households	0	0	0	0/0	0/0	390/327	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 03-H-LM
Activity Title: Affordable Senior Housing

Activitiy Category:
Construction of new housing

Activity Status:
Under Way

Project Number:
DR-2012-03

Project Title:
Housing Activities

Projected Start Date:
05/31/2015

Projected End Date:
12/30/2020

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$4,749,049.25
Total Budget	$0.00	$4,749,049.25
Total Obligated	$0.00	$4,949,049.25
Total Funds Drawdown	$0.00	$3,957,395.93
Program Funds Drawdown	$0.00	$3,671,139.75
Program Income Drawdown	$0.00	$286,256.18
Program Income Received	$0.00	$0.00
Total Funds Expended	$601,331.50	$4,707,928.08
City of Joplin	$601,331.50	$4,707,928.08
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

A proposal is being reviewed that will provide 32 bungalow style affordable rental housing for low-income seniors as well as low-income and/or homeless veterans. Services will be provided to the tenants by a local nonprofit agency.

Location Description:

Within the disaster zone on the southeast corner of 26th and McClelland Streets.

Activity Progress Narrative:

The project reached completion during this quarter. Punch list items have been addressed. File is being readied for close out and input of beneficiary information.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / DR-2012-04 / Program Administration

Grantee Activity Number: 04-A
Activity Title: City of Joplin Administration

Activitiy Category:
Administration

Activity Status:
Under Way

Project Number:
DR-2012-04

Project Title:
Program Administration

Projected Start Date:
01/31/2012

Projected End Date:
12/30/2021

Benefit Type:
( )

Completed Activity Actual End Date:

National Objective:
N/A

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$502,711.07
Total Budget	$0.00	$502,711.07
Total Obligated	$0.00	$539,997.75
Total Funds Drawdown	$0.00	$337,109.34
Program Funds Drawdown	$0.00	$337,109.34
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$3,902.95	$343,703.34
City of Joplin	$3,902.95	$343,703.34
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Costs incurred by City staff assoctiated with administration of the CDBG-DR funds received for recovery from the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

General oversight and overall administration of the grant program by City staff.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 04-A-3
Activity Title: Planning

Activitiy Category:
Planning

Activity Status:
Under Way

Project Number:
DR-2012-04

Project Title:
Program Administration

Projected Start Date:
09/30/2013

Projected End Date:
10/30/2021

Benefit Type:
Area ( )

Completed Activity Actual End Date:

National Objective:
N/A

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$1,949,600.00
Total Budget	$0.00	$1,949,600.00
Total Obligated	$0.00	$1,949,600.00
Total Funds Drawdown	$0.00	$1,571,387.22
Program Funds Drawdown	$0.00	$1,440,829.19
Program Income Drawdown	$0.00	$130,558.03
Program Income Received	$0.00	$0.00
Total Funds Expended	$13,612.47	$1,868,613.88
City of Joplin	$13,612.47	$1,868,613.88
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Conduct necessary planning for the provision of an overall recovery plan for the affected area. This has included and continues to include a process for re-assessing recovery needs, by developing criteria matrices, engaging stakeholders, substantiating benefit, etc. Reduced the amount budgetted to offset capital project needs.

Location Description:

Recovery zone.

Activity Progress Narrative:

Continued use of the Smarter Joplin Road Map, a disaster resiliency plan to determine highest and best use for available disaster funds to increase job security/attraction and provide optimal communication infrastructure.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	04-B
Activity Title:	Consultant Administration

Activitiy Category:
Administration

Activity Status:
Under Way

Project Number:
DR-2012-04

Project Title:
Program Administration

Projected Start Date:
12/31/2012

Projected End Date:
08/31/2021

Benefit Type:
( )

Completed Activity Actual End Date:

National Objective:
N/A

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$1,855,476.34
Total Budget	$0.00	$1,855,476.34
Total Obligated	$0.00	$1,802,276.36
Total Funds Drawdown	$0.00	$1,798,557.58
Program Funds Drawdown	$0.00	$1,798,557.58
Program Income Drawdown	$0.00	$0.00
Program Income Received	$0.00	$0.00
Total Funds Expended	$4,760.68	$1,810,233.41
City of Joplin	$4,760.68	$1,810,233.41
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Costs associated with consultant fees for administration of the CDBG-DR funds for recovery from the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

General oversight and overall administration of the grant program by the Consultant Administrator.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / DR-2012-05 / Public Service Activities

Grantee Activity Number: 05-A-LM
Activity Title: Senior Center Phase 2

Activitiy Category:
Public services

Activity Status:
Under Way

Project Number:
DR-2012-05

Project Title:
Public Service Activities

Projected Start Date:
08/04/2017

Projected End Date:
09/30/2020

Benefit Type:
Direct (Person)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Joplin

Program Income Account:
General

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	$295,254.90
Total Budget	$0.00	$295,254.90
Total Obligated	$0.00	$295,254.90
Total Funds Drawdown	$0.00	$295,254.90
Program Funds Drawdown	$0.00	$246,913.74
Program Income Drawdown	$0.00	$48,341.16
Program Income Received	$0.00	$0.00
Total Funds Expended	$0.00	$295,254.90
City of Joplin	$0.00	$295,254.90
Most Impacted and Distressed Expended	$0.00	$0.00
Match Contributed	$0.00	$0.00

Activity Description:

Provide the means to purchase necessary furniture, fixtures and equipment required to develop and execute the following activities: expanded kitchen to serve 140+ seniors daily and to load home delivery meals, health cloasses, computer skills clases, reading and fellowship.

Location Description:

Senior Center is being constructed directly east and abutting Mercy Park, south of 26th Street in the recovery area.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	8
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	6
Report/Letter Issued	0	6