FOR COUNCIL

FOR COUNCIL

Updates as of January 3, 2017

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

Project Name	Project Description	Current Phase/Status	Comments	Completion Date
TIGER GRANT				
1. Annual Tiger Grant Follow Up Report	Annual report required by FHWA	Post construction	Annual report due Fall 2016 - 2022. Annual Report for 2016 was submitted.	Fall
2005 - 2014 C.I.S.T. PROJECTS				
2. Zora West from Range Line to Main (TCO512)	Widen Zora to 5 lanes including bike lanes, sidewalks and storm water improvements	Construction Phase	90% complete; message board in place; contractor completed paving from Main St. to Rangeline.; contractor proceeding with sidewalk from Main to Rangeline	Winter 2016/2017
3. St. Louis from Broadway to Zora (TCO515)	Widen St. Louis to 3 lanes from Broadway to Zora with sidewalks, bike lanes and improve storm sewer	Construction Phase	ROW purchase complete; underground utilities adjustments have started; bid approved by council on Dec. 19	Fall 2017
TRANSPORTATION PROJECTS				
4. Utility Cuts & Traffic Control	Repairing / patching utility cuts within City right of way	Construction Phase	procedures for electronic street cut permitting has been completed and implemented; progressing through designated areas as identified by electronic permitting system; bid was approved by council on 12/19	ongoing
5. Overlay 2016	Repairing street surfaces	Construction Phase	Scope: 15th St from Wall Ave to Connecticut Ave; 4th St from Schifferdecker to Main St; Oliver Ave from 29th St to 26th St; St Louis from 15th to Broadway St; St Louis from Zora to Mo 171; Junge Blvd from Western City Limits to Maiden Ln; a second contract was rejected; some of the work will be included in the 2017 Overlay Project; project substantially complete; adding Maiden Lane- south of 7th to Perkins and 26th St. from Maiden Lane to Pearl is complete	Fall 2016
6. Overlay 2017	Repairing street surfaces	Designing Phase	Preparing plans and bid documents; Scope: 20th St - Maiden Ln to Main St; 20th St - Schifferdecker to Maiden Ln; Main St - 15th St to F St; 4th St - Main St to St Louis; 4th St. from Adele to Main; 2nd St - Schifferdecker to Maiden Ln; additional overlay on 26th Street from Indiana to Main St with additional funding provided by FEMA; Bid opening scheduled Jan. 6	Fall 2017
STORMWATER PROJECTS				
7. 8th & Patterson (TSO423)	Add capacity to existing drainage system, replace undersized pipes	Utility Relocation Phase	utility relocations underway	Fall 2017
8. B St. & Byers Ave (TSO601) - Minor System Improvements	Construct new gutter crossings to improve drainage and reduce ponding water	Bid Preparation	preparing bid documents	Spring 2017

9. Storm Water Improvements Illinois Ave. between 7th & 9th (TSO606) & Joplin Creek Channel Improvements north of Campbell PKWY to 5th Street (TS 607)	Improve existing drainage system to reduce localized flooding	Construction Phase	Design complete; ROW acquisition complete; City Staff reviewing construction phasing options to coordinate this project and associated street closures with disaster recovery projects; blocks for project will be purchased this fall and be stored on City Property near the project site	2019
10. 4th & School Culvert Improvements Phase I (TSA612)	Replacing existing open ditches with a pipe & catch basin system	Construction Phase	under design; Phase 1, construction north end of Joe Becker stadium; to be advertised for construction in January	2019
11. 4th & School Culvert Improvements Phase 2	0	0	0	0
12. Ditch Improvements along east of Euclid between Rolla/Odessa (TSO613)	Replacing existing open ditches with a pipe & catch basin system	Construction Phase	preconstruction meeting being scheduled; notice to proceed date is to be determined	Summer 2017
13. Ditch & Culvert Improvements Peters from 9th to 12th (TSO614)	Improve existing drainage system to reduce localized flooding	Construction Phase	Construction started August 1; 85% complete; paving to be completed in the spring	Fall 2016
14. Culvert Improvements 23rd & Iron Gates - Maintenance Projects (TSO603)	Replacing deteriorated culvert	Construction Phase	City crews replacing deteriorated corrugated metal pipe	TBD
15. Porter & 4th CMPA Repair (TSO601) - Minor System Improvements	Repairing rusted outlets and box culverts with sidewalk	Planning Phase	in-place repair of rusted out invert; end-treatment improvement at 4th Street; working on design which will be split into two (2) phases, 1. outlet repair 2. put in Box with sidewalk railing; putting together bid documents;	Spring 2017
16. Perkins & Tyler Culvert (TSO603) Catch Basin & Closed System Maintenance Projects	Installing new 18" RCP to alleviate ditch flooding	Construction Phase	utilities located; plans are complete	Spring 2017
17. Florida and Waters Edge (TSO603 - Maintenance Projects	Repairing storm sewer pipe to reduce localized flooding	Planning Phase	storm sewer pipe repair to be done; discussing various solutions with property owners	Spring 2017
RESIDENTIAL DEVELOPMENT				
18. Waters Edge Unit #4		Design Phase	plans approved; waiting for construction to start	TBD
19. Cedar Ridge Plat #6	A residential development of approximately 24 Acres located West of Even Avenue and North of 28th Street	Design submitted and Plat approved	A preliminary plat has lapsed and some infrastructure is in place. Engineering plans of the existing infrastructure as well as proposed infrastructure are required before approval of a new plat.	0
20. Woodland Subdivision Phase 1	Development being constructed by Schuber Mitchell	Construction Phase	streets under construction; curb, gutters and pavements are substantially complete	N/A
SANITARY SEWER PROJECTS				

21. Shoal Creek WWTP Expn Ph II	Expanding the capacity of the facility to handle organic waste and waste water	Construction Phase	Installing Bar Screens at the Headworks has been added to protect the equipment in the Treatment Process; Bids from manufactor were opened with Fairfield Service Company having lowest bid at $85,000	Spring 2017
22. Operational Assessment of the Filmore & Tin Cup Lift Stations	0	0	Agreement with Consultant was approved by Council on Dec. 5	0
22. NID III Sanitary Sewer Replacement	Replace sewers in NID III and surrounding areas	Construction Phase	project complete within 25 of the budget	Fall 2016
23. Pump Replacement at Filmore Bridge Lift Station	Pump upgrades along with safety flood proofing improvements	Construction Phase	all 3 pumps have been installed; further work being done on compound before fence can be reinstalled	Winter 2016
24. Sanitary Sewer Extension SE of I-44 & Hwy 43	Extending sanitary sewer to service more residents	ROW Phase	easement acquisition on hold indefinitely	TBD
25. 2016-17 Sanitary Sewer Evaluation & Rehabilitation	This is for annual sewer rehabilitation & reconstruction work; specific work needed for many types of repair; allowing the City staff the flexibility of improving and maintaining the collection system	Design Phase	sewer basins being delineated and GIS database being updated with recent improvements by Allgeier Martin & Assoc; Smoke testing is being scheduled witin the next couple weeks	Spring 2018
26. Lift Station SCADA Addition	Installation of SCADA equipment at 12 lift stations; rain gauges will also be installed at 5 lift stations around town & on City Hall's rooftop. The equiptment will allow staff to remotely monitor lift station pumps, as well as assist in the collection of data related to flows in the sanitary sewer system.	Construction Phase	Council approved the contract award to JIE on Nov. 7, 2016	Summer 2017
27. Flow & Rainfall Monitoring I & I Reduction program	Correlate rainfall data with flows at selected points within the collection system to determine which basins experience highest increase in flows during wet weather	0	Request for Qualifications from prospective consultants arrived and were evaluated; negotiating with select consultant	TBD
CDBG PROJECTS-DR-II				
28. Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Jacobs Engineering (GFCD II)	Design of sidewalk replacement projects inside the tornado area	Design Phase	Continuing with ROW Coordination and Utility Coordination	Fall 2018
29. JACOBS / LMI Mill & Overlay	Milling out existing pavement and replacing it with new within the LMI area	Design Phase	90 % plans turned in; City Staff reviewing	Fall 2016
30. JACOBS / NON-LMI Mill & Overlay	Milling out existing pavement and replacing it with new within the LMI area	Design Phase	90 % plans turned in; City Staff reviewing	Fall 2016
31. JACOBS / LMI McCoy Drainage improvements	Adding to the existing drainage system along McCoy Ave from 26th to 23rd Sts. Includes pipes, inlets, sidewalks, replacing pavement	Design Phase	90 % plans turned in; City Staff reviewing	Fall 2016

32. (b) JACOBS / LMI McCoy South of 26th CMPA Pipe Replacement	The existing corrugated metal arch pipe starting just south of 26th Street is deteriorated and will be replaced	Design Phase	Preliminary plans approved; design ongoing	Fall 2016
33. JACOBS / NON-LMI Oliver Ditch Improvements	Improving the ditch from Oliver to 26th St with emphasis on the street crossings	Design Phase	90% Plans turned in; City Staff reviewing	Fall 2016
34. JACOBS / NON-LMI Sunset Drainage Improvements	Improving existing drainage system by extending west and adding new inlets	Design Phase	90 % plans turned in; City Staff reviewing	Fall 2016
35. ANDERSON /WP2 5004) NON-LMI Mill & Overlay/Range Line Rd to Connecticut - 15th St to 20th St	Mill existing pavement and replace it with new; Repair/replace curb/gutter, sidewalks, and stormwater boxes as needed	Design Phase	Work Authorization approved 4.4.16; Design begun and is 6% complete; Survey 10% complete; Work Authorization approved by City Council. Awaiting Signatures before beginning design.	November 2018
36. ANDERSON / (WPA 5006) NON-LMI Mill & Overlay/Range Line Rd to Florida Ave - 20th St to 24th St	Mill existing pavement and replace it with new; Repair/replace curb/gutter, sidewalks, and stormwater boxes as needed	Design Phase	Work Authorization approved 4.4.16; Design begun and is 6% complete; Survey 10% complete;	November 2018
37. ANDERSON /WP 1 S-0100) Texas Ave. & Arizona Ave.- 20th St. to 22nd St. Stormwater Improvements	Construct stormwater collection system and reconstruct curbs	Bid Preparation Phase	design complete. Work Authorization approved; obtaining temporary easement; Design complete. Work Authorization approved by City Council. Awaiting signatures before preparing bid documents and finalizing environmental assessment.	February 2018
39. ANDERSON / (WP2 S-0300) Delaware Ave. - 15th St. to 18th St. Stormwater Improvements	Construct Stormwater collection system	Final Design	design complete; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment; Work Authorization approved by City Council. Awaiting signatures before preparing bid documents and finalizing environmental assessment.	January 2018
40. ANDERSON/(WP2 5004) 20th St - Connecticut Ave to Range Line Rd Street Improvements	Design of storm sewer replacement projects inside tornado area	Design Phase	60% plans approved by engineering; planning and zoning currently reviewing	August 2018
41. Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Joint Engineering Team (JET) - (GFCD II)	Design of curb & gutter replacement projects inside the tornado area	ROW & Utility Coordination Phase	continuing with ROW Coordination and Utility Coordination	Winter 2016 (ROW & Utility Phase
CDBG PROJECTS-DR-II PAP-3				
42. Main Street Improvements from 15th Street to 32nd Street	Design street improvements inside the tornado area	Construction Phase	advertised Dec. 25th; Prebid meeting will be held Jan. 11th; Project will open for bidding on Jan. 24th	Winter 2017-2018
43. Storm Project #27 - 28th and Main St to 27th St and Pearl Ave	Design of improvements to existing storm sewer inside the tornado area	Design Phase	advertised Dec. 25th; Prebid meeting will be held Jan. 11th; Project will open for bidding on Jan. 24th	Summer 2016
44. 20th Street Improvements from (Main Street to Connecticut Ave)	Design street improvements inside the tornado area	Construction Phase	Final plans approved; waiting for final bid documents	Fall 2016 (Final Plans Complete)
45. ANDERSON / (WP1 S-0400) 20th St. and Highview Ave. Stormwater Improvements	Replace box culverts to improve stormwater conveyance	Bid Preparation Phase	design complete; Work Authorization approved; obtaining temporary easement; This project will be coordinated with street project for bidding; Awaiting signatures before preparing bid documents and finalizing environmental assessment	March 2019

46. Storm Project #6 - New Culvert (18th St and 20th St & New Hampshire)	Design of improvements to existing storm sewer inside the tornado area	Design Phase	Final design submitted 9/30/16; waiting for final bid documents	July 2016
47. ANDERSON / (S-0500 CPMA) 20th St. from Range Line Rd. to Joplin Creek Stormwater Improvements	Replace deteriorating stormwater pipe	Bid Preparation Phase	design complete; Work Authorization approved; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment. This project will be coordinated with 20th Street project for bidding.	July 2018
CDBG PROJECTS-DR-II PAP-TBD				
48. Surface Project 4003 (22nd to 26th & Maiden Ln to Jackson Ave)	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey completed 9/30/16; Design started	January 2017 (Final Plans Complete)
49. Surface Project 4004 (26th St to 32nd St & Maiden Ln to Main St)	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey completed 9/30/16; Design started	January 2017 (Final Plans Complete)
50. Surface Project 4005 (15th to 19th & Jackson Ave to Main St	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	Final plans submitted 9/30/16; waiting on city comments	Fall 2016 (Final Plans Complete)
51. Surface Project 4006 (22nd St to 26th St & Jackson Ave to Main St)	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey completed 9/30/16; Design started	January 2017
52. Surface Project 4008	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey started	June 2017 (Final Plans Complete)
53. Surface Project 4010	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey started	June 2017
#REF!	#REF!	#REF!	#REF!	#REF!
54. Storm Project #11 - 15th Street and Michigan	Design of improvements to existing storm sewer inside the tornado area	Design Phase	survey completed 11/20/16; design started	November 2016
55. Storm Project #12 - 15th Street and Illinois Ave	Design of improvements to existing storm sewer inside the tornado area	Design Phase	survey completed 11/20/16; design started	December 2016
56. Storm Project #14 - Iowa Ave Branch, 20th Street to 15th Street	Design of improvements to existing storm sewer inside the tornado area	Environmental Assessment Phase	Final design submitted 9/30/16, waiting for final bid documents	Winter 2016 (ROW & Utility Phase
55. Storm Project #19 - Mohaska WQ Basin	Design of improvements to existing storm sewer inside the tornado area	Environmental Assessment Phase	Final design submitted 9/30/16, waiting on city comments	Winter 2016 (ROW & Utility Phase
56. Joplin Mohaska Trail	Design of Trail inside tornado area	Design Phase	Working on final design	December 2016
57. Joplin Public Park Construction	Construction administration and inspection of Public Park project.	Construction Phase	Working on punch list items and final fall plantings	July 2016
58. ALLGEIER MARTIN / Phase One (Renovation Projects One, Two and Three) Sanitary Sewer Renovation Projects	Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area.	Construction Phase	substantially complete	November 2016

59. ALLGEIER MARTIN /Phase Two Sanitary Sewer Renovation Projects Four and Five	Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area.	Construction Phase	plans and specifications were modified to improve response to service interruptions; trenchless repair work and lateral connection repairs is progressing; 65% complete	Fall 2017
60. ALLGEIER MARTIN / Bartlett Addition Sanitary Sewer Interceptor Sewer Replacement	Replacement of existing sanitary sewer interceptor line near old 32nd Street and St. John's Boulevard, northwest across Maiden Lane to near 26th Street and McCoy Avenue.	Construction Phase	Project is 100% complete but a no-cost Change Order was approved to extend the contract's end date to allow time for the contractor to fix the large patch in S. McClelland next to Irving Elementary.	Spring 2017
61. ALLGEIER MARTIN / Shoal Creek Sanitary Sewer Interceptor Sewer Replacement	Replacement of existing sanitary sewer interceptor line near 32nd Street and Jackson, with branches to the north to 26th street and to the northeast across Main Street to near 27th Street and Grand Avenue.	Construction Phase	under construction; 25% Complete	Summer 2017
62. ALLGEIER MARTIN / West 12th-Harmony Hts Sanitary Sewer Interceptor Sewer Replacement Project	Replacement of existing sanitary sewer interceptor line near 15th Street and Iowa Avenue, south and west across Indiana Avenue at 20th Street to near 26th Street and Michigan Avenue.	Design Phase	As the last interceptor replacement project, finalization of the plans are on hold until the Eastmorland project's construction costs are known.	Fall 2016 (Design Only)
63. ALLGEIER MARTIN / Eastmorland Sanitary Sewer Interceptor Replacement Project.	Replacement of existing sanitary sewer interceptor line near 20th Street and Murphy Boulevard northwest to near Connecticut Avenue.	ROW Phase	Project was advertised on Dec. 25th	Winter 2016 (Design Only)
64. ALLGEIER MARTIN / Banker's Addition Sanitary Sewer Interceptor Replacement Project	Replacement of existing sanitary sewer interceptor line from near 20th Street and St. Louis Avenue, north to near Murphy Boulevard and Massachusetts Avenue.	Construction Phase	construction started June 6; 70% complete	Spring 2017
65. Crossroads Sewer Improvements, Phase II - 32nd St & Apple Rd and Prigmore Ave & County Rd 180	8,000 feet of new sewer main to facilitate development of parcels	Design Phase	Under design	TBD
66. Crossroads Sewer Improvements, Phase I - 23rd St, SE of I-44 & Prigmore (CDBG DR I)	1,500 feet extension of gravity sewer to facilitate development of parcels in the area	Construction Phase	Project complete; final construction costs came in at 15% below budget.	Winter 2016
67. Wildwood Ranch Business Park Sewer Infrastructure - W 32nd St and W 20th St, W of Central City Rd - (EDA)	7,000 feet of new sewer main to facilitate development of the business park; to be completed May 22, 2018 per EDA Grant	Design Phase	Conceptual Phase Design Memorandum was received Oct. 12; Notice to Proceed to HDR for Preliminary Design Phase was issued on Oct. 17 ; preliminary plans will be submitted 1st part of January	TBD
STATE DED FUNDS				
68. Reg. Detention basin 32nd to 28th between Mississippi/Arizona (W. of Arizona & N. of 32nd St (GSTA03)	Regional detention basin to reduce downstream flooding and improve water quality	Construction Phase	project delay due to property acquisition; construction started; property owners have been notified by way of correspondence	Spring 2017
CIST PROJECTS				
69. Jackson - Bridge Replacement at Shoal Creek (TCO613)	Bridge replacement at Shoal Creek	Conceptual Phase	analyzing two options: constructing the bridge at current bridge location or constructing it at a location proposed by the "Save Low Water Bridge" group; property owner meeting conducted on Tuesday Oct. 25th; Proceeding with Bridge Design at offset location between I44 and existing bridge	TBD

70. Schifferdecker Bridge ROW (TCO614)	Bridge relocation and replacement at Turkey Creek to increase safety and traffic flow	Design Phase on Clearing and Grubbing	ROW acquisition began in the fall of 2015; ROW negotiations in progress; utility companies reviewing plans and designing relocation; Clearing and Grubbing bids rejected; Redesigned clearing and grubbing bids awarded by council; preconstrucion meeting was held on Dec. 12th; construction starting week of Dec. 19- weather permitting	TBD
71. 32nd St - Schifferdecker to County Club (ROW) (TCO601)	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Conceptual Design Phase	conceptual plan complete which will include Right of Way for future 5 lane thoroughfare; public meeting was held on August 2; ROW aquistion process begins	TBD
72. 32nd St - Country Club to Central City Rd (TCO602)	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Conceptual Design Phase	conceptual plan complete which will include Right of Way for future 5 lane thoroughfare; public meeting was held August 2	TBD
73. 32nd St at Central City Road (EDA)	Roundabout constructed to improve traffic flow in area	Design Phase	60% plans to be completed in December; planning phase complete for roundabout; property owners donated land; conceptual plans have been approved; ROW plans complete	Spring 2018
74. Zora - Range Line to MO 249	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Conceptual Design Phase	conceptual plans received; public open house meeting was held on August 30th	TBD
75. 4th Street RR Crossing Repair	Repairing street surface at railroad crossing	Planning Phase	new KCS agreement received, revised and sent back to KCS for approval	TBD
76. 44th Street - Range Line to Connecticut	Widening of street	Design Phase	second meeting with property owners for the planning phase of street widening and pre-ROW negotiations were in February; continuing property owner negotiations; consultant agreement was awarded by council	TBD
77. Connecticut Overpass at I-44	0	Design Phase	Bridge design under way; possible cost share with MODOT	TBD
78. Connecticut - South of Overpass at I-44 to 44th Street & Stormwater TSO 609 - 610	Widening of street	Design Phase	second meeting with property owners for the planning phase of street widening and pre-ROW negotiations were in February; consultant agreement awarded by Council	TBD
79. Connecticut - 32nd St to North of Overpass at I-44	Widening of street	Planning Phase	meeting with property owners regarding the planning phase was held in February 2016; negotiating with selected consultant; cost share with MODOT; council awarded contract on Dec.19	
80. Manhole Adjustments for Smoothness in Arterial and Collector Streets	Adjust manhole elevation for approximately 110 manholes within the City streets	Construction Phase	project approved by Council May 16; contract awarded; pre-construction meeting was held; work starting in November; notice to proceed was given Nov. 14th ; construction starting soon- weather permitting	Spring 2017

81. RR Improvements at 10th Street & Jackson	Improving at grade railroad crossings along 10th St.	Design/Review Phase	area residents have been notified by mail of scheduled meeting; met with MNA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control; Jackson Ave plans are complete; meeting with MNA Railroad to determine time when they can do their portion of the project at Jackson then a contract will be developed which will help determine the Notice to Proceed; waiting on utility companies	TBD
82. RR Closures at 10th Street and Sergeant	Closing railroad crossing at 10th St	Design/Review Phase	met with MNA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control; waiting on utility companies	TBD
MISC PROJECTS				
83. Trail from MSSU to Mall (TSO501)	Bike and pedestrian trail from Missouri Southern's campus over Turkey Creek to Northpark lane	Design Phase	Preliminary design completed and under review	ongoing
84. Demolition of building under Pennsylvania viaduct	Dismantling of the Pennsylvania viaduct building	Construction Phase	Council Bill 2016-146 was approved by Council on Oct. 17	June 2017
85. 18th Street Rail Road Crossing (KCS)	Closing KCS crossing	Design Phase	approved by Council March 7; completed property owner communications; Additional survey for property owner for gate relocation; Emergency Services are in support of this plan; plans have been given to the utility companies; 18th Street has been closed at the RR crossing by KCS and permanent barricades were installed; preparing bid documents	TBD
86. Design of North Bound Right Turn Lane - 32nd and Main	Redesign of intersection for better traffic flow	Design Phase	funds for the design of the project from JATSO; funding for the construction is anticipated from future grant applications or cost share arrangements; consultant agreement was approved by Council August 15; cost share with MODOT	TBD
87. 32nd & Indiana- North Bound Right Turn Lane	Redesign of intersection for better traffic flow	0	cost share with MODOT; council awarded contract on Dec.19	TBD
88. Design of Sidewalk on Main, North of 15th St to 11th St	Sidewalk, ADA Ramp improvement for possible TAP Funding	Design Phase	funds for the design of the project from JATSO; funding for the construction is anticipated from future grant applications or cost share arrangements; consultant agreement was approved by Council August 15	TBD
INSPECTION OF PRIVATELY FUNDED PUBLIC INFRASTRUCTURE				
89. Connecticut Pointe Apartments	stormwater, detention; sanitary sewer connection	0	construction started	TBD
90. M & T Dermatology at 2829 S Jackson	stormwater, detention; sanitary sewer connection	0	Stormwater Management; street widening and approach	TBD

91. Joplin Event Center Parking site - H2 Corner of 1st & Joplin Ave	stormwater, detention; sanitary sewer connection	0	will service existing Event Center, and be constructed to accommodate future expansion of the Parking lot to the North.	TBD
92. People's Bank of Seneca - 1731 E 20th St	stormwater, detention; sanitary sewer connection	0	dry pond will provide stormwater detention for entire site and water quality for the northern acre of site; as well as a storm separator for water quality will be constructed	
93. 26th & Winfield Sanitary Sewer Extension	Sanitary sewer extension and connections	Construction Phase	Extending Sanitary Sewer along Winnfield for residential development	TBD
94. Landis Storage- SE Corner of 20th & Schifferdecker		Construction Phase	storm water; sanitary sewer tap under 20th St	TBD
95. Wildwood Ranch Parkway Extension	Street Extension; West of John Duffy Dr.	Construction Phase	Street construction ; storm water infrastructure	TBD
96. Tommy's Car Wash- 16th & Rangeline	0	construction Phase	0	TBD
97. Jasper Products- Pre Treatment Tank	New tank to temporarily house untreated discharges from their plant in the S. Joplin Industrial Park	0	Improvements to existing on-site stormwater elements; above-ground pre-treatment tank	TBD
98. JD Byrider Used Cars Sales- 3215 E. 20th St	New Building	Construction Phase	0	TBD
99. Walmart Training Center	New building on existing parking lot at 15th & Rangeline store	Construction Phase	Extension of sanitary sewer main from 20th St.	TBD
100. Holiday Inn - 3402 S. Arizona	New Building	Construction Phase	Expansion of storm water detention; re-route of sanitary sewer main and new tap; driveway	TBD
101. HaFeez Plaza	0	0	0	0
102. Warehouse Storage Facility for Christ in Youth - near Zora & Main)	stormwater, detention; sanitary sewer connection	0	stormwater	TBD
0				
TIGER GRANT		0	0	0
20th Street Overpass (TBO522)	0	0	0	
20th Street Transit	0	0	project complete	0
26th Street (TGO521)	0	0	project complete	0
Schifferdecker (TGO519)	0	0	project complete	0
Maiden Lane Widening (TBO 520)	0	0	project complete	0
LPA PROJECTS	0	0	project complete	0
Newman Road	0	0	project complete	0
Kelsey Norman	0	0	project complete	0
Royal Heights	0	0	project complete	0
East Moreland	0	0	project complete	0
2005 - 2014 C.I.S.T. PROJECTS	0	0	project complete	0
0	0	0	0	0
TRANSPORTATION PROJECTS				

RR Crossing Repairs 2012	0	0	project complete	0
Murphy Ave at Pool St - Sinkhole Repair	0	0	project complete	0
Murphy Blvd and 5th St - Sinkhole	0	0	project complete	0
20th Street and Joplin Ave - Sinkhole	0	0	project complete	0
28th Street and St John's Blvd - Sinkhole	0	0	project complete	0
Illinois Ave and 15st Street - Sinkhole Repair	0	0	project complete	0
Micro-surfacing 2016	0	0	project complete	0
Main Street Ride Ability Improvement - 2015.	0	0	Project complete	0
Street Chip and Seal Project	0	0	Project Complete	0
Overlay 2014 - 2015 (IS1502)	0	0	project complete	0
STORMWATER PROJECTS				
Turkey Creek WWTP Expansion			project substantially complete	
14. New Culvert System between Division & Mineral (TSO617)			Complete	
Curb Inlet Repairs	0	0	project complete	0
B St. & Porter, C St & Porter, B St to Porter (Harlem) - (TSO420)		0	project complete	0
34th & Alabama Detention Pond (Fix)	0	0	project complete	0
Stormwater - Missouri - North of Zora Phase 2	0	0	project complete	0
New Culvert System between Division & Mineral (TSO617)	0	0	project complete	0
1st Street Stormwater (TSO420)			project complete	
STREET PROJECTS				
Sunset Ridge Lights	0	0	project complete	0
Murphy & Minnesota	0	0	construction complete; final documents are being processed	
SANITARY SEWER PROJECTS	0	0	0	0
Emergency Sewer Repair 9th & Minnesota	0	0	project complete	0
Lone Elm Sanitary Rehab (FY 2014)	0	0	project complete	0
NID IV Sanitary Sewer Replacement	0	0	project complete	0
ROANOKE CREST PUBLIC S.S. #2 Joplin Creek Crossing Repair	0	0	project complete	0
Lone Elm Reach Rehab (Interceptor Line Replacement)	0	0	project complete	0
Shoal Creek Sludge Pump	0	0	project complete	0
Annual CCTV Area - 2014-2016	0	0	project complete	0
FEMA PROJECTS	0	0	complete but may go back to this project	0
Asbestos Demo (In Tornado Zone)	0	0	complete but may go back to this project	0
Crawl Spaces	0	0	complete but may go back to this project	0
Photo Verifying for the Finance Department by Engineering	0	0	complete but may go back to this project	0
Depressions holding water on properties in Tornado Zone	0	0	complete but may go back to this project	0
Demolitions in Tornado Zone	0	0	complete but may go back to this project	0
Floodplain Buy Back	0	0	project complete	0
CDBG PROJECTS-DR-II PAP-I				0
0	0	0	0	0
STATE DED FUNDS				0

Regional Detention NE Side of Murphy Blvd & South of 15th St. (GSTA09)	0	0	project complete	0
Storm Sewer Damage Assessment & GIS Mapping (GSTA01)	0	0	project complete	0
Storm Sewer System Repairs - RCB 24th & Davis Blvd (GSTA02)	0	0	project complete	0
Storm Sewer System Repairs - Ditch 26th & Arizona by KCS Tracks (GSTA02)	0	0	project complete	0
Transportation System Repairs - Spot Repair of Curb & Sidewalks (GSTA12)	0	0	project complete	0
Sanitary Sewer System Inspection and Evaluation (GSTA13)	0	0	project complete	0
Culvert System Michigan & Kansas Streets from 26th & to 30th (GSTA04)	0	0	project complete	0
15th & Highview Area Drainage System Repairs Project (GSTAO5)	0	0	project complete	0
24th & Patterson Area Drainage Systems Repair Project (GSTA06)	0	0	project complete	0
Even Ave to Country Club Stormwater Repairs Project S. of 29th St (GSTA07)	0	0	project complete	0
Pennsylvania & Virginia -31st to 28th Stormwater Repairs Project (GSTA08)	0	0	project complete	0
Sanitary Sewer System Repairs - Green Area (GSTA10)	0	0	project complete	0
Transportation System Damage Assessment Project - Sidewalks, Gutter & Pavement Conditions (GSTA11)	0	0	project complete	0
Transportation System Repairs - Sidewalk/one side 26th from 32nds St to Connecticut (GSTA12)	0	0	project complete	0
Transportation System Repairs - 15th to 13th/Florida to Texas (GSTA12)	0	0	project complete	0
MISC PROJECTS	0	0	project complete	0
Joe Becker Stadium Preparation	0	0	project complete	0
Mineral Park	0	0	project complete	0
Specification Update	0	0	project complete	0
Micro surfacing 2014	0	0	project complete	0
Overlay 2013	0	0	project complete	0
Ewert Park, Sinkhole	0	0	project complete	0
5th & Murphy Blvd, channel & sewer crossing	0	0	project complete	0
16th & Adele, Culvert	0	0	project complete	0
Stormwater - Missouri - North of Zora Phase I	0	0	project complete	0
Blackcat Lift Station	0	0	project complete	0
Parking Lot Construction Joe Becker Stadium (TSO502)	0	0	project complete	0
Alley Chip and Seal, 2015 Program (IS1501)	0	0	project complete	0
Preparation of Parking lots for Joe Becker Stadium (TSO502)	0	0	project complete	0
Mercy's Temp Hosp.	0	0	project complete	0
Street Surface Removal for Micro-surfacing Area	0	0	project complete	0
Underground Storage Decommissioning at PWC	0	0	project complete	0
Joplin Public Outdoor Safety Training Facility	0	0	project complete	0
NID IV Neighborhood Improvement (High Ave Improvements)	0	0	project complete	0
INSPECTION OF PRIVATELY FUNDED PUBLIC INFRASTRUCTURE	0	0	project complete	0
Casey's General Store - 2604 N Range Line	0	0	project complete	0

Ozark Christian College	0	0	project complete	0
Railroad Crossing Improvements at 3300 Block of South Werner	0	0	project complete	
Cott Beverage - 3502 Enterprise	0	0	project complete	0
Frito Lay - Prigmore & E. 23rd St	0	0	project complete	0
Dollar General 15th St.	0	0	project complete	0
Spring River Assisted Living			project complete	
Roper Kia	0	0	project complete	0
Wisconsin Avenue Duplex Development - 1103 S. Wisconsin Ave	0	0	project complete	0
Wildwood Ranch Sewer Extension	0	0	project complete	0
Skilled Nursing Facility - 28th & Jackson	0	0	project complete	0
Family Dollar - 7th & Harlem	0	0	project complete	0
New Smith & Smith Warehouse- Crossroads Industrial Park- 7930 E. 26th St	0	0	project complete	0
On The Border Restaurant , 30th & Rangeline	0	0	project complete	0
Christ Pointe Church (23rd & Empire)	0	0	project complete	0
Sewer Extension - 26th and Oliver	0	0	project complete	0
Grand Widening 20th to 24th St. (Joplin High School)	0	0	project complete	0
Turbo Supply	0	0	project complete	0
Arrow Box - 3720 E 27th	0	0	project complete	0
Huffman Supply - 5th & School	0	0	project complete	0
Team6 Office - Wildwood Ranch near 32nd & Central City	0	0	project complete	0
Herman Lumber - 12th & Range Line	0	0	project complete	0
Hoffman Supply - 4th & School	0	0	project complete	0
Suzanne's (32nd & Connecticut)	0	0	project complete	0
Salvation Army Thrift Store	0	0	project complete	0
Casey's General Store - 2802 W 7th St	0	0	project complete	0
LTC Greenbriar Skilled Nursing Facility - 26th & Moffet	0	0	project complete	0
Commerce Bank, 20th St. & Connecticut	0	0	project complete	0
Aspen Dental - NE 20th & Range Line	0	0	project complete	0
OZH, LLC - NE 15th & Range Line	0	0	project complete	0
Discount Tire - 2020 S Range Line Rd	0	0	project complete	0
Texas Roadhouse - 3469 S Range Line Rd	0	0	project complete	0
Wal-Mart Neighborhood Mrkt - 26th and Maiden Ln	0	0	project complete	0
Waters View Multi-Family 32nd & Catnip	0	0	project complete	0
Petro's Maintenance Bldg Expansion	0	0	project complete	0
CIS Data Services - 917 E 15th	0	0	project complete	0
Kum-n-Go #454 at 3434 S Range Line	0	0	project complete	0
Rustic Ridge Villas - Newman & Florida	0	0	project complete	0
USA Metals - 2000 W 7th St	0	0	project complete	0
Leffen Autism Center - 28th & St John's Blvd	0	0	project complete	0
East Regional Detention Facility - NE of 26th & Prigmore	0	0	project complete	0
Mercy Park - 26th & McClelland Blvd	0	0	project complete	0
Dr Wood Internal Medicine Clinic - 20th & Murphy Blvd	0	0	project complete	0
Colaw Fitness - 7th & Ozark	0	0	project complete	0
Joplin Senior Living Center by Red-Wood at 15th & Rex	0	0	project complete	0
Twin Hills Subdivision - 26th & Country Club	0	0	project complete	0
Crossroads Realty (Quipcon)	0	0	project complete	0

EP Water Quality Basin 8225 E 26th St	0	0	project complete	0
The Rental Store at 711 Rex	0	0	project complete	0
Owens Corning	0	0	project complete	0
Sewer Re-route - 34th St & Hearns Blvd	0	0	project complete	0
Empire District Parking Lot - NE Corner of 7th and Wall	0	0	project complete	0
Anderson's Western Wear 505 N Range Line	0	0	project complete	0
Mercy Clinic - 50th & S Main St	0	0	project complete	0
Red Taylor Properties (former Price Cutter site at 31st & S Range Line Rd	0	0	project complete	0
Buchanan Duplexes at Buchanan and Broadway	0	0	project complete	0
CDBG PROJECTS-DR-II PAP-TBD	**0**	**0**	**project complete**	**0**
Design & Construction of Sanitary Sewers in Tornado Area - AMA (GFCD II)	0	0	project complete	0
0	0	0	project complete	0
0	0	0	project complete	0
0	0	0	project complete	0