FOR COUNCIL

Updates as of September 12, 2016

CURRENT PROJECTS

NOTE: shaded box in comments section denotes an updated status since the previous week

Project Name	Project Description	Current Phase/Status	Comments	Completion Date
TIGER GRANT				
20th Street Overpass (TBO522)	Grade Separation of 20th Street over KCS RR	Construction Phase	90% complete; barrier curb construction complete; fence, lighting and electrical work continues	Late Summer 2016
Zora West from Range Line to Main (TCO512)	Widen Zora to 5 lanes including bike lanes, sidewalks and storm water improvements	Utility Relocation Phase	50% complete; message board in place; contractor proceeding with dirt work; base rock, curb and gutter has started	Fall 2016
St. Louis from Broadway to Zora (TCO515)	Widen St. Louis to 3 lanes from Broadway to Zora with sidewalks, bike lanes and improve storm sewer	Right of Way Phase	ROW 97% complete; one property owner remaining; underground utilities adjustments have started	Fall 2017
Utility Cuts & Traffic Control	Repairing / patching utility cuts within City right of way	Construction Phase	procedures for electronic street cut permitting has been completed and implemented; progressing through designated areas as identified by electronic permitting system.	ongoing
Overlay 2016	Repairing street surfaces	Construction Phase	Scope: 15th St from Wall Ave to Connecticut Ave; 4th St from Schifferdecker to Main St; Oliver Ave from 29th St to 26th St; St Louis from 15th to Broadway St; St Louis from Zora to Mo 171; Junge Blvd from Western City Limits to Maiden Ln; a second contract was rejected; some of the work will be included in the 2017 Overlay Project; construction on St Louis Avenue started week of Sept 12; pre-construction meeting held August 8	Fall 2016
Overlay 2017	Repairing street surfaces	Designing Phase	Preparing plans and bid documents; Scope: 20th St - Maiden Ln to Main St; 20th St - Schifferdecker to Maiden Ln; Main St - 15th St to F St; 4th St - Main St to St Louis; 2nd St - Schifferdecker to Maiden Ln; additional overlay on 26th Street from Indiana to Main St with additional funding provided by FEMA.	Fall 2017
Street Chip & Seal Project	Replacing all chip and seal street surfaces throughout the City	Preparation Phase	City crews prepping streets for scheduled resurfacing	TBD

8th & Patterson (TSO423)	Add capacity to existing drainage system, replace undersized pipes	Design Phase	90% plans complete; AT&T is the only utility relocation left to complete; easement acquisitions underway	Fall 2016
B St. & Byers Ave (TSO601) - Minor System Improvements	Construct new gutter crossings to improve drainage and reduce ponding water	Bid Preparation	preparing bid documents	Fall 2016
Regional Detention 15th & Massachusetts (TSO607)	Construct regional detention pond to reduce flooding downstream	Design Phase	under design; preliminary plan is complete; ROW acquisition underway	2012 to 2022
Storm Water Improvements Illinois Ave. between 7th & 9th (TSO606)	Improve existing drainage system to reduce localized flooding	Design Phase	under design; preliminary plan is complete; ROW acquisition underway	2012 to 2022
4th & School Culvert Improvements (TSA612)	Replacing existing open ditches with a pipe & catch basin system	Design Phase	under design; meeting with the property owner regarding use of an area of the property during construction	2012 to 2022
Ditch Improvements along east of Euclid between Rolla/Odessa (TSO613)	Replacing existing open ditches with a pipe & catch basin system	Design Phase	plans complete; consultant to manage project; construction anticipated in Fall 2016; meeting regarding the plan and project to be scheduled with residents prior to starting construction; preparing temporary ROW easements; City staff reviewing new design plans; acquiring temporary construction easements	2012 to 2022
Ditch & Culvert Improvements Peters from 9th to 12th (TSO614)	Improve existing drainage system to reduce localized flooding	Design Phase	Construction started August 1; 5% complete	2012 to 2022
New Culvert System between Division & Mineral (TSO617)	Improve existing undersized and deteriorated drainage system to reduce localized flooding	Construction Phase	substantially complete	2012 to 2022
Culvert Improvements 23rd & Iron Gates - Maintenance Projects (TSO603)	Replacing deteriorated culvert	Construction Phase	City crews replacing deteriorated corrugated metal pipe	TBD
Porter & 4th CMPA Repair (TSO601) - Minor System Improvements	Repairing rusted outlets and box culverts with sidewalk	Planning Phase	in-place repair of rusted out invert; end-treatment improvement at 4th Street; working on design which will be split into two (2) phases, 1. outlet repair 2. put in Box with sidewalk railing; putting together bid documents;	Spring 2017
Perkins & Tyler Culvert (TSO603) Catch Basin & Closed System Maintenance Projects	Installing new 18" RCP to alleviate ditch flooding	Construction Phase	utilities located; plans are complete	Spring 2017
Florida and Waters Edge (TSO603 - Maintenance Projects	Repairing storm sewer pipe to reduce localized flooding	Planning Phase	storm sewer pipe repair to be done; discussing various solutions with property owners	Spring 2017

Waters Edge Unit #4	developing lots on west side of subdivision lake	Design Phase	City Staff met with developer's engineer to discuss stormwater review comments on Jan 25th; revised documents received on April 15; development plans approved; city inspection will be scheduled when developer's contractors begin	TBD
Woodland Subdivision	Development being constructed by Schuber Mitchell	Construction Phase	streets under construction; curb and gutter are complete	N/A
Shoal Creek WWTP Expn Ph II	Expanding the capacity of the facility to handle organic waste and waste water	Construction Phase	old anaerobic digesters have been drained for repair of domes; digester covers being rehabilitated, as well. Overall project is 95% complete; adding debris removal screens with state revolving funds is being considered	September 2016
Turkey Creek WWTP Expansion	Replacing existing sand filters with diamond filters	Construction Phase	Both filters have been installed, resulting in a marked increase in treatment capacity; waiting on final inspection letter from DNR. Scope was expanded to include connecting the tertiary filter building to the plant's SCADA system; overall project substantially complete.	Fall 2016
NID III Sanitary Sewer Replacement	Replace sewers in NID III and surrounding areas	Construction Phase	under construction; 50% complete	Fall 2016
Pump Replacement at Filmore Bridge Lift Station	Pump upgrades along with safety flood proofing improvements	Construction Phase	waiting on pumps; site work is progressing	Winter 2017
Utility Relocation for Cross Bores	Finding locations where underground utilities have been drilled through city sewers and fixing the same	Planning Phase	meeting with sewer maintenance staff to discuss latest locations	ongoing
Sanitary Sewer Extension SE of I-44 & Hwy 43	Extending sanitary sewer to service more residents	ROW Phase	project designed; met with property owners regarding easement acquisition with bidding anticipated in Winter of 2016; KOA requested delay until after their season ends in the fall; voluntary annexation process to begin;	TBD
2016-17 Sanitary Sewer Evaluation & Rehabilitation	This is for annual sewer rehabilitation & reconstruction work; specific work needed for many types of repair; allowing the City staff the flexibility of improving and maintaining the collection system	Design Phase	sewer basins being delineated and GIS database being updated with recent improvements by Allgeier Martin & Assoc; pipe cleaning and brush cleaning currently being done	Spring 2018
Flow & Rainfall Monitoring	Correlate rainfall data with flows at selected points within the collection system to determine which basins experience highest increase in flows during wet weather	0	Staff preparing request for Qualifications to procure consultant	TBD

Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Jacobs Engineering (GFCD II)	Design of sidewalk replacement projects inside the tornado area	Design Phase	30 % plans turned in; City Staff reviewing	October 2016
JACOBS / LMI Mill & Overlay	Milling out existing pavement and replacing it with new within the LMI area	Design Phase	30 % plans turned in; City Staff reviewing	October 2016
JACOBS / NON-LMI Mill & Overlay	Milling out existing pavement and replacing it with new within the LMI area	Design Phase	30 % plans turned in; City Staff reviewing	October 2016
JACOBS / LMI McCoy Drainage improvements	Adding to the existing drainage system along McCoy Ave from 26th to 23rd Sts. Includes pipes, inlets, sidewalks, replacing pavement	Design Phase	30 % plans turned in; City Staff reviewing	October 2016
JACOBS / NON-LMI Oliver Ditch Improvements	Improving the ditch from Oliver to 26th St with emphasis on the street crossings	Design Phase	30 % plans turned in; City Staff reviewing	October 2016
JACOBS / NON-LMI Sunset Drainage Improvements	Improving existing drainage system by extending west and adding new inlets	Design Phase	30 % plans turned in; City Staff reviewing	October 2016
ANDERSON /WP2 5004) NON-LMI Mill & Overlay/Range Line Rd to Connecticut - 15th St to 20th St	Mill existing pavement and replace it with new; Repair/replace curb/gutter, sidewalks, and stormwater boxes as needed	Design Phase	Work Authorization approved 4.4.16; Design begun and is 6% complete; Survey 10% complete;	November 2018
ANDERSON / (WPA 5006) NON-LMI Mill & Overlay/Range Line Rd to Florida Ave - 20th St to 24th St	Mill existing pavement and replace it with new; Repair/replace curb/gutter, sidewalks, and stormwater boxes as needed	Design Phase	Work Authorization approved 4.4.16; Design begun and is 6% complete; Survey 10% complete;	November 2018
ANDERSON /WP 1 S-0100) Texas Ave. & Arizona Ave.- 20th St. to 22nd St. Stormwater Improvements	Construct stormwater collection system and reconstruct curbs	Bid Preparation Phase	design complete. Work Authorization approved; obtaining temporary easement	February 2018
ANDERSON / (WP1 S-0400) 20th St. and Highview Ave. Stormwater Improvements	Replace box culverts to improve stormwater conveyance	Bid Preparation Phase	design complete; Work Authorization approved; obtaining temporary easement; This project will be coordinated with street project for bidding.	March 2019
ANDERSON / (WP2 S-0300) Delaware Ave. - 15th St. to 18th St. Stormwater Improvements	Construct Stormwater collection system	Final Design	design complete; Work Authorization approved; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment.	January 2018
ANDERSON / (S-0500 CPMA) 20th St. from Range Line Rd. to Joplin Creek Stormwater Improvements	Replace deteriorating stormwater pipe	Bid Preparation Phase	design complete; Work Authorization approved; awaiting standard CDBG construction contract documents from city before preparing bid documents and finalizing environmental assessment. This project will be coordinated with 20th Street project for bidding.	July 2018
ANDERSON/(WP2 5004) 20th St - Connecticut Ave to Range Line Rd Street Improvements	Design of storm sewer replacement projects inside tornado area	Design Phase	60% plans under staff review	August 2018
Design of Sidewalk, Curb & Gutter and Stormwater Projects in Tornado Area - Joint Engineering Team (JET) - (GFCD II)	Design of curb & gutter replacement projects inside the tornado area	ROW & Utility Coordination Phase	proceeding with ROW Coordination and Utility Coordination	Winter 2016 (ROW & Utility Phase
Main Street Improvements from 15th Street to 32nd Street	Design street improvements inside the tornado area	Design Phase	60% plans have been approved	October 2016 (Final Plans Complete)

20th Street Improvements from (Main Street to Connecticut Ave)	Design street improvements inside the tornado area	Design Phase	60% plans have been approved	October 2016 (Final Plans Complete)
Surface Project 4003 (22nd to 26th & Maiden Ln to Jackson Ave)	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey to be completed by 10/1/2016	January 2017 (Final Plans Complete)
Surface Project 4004 (26th St to 32nd St & Maiden Ln to Main St)	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	survey to be completed by 10/1/2016	January 2017 (Final Plans Complete)
Surface Project 4005 (15th to 19th & Jackson Ave to Main St	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	conceptual layout submitted 2/11/2016; design to be complete Summer 2016	August 2016 (Final Plans Complete)
Surface Project 4006 (22nd St to 26th St & Jackson Ave to Main St)	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	Survey to be completed by 10/1/2016	January 2017
Surface Project 4008	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project was presented to city council and approved in Dec 2015; received preliminary plans Feb 5; will be reviewed upon completion of conceptual plan review; no funding associated with current Partial Action Plans	June 2017 (Final Plans Complete)
Surface Project 4010	Design of sidewalk, curb & gutter, streets and storm inlets inside the tornado area	Design Phase	partial action plans currently being determined; project was presented to city council and approved in Dec 2015; received preliminary plans Feb 5; will be reviewed upon completion of conceptual plan review; no funding associated with current Partial Action Plans	June 2017
Storm Project #6 - New Culvert (18th St and 20th St & New Hampshire)	Design of improvements to existing storm sewer inside the tornado area	Design Phase	partial action plans currently being determined; project was presented to city council and approved in Dec 2015; received preliminary plans Feb 5; will be reviewed upon completion of conceptual plan review; Investors/Developers will have to have an interest in the area for development, Residents will have to agree to rezone the area, therefore, unable to provide definitive answers to the question as to the future of the area; design has started and additional survey is being collected; coordinating with the 20th St Project	July 2016
Storm Project #11 - 15th Street and Michigan	Design of improvements to existing storm sewer inside the tornado area	Design Phase	partial action plans currently being determined; project was presented to city council and approved in Dec 2015; received preliminary plans Feb 5; will be reviewed upon completion of conceptual plan review; no funding associated with current Partial Action Plans	November 2016
Storm Project #12 - 15th Street and Illinois Ave	Design of improvements to existing storm sewer inside the tornado area	Design Phase	partial action plans currently being determined; project was presented to city council and approved in Dec 2015; received preliminary plans Feb 5; will be reviewed upon completion of conceptual plan review; no funding associated with current Partial Action Plans	December 2016

Storm Project #14 - Iowa Ave Branch, 20th Street to 15th Street	Design of improvements to existing storm sewer inside the tornado area	Environmental Assessment Phase	design underway and will be completed mid-November; public meeting with property owners is to be held October 27; final plans submitted and proceeding with ROW coordination and Utility Coordination; coordinating with 20th St Project	Winter 2016 (ROW & Utility Phase
Storm Project #19 - Mohaska WQ Basin	Design of improvements to existing storm sewer inside the tornado area	Environmental Assessment Phase	design underway and will be completed mid-November; partial action plans currently being determined; project to be present to city council for approval in October; final plans submitted and proceeding with ROW Coordination and Utility Coordination	Winter 2016 (ROW & Utility Phase
Storm Project #27 - 28th and Main Sts to 27th St and Pearl Ave	Design of improvements to existing storm sewer inside the tornado area	Design Phase	working with property owners to secure easements so design can proceed; project to be presented to city council for approval in October; developing Conceptual Alternatives for alignment of new culvert under Main St; coordinating with the Main St Project; 60% plans approved	Summer 2016
Joplin Mohaska Trail	Design of Trail inside tornado area	Design Phase	60% Plans submitted 8/19/16. Working on Final Design	December 2016
Joplin Public Park Construction	Construction administration and inspection of Public Park project.	Construction Phase	Working on punch list items and final fall plantings	July 2016
ALLGEIER MARTIN / Phase One (Renovation Projects One, Two and Three) Sanitary Sewer Renovation Projects	Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area.	Construction Phase	additional work was added to take advantage of the traffic disruptions caused by construction of the 20th Street Overpass: the 20th Street crossing at Iowa was completed before opening day of school; the 20th Street crossing at Carolyn Place started last week is complete	November 2016
ALLGEIER MARTIN / Sanitary Sewer Renovation Projects Four and Five	Renovation of existing sanitary sewer mains, manholes and service connections throughout the project area.	Construction Phase	plans and specifications were modified to improve response to service interruptions; Council approved contract with Rosetta Construction; Notice To Proceed was issued last week of July; minor work on 20th was scheduled first; trenchless repair work and lateral connection repairs is complete	Fall 2017
ALLGEIER MARTIN / Bartlett Addition Sanitary Sewer Interceptor Sewer Replacement	Replacement of existing sanitary sewer interceptor line near old 32nd Street and St. John's Boulevard, northwest across Maiden Lane to near 26th Street and McCoy Avenue.	Construction Phase	work progressing	Fall 2016
ALLGEIER MARTIN / Shoal Creek Sanitary Sewer Interceptor Sewer Replacement	Replacement of existing sanitary sewer interceptor line near 32nd Street and Jackson, with branches to the north to 26th street and to the northeast across Main Street to near 27th Street and Grand Avenue.	Construction Phase	under construction	Fall 2016
ALLGEIER MARTIN / West 12th-Harmony Hts Sanitary Sewer Interceptor Sewer Replacement Project	Replacement of existing sanitary sewer interceptor line near 15th Street and Iowa Avenue, south and west across Indiana Avenue at 20th Street to near 26th Street and Michigan Avenue.	Design Phase	plans and specifications being completed for project.	Fall 2016 (Design Only)

ALLGEIER MARTIN / Eastmorland Sanitary Sewer Interceptor Replacement Project.	Replacement of existing sanitary sewer interceptor line near 20th Street and Murphy Boulevard northwest to near Connecticut Avenue.	ROW Phase	design complete; easement acquisition being negotiated for utility relocations	Winter 2016 (Design Only)
ALLGEIER MARTIN / Banker's Addition Sanitary Sewer Interceptor Replacement Project	Replacement of existing sanitary sewer interceptor line from near 20th Street and St. Louis Avenue, north to near Murphy Boulevard and Massachusetts Avenue.	Construction Phase	construction started June 6; work in ongoing; 15th Street crossing postponed until 20th St is opened to traffic	Summer 2016
Crossroads Sewer Improvements, Phase II - 32nd St & Apple Rd and Prigmore Ave & County Rd 180	8,000 feet of new sewer main to facilitate development of parcels	Planning Phase	agreement approved by Council	TBD
Crossroads Sewer Improvements, Phase I - 23rd St, SE of I-44 & Prigmore (CDBG DR I)	1,500 feet extension of gravity sewer to facilitate development of parcels in the area	Construction Phase	construction started mid August	Winter 2016
Wildwood Business Park Sewer - W 32nd St and W 20th St, W of Central City Rd - (EDA)	7,000 feet of new sewer main to facilitate development of the business park; to be completed May 22, 2018 per EPA Grant	Preparation Phase	consultant agreement was approved by Council August 1; design started August 10	TBD
Reg. Detention basin 32nd to 28th between Mississippi/Arizona (W. of Arizona & N. of 32nd St (GSTA03)	Regional detention basin to reduce downstream flooding and improve water quality	Construction Phase	project delay due to property acquisition; construction started; property owners have been notified by way of correspondence	Spring 2017
Jackson - Bridge Replacement at Shoal Creek (TCO613)	Bridge replacement at Shoal Creek	Conceptual Phase	analyzing two options: constructing the bridge at current bridge location or constructing it at a location proposed by the "Save Low Water Bridge" group.	TBD
Schifferdecker Bridge ROW (TCO614)	Bridge relocation and replacement at Turkey Creek to increase safety and traffic flow	Planning Phase	ROW acquisition began in the fall of 2015; ROW negotiations in progress; utility companies' reviewing plans and designing relocation; bid for tree removal was advertised Sunday, August 21; Clearing and Grubbing opening bid starts Sept. 13	TBD
32nd St - Schifferdecker to County Club (ROW) (TCO601)	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Conceptual Design Phase	conceptual plan complete which will include Right of Way for future 5 lane thoroughfare; public meeting was held on August 2.	TBD
32nd St - Country Club to Central City Rd (TCO602)	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Conceptual Design Phase	conceptual plan complete which will include Right of Way for future 5 lane thoroughfare; public meeting was held August 2	TBD

32nd St at Central City Road (EDA)	Roundabout constructed to improve traffic flow in area	Design Phase	planning phase complete for roundabout; property owners donated land	Spring 2018
Zora - Range Line to MO 249	Phase I - widening from 2 lane to 3 lane Phase II - widening to 5 lane	Conceptual Design Phase	conceptual plans received; public open house meeting was held on August 30th	TBD
4th Street RR Crossing Repair	Repairing street surface at railroad crossing	Planning Phase	sent plans to KCS for Agreement estimates; revising KCS Agreement	TBD
44th Street - Range Line to Connecticut	Widening of street	Planning Phase	second meeting with property owners for the planning phase of street widening and pre-ROW negotiations were in February; continuing property owner negotiations; negotiating with selected consultant	TBD
Connecticut Overpass at I-44	0	0	Bridge design under way; possible cost share with MODOT	TBD
Connecticut - South of Overpass at I-44 to 44th Street & Stormwater TSO 609 - 610	Widening of street	Planning Phase	second meeting with property owners for the planning phase of street widening and pre-ROW negotiations were in February	TBD
Connecticut - 32nd St to North of Overpass at I-44	Widening of street	Planning Phase	meeting with property owners regarding the planning phase was held in February 2016; negotiating with selected consultant; possible cost share with MODOT	
Manhole Adjustments for Smoothness in Arterial and Collector Streets	Adjust manhole elevation for approximately 110 manholes within the City streets	Design Phase	project approved by Council May 16; contract awarded; pre-construction meeting was held	ongoing
RR Improvements at 10th Street & Jackson	Improving at grade railroad crossings along 10th St.	Design/Review Phase	area residents have been notified by mail of scheduled meeting; met with MNA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control; working with the railroad regarding smoothness improvements; Jackson Ave plans are complete; meeting with MNA Railroad to determine time when they can do their portion of the project at Jackson then a contract will be developed which will help determine the Notice to Proceed; ready to proceed with the bidding of the crossing improvement	TBD

RR Closures at 10th Street and Sergeant	Closing railroad crossing at 10th St	Design/Review Phase	met with MNA RR who is willing to work with us by doing the crossings and flagging while the City does the roadwork and traffic control; residents along Sergeant appear open to the closure; emergency services are in support of this plan	TBD
Trail from MSSU to Mall (TSO501)	Bike and pedestrian trail from Missouri Southern's campus over Turkey Creek to Northpark lane	Design Phase	CLOMR approved by FEMA	ongoing
18th Street Rail Road Crossing (KCS)	Closing KCS crossing	Planning Phase	approved by Council March 7; completed property owner communications; Additional survey for property owner for gate relocation; Emergency Services are in support of this plan; plans have been given to the utility companies	TBD
Design of North Bound Right Turn Lane - 32nd and Main	Redesign of intersection for better traffic flow	Design Phase	funds for the design of the project from JATSO; funding for the construction is anticipated from future grant applications or cost share arrangements; consultant agreement was approved by Council August 15; possible cost share with MODOT	TBD
32nd & Indiana- North Bound Right Turn Lane	0	0	possible cost share with MODOT	TBD
Design of Sidewalk on Main, North of 15th St to 11th St	Redesign of intersection for better traffic flow	Design Phase	funds for the design of the project from JATSO; funding for the construction is anticipated from future grant applications or cost share arrangements; consultant agreement was approved by Council August 15	TBD
Connecticut Pointe Apartments	stormwater, detention; sanitary sewer connection	0	construction started	TBD
M & T Dermatology at 2829 S Jackson	stormwater, detention; sanitary sewer connection	0	Stormwater Management; street widening and approach	TBD
Dollar General 15th and Ohio		0	Stormwater	TBD
Wisconsin Avenue Duplex Development - 1103 S Wisconsin Ave	stormwater, detention; sanitary sewer connection	0	stormwater Quality of be implemented during construction which will be discharged through the existing Joplin Creek Watershed	TBD
Joplin Event Center Parking site - H2 Corner of 1st & Joplin Ave	stormwater, detention; sanitary sewer connection	0	will service existing Event Center, and be constructed to accommodate future expansion of the Parking lot to the North.	TBD

People's Bank of Seneca - 1731 E 20th St	stormwater, detention; sanitary sewer connection	0	dry pond will provide stormwater detention for entire site and water quality for the northern acre of site; as well as a storm separator for water quality will be constructed	TBD
On the Border Restaurant, 30th & Range Line	stormwater, detention; sanitary sewer connection	0	stormwater concept to flow into underground piping system/detention facility	TBD
Landis Storage		0		TBD
New Smith & Smith Warehouse - Crossroads Industrial Park - 7930 E 26th St	stormwater, detention; sanitary sewer connection	0	stormwater & sanitary MH adjustments	TBD
Warehouse Storage Facility for Christ in Youth - near Zora & Main)	stormwater, detention; sanitary sewer connection	0	stormwater	TBD
TIGER GRANT	0	0	project complete	0
20th Street Transit	0	0	0	0
26th Street (TGO521)	0	0	project complete	0
Schifferdecker (TGO519)	0	0	project complete	0
Maiden Lane Widening (TBO 520)	0	0	project complete	0
LPA PROJECTS	0	0	project complete	0
Newman Road	0	0	0	0
Kelsey Norman	0	0	0	0
Royal Heights	0	0	0	0
East Moreland	0	0	project complete	0
2005 - 2014 C.I.S.T. PROJECTS	0	0	project complete	0
0	0	0	project complete	0
TRANSPORTATION PROJECTS	0	0	project complete	0
RR Crossing Repairs 2012	0	0	project complete	0
Murphy Ave at Pool St - Sinkhole Repair	0	0	project complete	0
Murphy Blvd and 5th St - Sinkhole	0	0	project complete	0
20th Street and Joplin Ave - Sinkhole	0	0	Project complete	0
28th Street and St John's Blvd - Sinkhole	0	0	project complete	0
Illinois Ave and 15st Street - Sinkhole Repair	0	0	0	0
Micro-surfacing 2016	0	0	project complete	0
Main Street Ride Ability Improvement - 2015.	0	0	project complete	0
Overlay 2014 - 2015 (IS1502)	0	0	project complete	0
STORMWATER PROJECTS	0	0	project complete	0
Curb Inlet Repairs	0	0	project complete	0

B St. & Porter, C St & Porter, B St to Porter (Harlem) - (TSO420)			0	0
34th & Alabama Detention Pond (Fix)	0	0	project complete	0
Stormwater - Missouri - North of Zora Phase 2	0	0	construction complete; final documents are being processed	0
1st Street Stormwater (TSO420)	0	0	0	0
STREET PROJECTS	0	0	project complete	0
Sunset Ridge Lights	0	0	project complete	0
Murphy & Minnesota	0	0	project complete	
SANITARY SEWER PROJECTS	0	0	project complete	0
Emergency Sewer Repair 9th & Minnesota	0	0	project complete	0
Lone Elm Sanitary Rehab (FY 2014)	0	0	0	0
NID IV Sanitary Sewer Replacement	0	0	complete but may go back to this project	0
ROANOKE CREST PUBLIC S.S. #2 Joplin Creek Crossing Repair	0	0	complete but may go back to this project	0
Lone Elm Reach Rehab (Interceptor Line Replacement)	0	0	complete but may go back to this project	0
Shoal Creek Sludge Pump	0	0	project complete	
Annual CCTV Area - 2014-2016	0	0	project complete	0
FEMA PROJECTS	0	0	complete but may go back to this project	0
Asbestos Demo (In Tornado Zone)	0	0	complete but may go back to this project	0
Crawl Spaces	0	0	project complete	0
Photo Verifying for the Finance Department by Engineering	0	0	0	0
Depressions holding water on properties in Tornado Zone	0	0	0	0
Demolitions in Tornado Zone	0	0	0	0
Floodplain Buy Back	0	0	project complete	0
CDBG PROJECTS-DR-II PAP-I	0	0	project complete	0
0	0	0	project complete	0
STATE DED FUNDS	0	0	project complete	0
Regional Detention NE Side of Murphy Blvd & South of 15th St. (GSTA09)	0	0	project complete	0
Storm Sewer Damage Assessment & GIS Mapping (GSTA01)	0	0	project complete	0
Storm Sewer System Repairs - RCB 24th & Davis Blvd (GSTA02)	0	0	project complete	0
Storm Sewer System Repairs - Ditch 26th & Arizona by KCS Tracks (GSTA02)	0	0	project complete	0
Transportation System Repairs - Spot Repair of Curb & Sidewalks (GSTA12)	0	0	project complete	0
Sanitary Sewer System Inspection and Evaluation (GSTA13)	0	0	project complete	0
Culvert System Michigan & Kansas Streets from 26th & to 30th (GSTA04)	0	0	project complete	0
15th & Highview Area Drainage System Repairs Project (GSTAO5)	0	0	project complete	1/0/1900
24th & Patterson Area Drainage Systems Repair Project (GSTA06)	0	0	project complete	1/0/1900
Even Ave to Country Club Stormwater Repairs Project S. of 29th St (GSTA07)	0	0	project complete	1/0/1900
Pennsylvania & Virginia -31st to 28th Stormwater Repairs Project (GSTA08)	0	0	project complete	1/0/1900

Sanitary Sewer System Repairs - Green Area (GSTA10)	0	0	0	1/0/1900
Transportation System Damage Assessment Project - Sidewalks, Gutter & Pavement Conditions (GSTA11)	0	0	project complete	1/0/1900
Transportation System Repairs - Sidewalk/one side 26th from 32nds St to Connecticut (GSTA12)	0	0	project complete	1/0/1900
Transportation System Repairs - 15th to 13th/Florida to Texas (GSTA12)	0	0	project complete	1/0/1900
MISC PROJECTS	0	0	project complete	0
Joe Becker Stadium Preparation	0	0	project complete	0
Mineral Park	0	0	project complete	0
Specification Update	0	0	project complete	0
Micro surfacing 2014	0	0	project complete	0
Overlay 2013	0	0	project complete	0
Ewert Park, Sinkhole	0	0	project complete	0
5th & Murphy Blvd, channel & sewer crossing	0	0	project complete	0
16th & Adele, Culvert	0	0	project complete	0
Stormwater - Missouri - North of Zora Phase I	0	0	project complete	0
Blackcat Lift Station	0	0	project complete	0
Parking Lot Construction Joe Becker Stadium (TSO502)	0	0	project complete	0
Alley Chip and Seal, 2015 Program (IS1501)	0	0	project complete	0
Preparation of Parking lots for Joe Becker Stadium (TSO502)	0	0	project complete	0
Mercy's Temp Hosp.	0	0	project complete	0
Street Surface Removal for Micro-surfacing Area	0	0	Comments	0
Underground Storage Decommissioning at PWC	0	0	project complete	0
Joplin Public Outdoor Safety Training Facility	0	0	project complete	0
NID IV Neighborhood Improvement (High Ave Improvements)	#REF!	#REF!	project complete	0
INSPECTION OF PRIVATELY FUNDED PUBLIC INFRASTRUCTURE	0	0	project complete	0
Casey's General Store - 2604 N Range Line	0	0	project complete	0
Cott Beverage - 3502 Enterprise	0	0	project complete	0
Wildwood Ranch Sewer Extension	0	0	project complete	0
Skilled Nursing Facility - 28th & Jackson	0	0	project complete	0
Family Dollar - 7th & Harlem	0	0	project complete	0
Christ Pointe Church (23rd & Empire)	0	0	project complete	0
Sewer Extension - 26th and Oliver	0	0	project complete	0
Grand Widening 20th to 24th St. (Joplin High School)	0	0	project complete	0
Turbo Supply	0	0	project complete	0
Arrow Box - 3720 E 27th	0	0	project complete	0
Huffman Supply - 5th & School	0	0	project complete	0
Team6 Office - Wildwood Ranch near 32nd & Central City	0	0	project complete	0
Herman Lumber - 12th & Range Line	0	0	project complete	0
Hoffman Supply - 4th & School	0	0	project complete	0
Suzanne's (32nd & Connecticut)	0	0	project complete	0
Salvation Army Thrift Store	0	0	project complete	0
Casey's General Store - 2802 W 7th St	0	0	project complete	0
LTC Greenbriar Skilled Nursing Facility - 26th & Moffet	0	0	project complete	0
Commerce Bank, 20th St. & Connecticut	0	0	project complete	0
Aspen Dental - NE 20th & Range Line	0	0	project complete	0
OZH, LLC - NE 15th & Range Line	0	0	project complete	0
Discount Tire - 2020 S Range Line Rd	0	0	project complete	0

Texas Roadhouse - 3469 S Range Line Rd	0	0	project complete	0
Wal-Mart Neighborhood Mrkt - 26th and Maiden Ln	0	0	project complete	0
Waters View Multi-Family 32nd & Catnip	0	0	project complete	0
Petro's Maintenance Bldg Expansion	0	0	project complete	0
CIS Data Services - 917 E 15th	0	0	project complete	0
Kum-n-Go #454 at 3434 S Range Line	0	0	project complete	0
Rustic Ridge Villas - Newman & Florida	0	0	project complete	0
USA Metals - 2000 W 7th St	0	0	project complete	0
Leffen Autism Center - 28th & St John's Blvd	0	0	project complete	0
East Regional Detention Facility - NE of 26th & Prigmore	0	0	project complete	0
Mercy Park - 26th & McClelland Blvd	0	0	project complete	0
Dr Wood Internal Medicine Clinic - 20th & Murphy Blvd	0	0	project complete	0
Colaw Fitness - 7th & Ozark	0	0	project complete	0
Joplin Senior Living Center by Red-Wood at 15th & Rex	0	0	project complete	0
Twin Hills Subdivision - 26th & Country Club	0	0	project complete	0
Crossroads Realty (Quipcon)	0	0	project complete	0
EP Water Quality Basin 8225 E 26th St	0	0	project complete	0
The Rental Store at 711 Rex	0	0	project complete	0
Owens Corning	0	0	project complete	0
Sewer Re-route - 34th St & Hearns Blvd	0	0	project complete	0
Empire District Parking Lot - NE Corner of 7th and Wall	#REF!	#REF!	project complete	0
Design & Construction of Sanitary Sewers in Tornado Area - AMA (GFCD II)				
Design & Construction of Sanitary Sewers in Tornado Area - AMA (GFCD II)	0	0	project complete	0