City of Joplin Microsurfacing 2020

Mandatory Pre-Bid Meeting Minutes

Thursday, January 9, 2020 @ 1:00 pm

Attendance:

Chris Tompkins, Vance Brothers
Dakota Rusk, City of Joplin
Tim Johnson, City of Joplin
Alek Vance, Vance Brothers
Nathan Turner, City of Joplin
Carrie Mercadante, City of Joplin

Agenda & Minutes:

- Sign In required for any general contractor bidding on the project.
- Project Overview
- Special Provisions Discussion
    - Microsurfacing quantities are estimated. The streets will be measured side by side with the contractor and a city representative ***weekly*** and this will be the official quantity used for payment. The radius at an intersection will not be measured and paid separately. Streets will be measured length by width. Any other costs should be accounted for in the SY Price.
        - Cost radius will be included in sq.yd. price
        - Inspector for job is Joseph Reilly
    - The contractor shall use an adjustable on-the-fly variable width continuous spreader box for all applications.
        - Use of truck mounted machines will be allowed unless use negatively alters the end product.
    - Prevailing wage rates do not apply to this job.
        - Considered a maintenance project
    - Do not microsurface gutter crossings.
        - Ones which have been laid over before will be inspected on a case-by-case basis by City staff
    - At no time shall work conflict with school buses or trash pick-up. Trash map attached. Exhibit B
- Key Dates
    - Bid opening: January 21, 2020 at 11:00 AM – 4th Floor Conference Room
    - Completion date: June 30, 2020
- Last Day for Questions: Thursday January 16, 2020 at 12:00 PM

    - All questions must be submitted in writing to Dakota Rusk, Traffic Engineer at drusk@joplinmo.org
- Questions/Discussion
    - Q: Is weekend work allowed:
        - A: Yes
    - Q: Door hangers state work will be done on “following day”?
        - A: As long as trash and school routes are accommodated for