CITY OF JOPLIN
COUNCIL AGENDA ITEM

ITEM
Council Bill 2024-127 – Change Order 3 for Mill and Overlay 2023

MEETING DATE
June 17, 2024

ORIGINATING DEPARTMENT
Public Works - Engineering

ATTACHMENTS
CB 2024 - 127 Ordinance, Change Order 3, Map

REVIEWED BY
Director of Public Works: Daniel Johnson; Director of Finance: Leslie Haase; City Attorney: Peter C. Edwards; Assistant City Manager: Tony Robyn; City Manager: Nicholas Edwards

SUMMARY
This Council Bill approves a change order with Blevins Asphalt Construction Company Inc. for Mill and Overlay 2023 in the amount of Three Hundred Fifteen Thousand Seven Hundred Seventeen and 50/100 Dollars, ($315,717.50). This amount covers the change order plus $25,000 contingency for asphalt index and other items.

BACKGROUND
The City of Joplin typically does a yearly overlay program that covers a specific zone of the city. The zone for the 2024 overlay happens to overlap with the area that Missouri American Water is getting ready to perform utility work in. Due to this, the 2024 mill and overlay is being postponed and will be combined with the 2025 overlay. This will allow the utilities to perform work ahead of the City's resurfacing projects so that newly surfaced roads are not cut into. However, there are some items that still need to be paved this year which cannot wait until next year. Each year there are repair items that are planned to be done with the mill and overlay program, such as repairs following sewer projects, sidewalk projects, etc. This change order will cover these items that need to be done this year. City staff will provide project management and inspection for the work.

FUNDING SOURCE
This is included in the FY 2024 Budget in the Transportation Sales Tax Fund.

RECOMMENDATION
Staff recommend approval of this Council Bill on first reading.