LEGEND

- CONTRACTOR'S HAUL ROUTE
- FLAGMEN
- LOW PROFILE BARRICADES
- RSA — RUNWAY SAFETY AREA
- PHASE 1 - ALL WORK NORTH OF RUNWAY 13-31 RSA
- PHASE 2 - ALL WORK BETWEEN RUNWAY 13-31 RSA AND TWY C OFA
- PHASE 3 - ALL WORK WITHIN RUNWAY 13-31 RSA AND TWY C OFA (XX DAYS)
- CONTRACTOR'S STORAGE AND STAGING AREA

SCALE
0 350 700 1050

COUNTY ROAD 24
CARL JUNCTION
PHASE 1 WORK AREA
PHASE 2 WORK AREA
PHASE 3 WORK AREA
RUNWAY 18/36
RUNWAY 13/31
TWY D4
TWY D3
TWY D2
TWY D
TWY C
TWY B
TWY A
TAXIWAY C
TAXIWAY D
TAXIWAY E
TAXIWAY F
TAXIWAY K
EXIST. TWY A
CONTRACTOR'S STORAGE AND STAGING AREA (PHASE 2)
CONTRACTOR'S ACCESS GATE
FLAGMEN FOR PHASE 2
CONTRACTOR'S STORAGE AND STAGING AREA (PHASES 1,3)
TERMINAL APRON
CONTRACTOR'S ACCESS
DENNIS WEAVER DRIVE
MCARTHUR BOULEVARD
NORTH MAIN STREET
GUM ROAD

NOT FOR CONSTRUCTION

7/23/2019
K:\Joplin\MOAp\19009201-00_Rnwy_18-36\Draw\Exhibit\30% Phasing_Option 1_twm.dgn

REVISIONS		
NUMBER	BY	DATE

0 1 2
THIS BAR IS EQUAL TO 2" AT FULL SCALE (34X22). PLOT 1

JOPLIN REGIONAL AIRPORT
7331 MISSOURI 43
WEBB CITY, JASPER COUNTY, MO 64870

RECONSTRUCT RUNWAY 36-18

AIP PROJECT – 3-29-0037-040

CMT

©Copyright CMT, Inc.
DNE, MORRIS DRIVE, SUITE 500, ST. LOUIS, MO 63102
PH: (314) 656-1555 www.cmtengr.com
PROFESSIONAL ENGINEERING - 000631

FILE:	30% Phasing_Option 1_twm.dgn
DESIGN BY:	TWM/BHH
DRAWN BY:	BDB
CHECKED BY:	TCS
APPROVED BY:	TCS
DATE:	AUGUST 8, 2018
JOB No:	19009201-00

FIGURE 11-1
OVERALL PHASING PLAN
OPTION 1

SHEET XX OF 107 SHEETS