Exhibit A
Amendment #2 to Work Authorization JET DR2AP1-1

Basic Infrastructure

Deliverable Summary
The deliverables identified below are recommended to move forward with the Capital Plan:

a. Finalize plans for infrastructure projects, specifically Mohaska Water Quality Basin, Iowa Avenue Branch stormwater project, and Surface Micro Project 1 (Sidewalk and Curb & Gutter) for the JET Team. Portions of the monies to finish these projects were moved out of their tasks in Work Authorization JET-DR2AP1-2 in order to complete some items for the city in regards to the Design Strategy Guide.
b. Provide Plans, construction documents, bidding documents and specifications for infrastructure projects Specifically Mohaska Water Quality Basin, Iowa Avenue Branch stomrwater project, and Surface Micro Project 1 (Sidewalk and Curb & Gutter). No provisions were made in Work Authorization JET-DR2AP1-1 for construction of contract documents (because it was not known which would be utilized at that time), or bidding services for the above mentioned projects.
c. Provide NEPA documentation for infrastructure projects. Specifically Mohaska Water Quality Basin, Iowa Avenue Branch stomrwater project, and Surface Micro Project 1 (Sidewalk and Curb & Gutter). Due to the timeframe in which the city allowed us to get back to work on this after stopping our work until council decided which specific projects were selected, we did not have enough time to get feedback from all agencies and draft a report.
d. Coordinate, furnish handouts, attend and provide responses and feedback for public involvement meetings. Due to the timeframe in which the city allowed us to get back to work on this after stopping our work until council decided which specific projects were selected, we did not have enough time to do all the public involvement meetings and provide responses and feedback.

This amendment is intended to finish out remaining items from JET DR2AP1-1. The cost for the above services is anticipated to cost $65,000.

Summary of Fees

Our scope of service is outlined in exhibit A to Work Authorization JET DR2AP 1-1 and will require nofurhter amendments to Work authorization JETDR2AP 1-1 or our existing agreement. We reserve the right to ask for additional compensation as justified in the future if our scope of work is modified or if it needed to complete the items remaining in work authorization JET DR2AP 1-1.